









# **Dust Management Plan (DRAFT)**

**Lake Pūkaki Dam Resilience Works**

Meridian Energy Limited

19 May, 2026

**→ The Power of Commitment**

<b>Project name</b>	Meridian - WPS Pūkaki FTC						
<b>Document title</b>	Dust Management Plan (DRAFT)   Lake Pūkaki Dam Resilience Works						
<b>Project number</b>	12656630						
<b>File name</b>	12656630-Meridian Energy - Lake Pūkaki Resilience Works Dust Management Plan_Ver06_Updated 190526.docx						
Status Code	Revision	Author	Reviewer		Approved for issue		
			Name	Signature	Name	Signature	Date
S4	01	R Wilson	S Douglass		N Eldred		5/11/25
S4	02	R Wilson	S Douglass		N Eldred		26/1/26
S4	03	R Wilson	S Douglass		N Eldred		27/1/26
S4	04	R Wilson/P Stacey	N Eldred		N Eldred		13/4/26
S4	05	P Stacey	N Eldred		N Eldred		13/5/26
S4	06	P Stacey	N Eldred		N Eldred		19/5/26

## GHD

Contact: Rebecca Wilson, Senior Air Quality Consultant | GHD  
 27 Napier Street, GHD Centre Level 3  
 Freemans Bay, Auckland 1010, New Zealand  
 T +64 9 370 8000 | F +64 9 370 8001 | E [aklmail@ghd.com](mailto:aklmail@ghd.com) | [ghd.com](http://ghd.com)

© GHD 2026

This document is and shall remain the property of GHD. The document may only be used for the purpose for which it was commissioned and in accordance with the Terms of Engagement for the commission. Unauthorised use of this document in any form whatsoever is prohibited.

# Contents

<b>1.</b>	<b>Introduction</b>	<b>1</b>
1.1	Purpose of this plan	1
1.2	Assumptions	1
1.3	Revisions and updates	2
1.4	Responsibilities	3
<b>2.</b>	<b>Site description</b>	<b>4</b>
2.1	Location	4
2.2	Background	7
<b>3.</b>	<b>Programme of works</b>	<b>8</b>
3.1	Proposed construction activities	8
3.2	Programme	8
3.3	Dust emission sources	8
<b>4.</b>	<b>Surrounding environment</b>	<b>10</b>
4.1	Sensitive receptors	10
<b>5.</b>	<b>Meteorology</b>	<b>12</b>
<b>6.</b>	<b>Dust management</b>	<b>14</b>
6.1	Mitigation measures	14
6.1.1	General site management and training	14
6.1.2	Weather monitoring and operational management	14
6.1.3	Water suppression and exposed surface management	14
6.1.4	Traffic management and track out controls	15
6.1.5	Stockpile management	15
6.1.6	On-Site Weather Station	15
6.1.7	Water Requirements	16
6.2	Visible Dust Emissions	16
6.2.1	Contingency Measures	17
6.3	Rectification measures	17
6.4	Corrective actions	18
6.5	Site Management After Hours	18
6.6	Site Closure	18
6.7	Training	19
6.8	Consideration of cultural impacts	19
6.9	Communications strategy	19
<b>7.</b>	<b>Continuous improvement</b>	<b>20</b>
<b>8.</b>	<b>References</b>	<b>21</b>
<b>9.</b>	<b>Version control</b>	<b>22</b>

## Table index

Table 1.1	Ambient air quality guidelines for particulate matter	2
Table 1.2	Amenity air quality Trigger Levels for particulate matter in a high sensitivity environment	2
Table 7.1	Document Version Control	22

## Appendices

Appendix A.1	Daily Inspection/Maintenance Report
Appendix A.2	Site Training Log
Appendix A.3	Dust Complaint Report
Appendix A.4	Complaint Response Letter

# 1. Introduction

Meridian Energy Limited (Meridian) will create dust emissions as part of construction works at Lake Pūkaki. GHD was commissioned by Meridian to create a Draft Dust Management Plan (Management Plan) to support site construction works and minimise impacts to the surrounding environment. This plan was developed in accordance with the Good Practice Guide for Assessing and Managing Dust (MFE, 2016), which outlines management options for dust emitting sites.

This document is a preliminary Dust Management Plan. Prior to construction commencing, a final version of this Management Plan will be developed with input from the selected Construction Contractor (Contractor) and submitted to Environment Canterbury for certification. As outlined in Section 1.3 and 7, the Management Plan will be subject to continuous improvement and updates as the project progresses. Management options include prevention, mitigation and rectification measures, all of which may become necessary during the construction of the Project. The management plan outlines strategies to minimise dust impacts at sensitive receptors, resulting from construction processes and activities.

## 1.1 Purpose of this plan

The purpose of this Management Plan is to:

- Comply with the *Good Practice Guide for Assessing and Managing Dust*, the *Canterbury Regional Air Plan*, and other relevant regulatory requirements.
- Provide a description of the regulatory requirements relevant to dust and air quality that must be met in the course of undertaking construction works at the Project site.
- Identify the most likely sources of dust emissions that will be encountered during the construction works.
- Provide employees and contractors with clear descriptions of their responsibilities in relation to dust management during the construction works.
- Provide a description of the measures to be implemented by Meridian (and their contractors) to manage and mitigate dust impacts associated with operations.
- Provide a process for responding to feedback and complaints from affected sensitive receptors.

## 1.2 Assumptions

This Management Plan is subject to the following assumptions:

- Based on the proposed works, planned activities include stockpiling, creation of temporary access tracks and material handling and hauling. Planned construction activities for the rip-rap works are described in GHD 2025B.
- Other construction activities, such as bulk earthworks, drilling, or excavation (other than dam materials) are not proposed to occur and are not considered in this Management Plan. Should these activities be required, a revision to this plan will be required.
- No baseline monitoring has been undertaken at this site to support this plan.
- An air quality assessment report, including dispersion modelling, has been considered in the development of this plan (GHD 2025A).
- This plan is to be read in conjunction with the GHD 2025A report and addresses the construction site, emissions sources, and proposed activities only.
- There may be dust impacts arising from construction activities that are not addressed in the GHD 2025A Report. Should additional activities occur, a revision to this Management Plan will be required.
- Compliance with relevant legislation and guidelines.

In addition to relevant legislation and guidelines, Meridian is required to comply with consent conditions when undertaking construction activities at the project site. Draft consent conditions for the project have been developed and include several conditions related to dust management. Once issued, the final consent conditions should be appended to this Management Plan as important information for the selected Contractor.

The criteria presented in Table 1.1 are those presented in New Zealand’s *Ambient Air Quality Guidelines* (2002), which provide details about the requirements for this Management Plan. The ambient criteria are applied everywhere in the open air, including residences, businesses, and parks.

**Table 1.1** Ambient air quality guidelines for particulate matter

Pollutant	Concentration limit (µg/m <sup>3</sup> )	Averaging period	Comment
PM <sub>10</sub>	50	24 hours	Allowance of one exceedance per year
	20	Annual	-
PM <sub>2.5</sub>	25	24 hours	-
	10	Annual	-

The Ministry for Environment’s *Good Practice Guide for Assessing and Managing Dust* has a ‘trigger level’ for managing Total Suspended Particulates (TSP) and PM<sub>10</sub>. These are values that can be used when there is an active monitor that provides feedback to an activity. Exceedance of these values, shown in Table 1.2 means there is a likelihood of exceeding the ambient air quality guidelines, if mitigations are not implemented. Thus, trigger levels may be considered a ‘warning’ that permits active operations to be modified before exceedances occur.

**Table 1.2** Amenity air quality Trigger Levels for particulate matter in a high sensitivity environment

Pollutant	Averaging time	Trigger concentration (µg/m <sup>3</sup> )
PM <sub>10</sub>	1 hour	150
TSP	5-minute	250
	1 hour	200
	24 hours	60

### 1.3 Revisions and updates

This Management Plan is a working document that requires regular review and updating to ensure ongoing stability and effectiveness for environmental management of the construction process.

The Management Plan shall be reviewed and updated regularly:

- To remain consistent with relevant regulations and guidelines.
- Should improvements to the management measures be required.
- To take advantage of new technologies, innovations, and methodologies that are superior to the management measures presented in the current version of the management plan.
- After changes are made with regards to construction processes that may affect management measures in the current version of the Management Plan.
- If there are repeated non-conformances against dust objectives and targets.
- In the event of repeated complaints (more than once for the same aspect).

Changes made to the Management Plan, as well as the reasons for the changes made, will be documented as part of the review process. Copies of the original Management Plan, as well as all future versions, shall be retained by Meridian and made available upon request. The most recent version will be implemented. A version control log is included in Section 9.

## 1.4 Responsibilities

The Meridian appointed Contractor for the rock protection works at Lake Pūkaki is responsible for ensuring the completeness and effective implementation of the Management Plan. To accomplish this, the contractor's employees will be trained in this plan and their responsibilities designated. Responsibilities will include the deployment, maintenance, monitoring and inspection of equipment and the performance of effective actions to control and minimise dust emissions.

The Site Manager is responsible for:

- Maintaining this plan.
- Providing training to staff.
- Providing guidance on dust control measures.
- Ensuring inspections are being undertaken.
- Ensuring that proper records are maintained.

## 2. Site description

### 2.1 Location

Lake Pūkaki is located in the South Island of New Zealand and makes up part of the Mackenzie Basin. It is located approximately 200 km west-southwest of Christchurch, in the middle of New Zealand's South Island and almost directly south of Aoraki (Mount Cook).

Lake Pūkaki is approximately 30 km long (north to south) and 5 km wide (east to west).. The lake sits at the southern end of the Tasman River delta, which is comprised primarily of glacial till and sediments. The lake comprises a surface area of approximately 172 km<sup>2</sup> based on an average lake level of 528 m RL.

The Pūkaki High Dam is located at the southern end of the lake. The nominal flow direction in the lake is from north to south, with water discharging from the lake via Gate 18 (into the Pūkaki canal) or Gate 19 into the Pūkaki Riverbed.

The project site will generally encompass the key areas shown on Figure 1, 2 and 3. These are:

- The Northern and Southern stockpiles shown on Figure 1 and the associated haul roads providing access to SH8.
- The left abutment work area shown on Figure 2
- The right abutment and dam face work area shown on Figure 3.
- The sections of SH8 that provide connections between the above work sites.

Note in addition to SH8, the project site is also crossed by the Alps to Ocean/Te Araroa trail (A2O/TA). Figure 1 shows the current location of the A2O/TA trail. Sections will likely require relocation during construction to manage the safety of the trail users. GHD 2025B discusses the possible relocation requirements – these requirements will be confirmed with the A2O/TA trail managers as part of the construction planning process.



Figure 1 Site Layout



Figure 2 Eastern Construction Site



Figure 3 Western Construction Site

## 2.2 Background

Lake Pūkaki is a modified natural lake and is managed as part of the Waitaki Power Scheme. It is New Zealand's largest hydro storage lake and provides an average of 1,767 GWh of stored water in normal operating conditions, with an additional 546 GWh available during a national hydro shortage.

Meridian is currently authorised to dam the Pūkaki River to control and operate Lake Pūkaki between the levels of 518 m RL (normal consented minimum lake level) and 532.5 m RL (maximum consented storage level). The proposed construction works are associated with Meridians Fast Track Approvals Act application to access the 546 GWh of contingent storage held below 518 m RL.

## 3. Programme of works

### 3.1 Proposed construction activities

When the lake levels are low, Meridian is proposing to extend rip-rap armouring to reduce the risk of erosion on the dam face and other critical infrastructure. Rip-rap currently exists along the dam upstream face; however the rock armouring is inadequate to protect the dam and associated infrastructure if water levels were drawn below 518 m RL. Further details on the required works are provided in GHD 2025B.

### 3.2 Programme

The rip-rap placement programme is scheduled to be completed over a period of approximately 18 weeks. This will likely occur in short phases over a period of several years, as lake levels allow.

The construction methodology is based on the following programme:

- Construction activities may be short in duration (a few weeks) and occur over multiple stages.
- It may take multiple years to complete all the required works.
- Access is expected to be more frequent at higher lake levels within the 518 m to 513 m range, rather than at the lower end.
- The assumed approach is for rip-rap placement in a multi-stage process with rip-rap being placed when lake levels allow.
- Forecasting lake levels within a period of a few weeks is generally achievable based on predicted generation flows from the lake, predicted inflows, and predicted rainfall events in a 1-to-2-week window.
- Based on this data, guidance can be provided to a contractor as to when lake levels are likely to reach required levels for construction to commence and how long they are likely to stay low in the short to medium term.
- Given the time required to mobilise and demobilise from the site, contractor guidance indicates that the minimum duration for any construction stage is 3 weeks.
- Inflow events, whether predicted or not, can result in a relatively rapid rise in lake level. Historical data indicates that the lake can rise up to 1 m in one day and 3 m in one week. Therefore, the construction sequence must include contingency plans for rapid site demobilisation, ensuring the site is left in a safe and environmentally appropriate condition prior to water inundating the works area.
- Historical data indicates that low lake levels at Lake Pūkaki most frequently occur during mid to late winter and early spring.
- Construction activities will be restricted to the following schedule:
  - Daily: 6:00 a.m. to 7:30 p.m.
  - No work during the following periods:
    - Good Friday to Easter Monday (inclusive)
    - 24, 25 and 26 December (inclusive) and 31 December to 1 January (inclusive)
    - New Zealand Public Holidays

### 3.3 Dust emission sources

Potential dust sources are grouped into the following:

- Material handling of rip-rap (storage, loadings onto trucks, unloading and placement). Note rip-rap materials that have been stored on site for several years and are not likely to be overly “dusty” due to exposure to rainfall and the generally very coarse nature of the materials.

- Haulage along identified, unpaved haul roads.
- Creation of temporary haul roads on the abutments and upstream dam face to facilitate rip-rap works (see Figures 2 and 3 for approximate locations).
- Temporary stockpiling of excavated materials to allow access and rip-rap placement on the dam face.

## 4. Surrounding environment

### 4.1 Sensitive receptors

A detailed list of identified potentially sensitive receptors around the whole lake is provided in GHD (2025A). A consolidated list of lake environs receptors is also provided in GHD (2025A).

The sensitive receptors closest to the dam earthworks sites (and potentially most affected by proposed construction activities) are identified as the following and shown on Figure 4:

- A residence is located about 760 m from the Left abutment work site (**R22**).
- A publicly accessible parking area, observation and photo point immediately adjacent to the Left abutment site (**R24**). This is a place where people will transit through – the toilets and parking area are approximately 100m from the left abutment construction site.
- A business (Mt Cook Alpine Salmon Shop) is immediately adjacent to the right abutment construction site, but it is to be closed for the duration of any works and is therefore not required to be assessed (**R26**).
- The Pines freedom camping area is located about 300 m from the northeast corner of the Left abutment construction site (**R67**). This site is potentially the most exposed to a change in air quality associated with the proposed works
- A Nohoanga site near the Pines freedom camping area (generally in the vicinity of **R68**).
- The A2O/TA trail that crosses the site area. It is noted that the most likely time for works to occur (late winter/early spring), is the trails low to shoulder season when the number of users is expected to be significantly below the summer peaks.
- State Highway 8.

When finalising this Management Plan the Contractor will clearly identify the site boundaries with respect to monitoring of visible dust leaving the site and potentially impacting sensitive receptors. For the avoidance of doubt both SH8 and the A2O/TA Trail will be considered as being outside the site boundary.




Figure 4 Sensitive Receptor Locations

## 5. Meteorology

Given that wind can generate and transport dust, it is important that site staff understand the local wind patterns experienced at the Project site, particularly in relation to the identified sensitive receptors surrounding the earthwork areas.

A weather station will be installed on-site to assist with the management of potential dust events and to provide real time meteorological information to support operational decision making. Weather conditions, including wind speed and wind direction, should be reviewed at the beginning of each workday and monitored throughout active construction periods to identify periods of elevated dust risk. Particular attention should be given to dry and windy conditions, where there is increased potential for dust generation and transport toward sensitive receptors.

Understanding prevailing wind conditions in relation to active work areas allows site staff to proactively identify higher risk activities and implement additional mitigation measures where required. For example, during periods of strong winds blowing toward the Pines camping area, A2O/TATrail, observation areas, or SH8, additional watering, pre-wetting of exposed surfaces, reduced working areas, or temporary suspension of particularly dust generating activities may be required to minimise off site dust effects.

The weather station data and site observations should also be used to support routine visual dust inspections, complaint investigations, and decisions regarding when additional mitigation or operational restrictions are necessary.

Based on the data from the Lake Pūkaki weather station, presented in Figure 5, the prevailing winds are predominantly from the west to northwest sector, with the highest frequency of winds occurring from the west-northwest. The data also indicates that the winds with the greatest potential to generate and transport dust are generally associated with the northwest to northeast sectors, as these directions are more frequently associated with higher wind speeds.




Figure 5: Wind Rose from the Lake Pūkaki Weather Station

## 6. Dust management

The main features of the dust management strategy are based on prevention, mitigation, and rectification. The mitigation and rectification measures will be implemented as required and their exact details will be determined on a case-by-case basis depending upon the situation and the technical solutions available at the time. The proposed management strategies are described in the following sections.

### 6.1 Mitigation measures

The following prevention measures should be taken at the Project site:

#### 6.1.1 General site management and training

- Prepare dust management education material for inclusion in site inductions, training, and daily toolbox meetings. The education material must include identification of A2O/TA trail users and SH8 as potential dust receptors.
- Prepare and undertake a regular audit to ensure compliance with consent conditions (at least once during any construction event or monthly for longer construction events). Audit records should be stored in the Site Office.
- Plan construction activities to keep exposed areas to a minimum and, where possible, avoid scheduling major emissions-generating activities to occur at the same time.
- All plant and equipment should be fitted with the appropriate emissions controls and maintained according to the manufacturer's specifications.
- Bins, rubbish, and storage areas will be monitored during regular audits and emptied at regular intervals.

#### 6.1.2 Weather monitoring and operational management

- Undertake daily reviews of forecast wind speed and wind direction prior to commencing works to identify periods of elevated dust risk.
- Increase watering frequency during dry and windy conditions.
- Restrict particularly dust generating activities during periods of strong winds where effective dust mitigation cannot be achieved.
- Where practicable, avoid leaving disturbed areas exposed ahead of forecast high wind events.
- Undertake routine visual dust inspections throughout the day during active earthworks, particularly during dry or windy conditions.
- If dust is observed crossing the site boundary or travelling towards receptors, the activity generating the dust will be modified, temporarily suspended, or additional mitigation measures implemented until dust emissions are effectively controlled.

#### 6.1.3 Water suppression and exposed surface management

- Pre-wet exposed work areas prior to undertaking earthworks, excavation, or material handling activities during dry conditions.
- Minimise the size and duration of exposed surfaces and progressively stabilise disturbed areas as soon as practicable following completion of works.
- Retain as much vegetative screening between the Project site and the nearest sensitive receptors as possible, while acknowledging the extent of existing vegetation is very limited.

- Instigate progressive rehabilitation as soon as practicable to encourage the establishment of vegetation (where appropriate) as soon as possible after the completion of works.
- The Draft Erosion and Sediment Control Plan (ESCP - GHD 2026) for the Project requires the progressive re-grassing of any cleared stockpile areas and temporary tracks at the end of each work period and once all works are complete with the intent of minimising the duration that areas are left as bare ground, where practicable. This requirement will also assist with dust control.

#### 6.1.4 Traffic management and track out controls

- Implement on-site traffic and operational controls to prevent unnecessary dust generation from vehicle movements, including:
  - Regular watering of access roads if rainfall is insufficient to suppress dust (see Section 6.1.6 below for suggested watering rates).
  - Trucks transporting material may need to be covered (depending on the nature of the materials and climatic conditions).
  - Ensure tailgates are firmly fixed.
  - Enforce speed limits. Speed limits in themselves are not a primary mitigation measure for dust but can assist in combination with the above measures to mitigate dust effects. A maximum speed limit of 30 km/h will be applied on haul roads (excludes SH8).
- Inspect haul roads, access points, and exposed surfaces daily for evidence of excessive dust generation or material tracking and implement corrective actions where required.
- Ensure water carts and road sweeping equipment remain operational and available onsite throughout active construction periods.
- The ESCP for the project (GHD 2026) includes requirements for regular (multiple times per day, as required) sweeping of the SH8 to remove any tracked material. This will include the requirement to initiate sweeping if visible dust is being generated from the SH8 associated with the site. The ESCP also includes the option to install stabilised site entrances/exits, shaker ramps and wheel washes if deemed necessary to control the tracking of materials onto the state highway.

#### 6.1.5 Stockpile management

- Locate stockpiles, where practicable, away from receptors and minimise stockpile heights during dry and windy conditions.
- Consider covering loads in trucks, or spray loads as an alternative if transported materials warrant these measures.
- Consider installing wind breaks surrounding primary temporary stockpile locations. Given the often-extreme wind conditions experienced at the site, porous wind breaks should be considered in favour of solid wind breaks. Whilst this is a less effective mitigation measure, it will ensure that the wind break does not become a safety hazard under excessive load.

#### 6.1.6 On-Site Weather Station

To assist in site management, the Contractor will install an on-site weather station during any periods of construction work to monitor wind and rain conditions. The data will be used to support decision making regarding dust mitigation activities and will provide a record of site conditions.

The weather station will:

- Measure wind speed as 1-minute scalar averages with maximum resolution of 0.1 metres per second (m/s), have an accuracy of at least within +/-0.2 m/s, and a stall speed no greater than 0.5 m/s.

- Measure wind direction as 1-minute vector averages with maximum resolution of 1.0 degree and accuracy of at least within +/- 1.0 degree, and a stall speed no greater than 0.5 m/s.
- Measure screened temperature with accuracy of +/- 0.5 degree.
- Measure relative humidity with an accuracy of +/- 1%.
- Measure rainfall with an accuracy of +/- 0.2mm.
- Be located on or immediately adjacent to the site in accordance with AS/NZS 3580:14-2014 (Methods for sampling and analysis of ambient air – Part 14 Meteorological monitoring for ambient air quality monitoring applications). If the monitoring station cannot be located in accordance with AS/NZS 3580:14-2014 an alternative location shall be agreed in writing with Environment Canterbury.
- Maintain a date and time stamped electronic record of meteorological monitoring results, recorded as rolling 10-minute averages, which are up-dated every one-minute in real-time.
- Send an alarm to the Site Manager (for example via mobile phone) if the wind speed trigger level of 7 m/s (10 minute scalar average) is reached or exceeded. Site Manager to then undertake additional mitigation as deemed necessary.
- Be maintained and calibrated in accordance with the manufacturer's specifications.
- All meteorological monitoring data shall be made available to the Environment Canterbury on request.

## 6.1.7 Water Requirements

The general guidance on water requirements is based on the MfE Good Practice Guide for Assessing and Managing Dust (November 2016).

A conservative estimate is that dust generating areas of track and other dust generating areas should be watered starting 12 hours after no rainfall (assuming sandy soils that dry quickly) at a rate of 1 Litre/m<sup>2</sup>/hour. However, if dust liftoff is observed from roads or stockpiles, water application rates should be applied at a rate of 2 Litre/m<sup>2</sup>/hour.

Sufficient water will be stored on site at all times along with a water cart to allow water application to commence when required.

## 6.2 Visible Dust Emissions

Site inspections of visible dust emissions will be carried out routinely throughout the day. Findings and mitigation actions are to be recorded in the daily inspection form (Refer to Appendix A.1).

Inspections ensure control measures are effective, while also assisting in the analysis of dust events for managing and responding to complaints. The specific procedures are outlined below:

- Staff on-site will routinely watch for dust plumes.
- If a visible dust plume moves beyond the Site boundary, the following must be recorded:
  - The dust emissions source;
  - The level/extent of the visible dust emissions beyond the Site boundary;
  - The person in charge of the investigation and response;
  - Description of the dust emissions; and
  - The possible source of the incident, preventative, and corrective actions taken.
- The dust mitigation measures set out in Section 6.1 always apply. If the level of visible dust drifts beyond the Site boundary, the Site Manager must be notified and take further action. When notified, the Site Manager will investigate and take necessary steps to ensure dust levels do not impact off-site locations. These actions are

to be recorded in the daily inspection form (see Appendix A.1).

## 6.2.1 Contingency Measures

In addition to the operational preventive measures outlined above, the Contractor will consider the following contingency measures to further prevent exposure to dust emissions:

### Weather forecast

- Assess upcoming weather conditions for the day and plan site activities accordingly. Pay particular attention to periods of forecast or observed high winds.
- If meteorological conditions deteriorate consider:
  - Modifying or ceasing activities that generate dust which have a direct impact at nearby sensitive receptors, or
  - Adding additional mitigation measures at source to control adverse dust conditions.
- This may include:
  - Ceasing dust generating construction activities within 200 m of a sensitive receptor location when wind speed reaches or exceeds 7 m/s (10 minute scalar average) and activities would be upwind of the sensitive receptor (10 minute average wind direction).

### Restricting public access

- Consider closure of the public toilets/visitor area (R24 on Figure 4) immediately adjacent to the construction area.
- Consider closure of The Pines campsite (R67 on Figure 4) to the north of the left abutment construction area when construction works are being undertaken and conditions are adverse – while noting the site is located over 300m from the Left Abutment is unlikely to be impacted by dust generation from construction activities.

### Air quality monitoring

Air quality monitoring can be undertaken at any time at the discretion of the Contractor and Meridian but is required to be implemented during any construction event if visible dust is observed leaving the Site boundary and impacting sensitive receptors.

If required, air quality monitoring will be undertaken at locations that can be used to best assess potential offsite dust emissions. Likely locations are southeast of the primary stockpile site to enable the effect of the frequent northwest winds to be assessed, and/or near the visiting area (R24) or campsite (R67) adjacent to the left abutment.

Should air quality monitoring be implemented at the site, a Trigger Action Response Plan (TARP) will need to be developed for use in conjunction with this Management Plan. This will include agreed trigger PM<sub>10</sub> concentrations and agreed responses.

## 6.3 Rectification measures

The following rectification measures are to be taken at the Project site:

- Record environmental complaints and maintain regular reviews and reporting of performance. Complaints made during an initial block of works will inform preventative measures to be undertaken during subsequent construction works (see Appendix A.3 for Draft Complaints Report form).
- Consider increasing water sprays as needed (see section 6.1) and/or cover temporary stockpiles when not in use.
- Develop alternative methods to reduce dust generation.

## 6.4 Corrective actions

Corrective actions are to be undertaken to a level proportional to the severity of complaint. Upon receipt of a valid complaint, the following tasks will be undertaken:

- Conduct a detailed review of all on-site activities undertaken at the time when the complaint was received.
- Identify key on-site activities contributing to off-site impacts. This will be achieved by:
  - Undertaking a visual inspection of construction processes and activities to ascertain the source of dust emissions relevant to the complaint.
  - Assessing weather data during the time period for which the complaint was made.
- Upon identification and attribution of the likely activities/sources responsible for the complaint, revised operations or additional mitigation measures will be trialled to improve (reduce) emissions from the source.
- If the trial proves effective at managing the source, a revision to the standard operating procedures will be documented and implemented across site. If the trial did not prove effective, alternative mitigation options may be trialled until an effective solution is found.
- Once investigations are complete, a response will be provided to the complainant setting out the findings and conclusions (see Appendix A.4 - template to be added by Contractor once appointed).

## 6.5 Site Management After Hours

- A site contact will be available at all times, including outside normal working hours, to respond to any complaints or incidents. Signage will be provided on the site boundary with this information.
  - The site will be left in a condition that minimises the potential for dust generation at the end of each work period, including stabilisation of exposed surfaces where practicable.
  - Dust-prone areas, such as access roads and disturbed surfaces, will be appropriately treated prior to leaving site (e.g. watering or compaction where required).

## 6.6 Site Closure

As discussed in Section 3, the works are likely to be undertaken over several discrete periods of activity. Several months or years may elapse between periods of construction. Therefore, the site must be left in a condition that minimises the potential for dust generation to the extent practicable at the end of each construction event. As outlined in GHD 2025A, this will include:

- Removal of temporary stockpiles and haul roads on the dam face and abutments and restoration (likely with rip-rap that has been temporarily removed). Some sections of temporary haul road may be left in place but they must be left in a non-dust generating condition.
- Any areas of the rock storage sites which will no longer be required for storage will be restored to a vegetated condition similar to the surrounding site.
- Any other potential sources of significant dust generation will be remediated, as required.

Once all the works are complete, a similar approach to completion of the works will be adopted. Note that the rock storage sites will continue to be required beyond this project. Rock is stored at the site for a variety of purposes in addition to this project.

## 6.7 Training

All personnel should receive induction training prior to entering site. Training should include:

- Location of sensitive receptors.
- Implementation of the dust mitigation measures outlined above.
- Roles and responsibilities regarding dust mitigation and management.
- Incident response, management and reporting procedures.
- Environmentally safe work methods relating to dust.

Supervisors and workforce representatives that are nominated to undertake monitoring and inspections will be trained specifically for this task. Mitigation measures outlined above will be consistently covered in toolbox talks to serve as a reminder to the workforce.

Other specific topics covered by the toolbox talks will be planning and preparation for high wind or regional dust events. Lessons learned during the construction and operation of the site and updates to this Management Plan will be communicated to the workforce in toolbox talks.

A log of site staff training is to be maintained (see Appendix A.2 -form to be added by Contractor once appointed).

## 6.8 Consideration of cultural impacts

It is recognised that temporary restriction of access to areas around the lake could have cultural impacts – particular for the Nohoanga site identified on Figure 4. Therefore, any discussions and decisions should be made with consultation between all potentially affected parties.

## 6.9 Communications strategy

Meridian are to develop and implement a communications strategy that includes stakeholder engagement procedures. The communications strategy should include, but not be limited to:

- Procedures for issuing works notification to nearby residents and property owners to inform them of Project staging and operational activities.
- Communication avenues for members of the public to ask questions and lodge complaints regarding the operations of the site.

Notification regarding specific construction activities should be provided to adjacent residents and property owners likely to be affected by dust emissions from works. Such notification should be provided prior to the activity commencing (typically one week notice) and should provide the following details:

- the reason for the activity;
- types of equipment required;
- the expected commencement of the activity;
- activity hours of operation;
- the likely duration and impact of operation at the site and any requirement for subsequent additional works; and
- contact details for further information and complaints.

Schedule follow-ups and check-ins with adjacent residents and property owners regarding dust impacts, where reasonable and practicable.

## **7. Continuous improvement**

This Dust Management Plan is a site-specific document that identifies fugitive sources of dust emissions from the Site and the Best Management Practices for controlling these sources. This plan will be reviewed and updated on an annual basis, or more frequently as required to reflect changing Site conditions. It will build on current and known practices with a commitment to continuous improvement.

## 8. References

GHD 2025A - Lake Pūkaki Hydro Storage and Dam Resilience Works – Air Quality Assessment – Rip-Rap Placement. Prepared for Meridian Energy by GHD 5 Nov 2025

GHD 2025B – Lake Pūkaki Hydro Storage and Dam Resilience Works - Pūkaki Dam Rip-Rap Design and Construction Methodology. Prepared for Meridian Energy by GHD 26 Oct 2025.

GHD 2026(April 2026 – Ver04) - Lake Pūkaki Hydro Storage and Dam Resilience Works – DRAFT Erosion and Sediment Control Plan. Prepared for Meridian Energy by GHD 26 Oct 2025.

# 9. Version control

Table 9.1 Document Version Control

Version	Date	Description of Changes
1.0	5/11/2025	DRAFT
2.0	23/01/2026	DRAFT – added draft forms
3.0	26/02/26	DRAFT – updated text
4.0	13/04/26	Description of the “Site” added Construction of temporary haul roads included as an activity Trigger levels defined for dust monitoring Wind speed and direction trigger levels included for sensitive receptors After hours and site closure activities included Water requirements included Requirement for a weather station
5.0	13/05/26	Included reference to road sweeping Confirmation that water will be stored on site Inclusion of a speed limit Updated list of sensitive receptors to include A2O/TA Trail, SH8 and Nohoanga Included plan showing A2O/TA route (Figure 1 and 4) Re-arrangement of mitigation measures discussion and addition of more detail
6.0	19/05/26	Included Figure 4 and updated associated text. Further edited text to align with Expert Conferencing Joint Witness Statement – Dust Management for Rock Armouring Works (14 May 2026).

# Appendices

# **Appendix A.1**

**Daily Inspection/Maintenance Report**

## Daily Inspection Record / Maintenance Report



**Lake Pukaki Hydro Storage and Dam Resilience Works**

<b>Day</b>		
<b>Construction works underway:</b>		
<b>Date</b>		
<b>Time</b>		
<b>Inspector name</b>		
<b>Monitoring Location / Work Zone</b>		
<b>Wind Direction</b>		
<b>Wind Speed</b>		
<b>Rain forecast / Actual rain for the day (mm)</b>		
<b>Dust Monitoring (e.g. visual, air sampling pumps, OPC / CPC)</b>		
<b>Dust Rating 1-5 (1=Ok, 5= no visibility)</b>		
<b>Dust Source</b>		
<b>Dust management and mitigation controls implemented</b>		
<b>Stockpile(s) condition (e.g. dust generation)</b>		
<b>Noise reading (dBa)</b>		
<b>Road inspection (material tracking)</b>		
<b>Complaints received (if yes add details)</b>		
<b>Environmental Management Plan and Erosion and Sediment Control Plan Observations</b>		
<b>General Site Observations</b>		

# **Appendix A.2**

## **Site Training Log**

**Intentionally left blank – to be added by  
Contractor in Final Version**

# **Appendix A.3**

## **Dust Complaint Report**

# Dust Complaint Report



## Lake Pukaki Hydro Storage and Dam Resilience Works

Date:  Time:

### Complainant Details

Name:   
Contact:

### Receiver Details

Name:   
Contact:

### Complaint Details

### Investigation and Assessment

Physical Location of the Complaint:

*Or indicate below*

Wind Direction at the Time:

*Or indicate below*



Wind Speed at the Time:

Most Likely Cause of Dust:

Corrective Action:

Closeout Detail:

# **Appendix A.4**

## **Complaint Response Letter**

**Intentionally left blank – to be added by  
Contractor in Final Version**

