

STREAMWORKS MANAGEMENT PLAN



Rangitootpuni Development Riverhead, Auckland

PROJECT INFORMATION


CLIENT: Rangitootuni Developments Limited Partnership


PROJECT: 147007 and 147016

DOCUMENT CONTROL

DATE OF ISSUE: 30 April 2025


REVISION A

AUTHOR 


Senior Engineer

REVIEWED BY




Associate

APPROVED BY





Project Manager



Table of Contents

PROJECT INFORMATION	I
DOCUMENT CONTROL	I
1. INTRODUCTION	3
1.1 PROJECT.....	3
1.2 CODE OF CONDUCT STATEMENT	3
1.3 LEGAL DESCRIPTION	3
1.4 SITE DESCRIPTION	4
1.5 PROPOSED EARTHWORKS.....	5
1.6 RESOURCE CONSENT REQUIREMENTS.....	5
1.7 PROGRAMME OF WORKS	5
1.7.1 <i>Program of Culvert Works</i>	5
2. PROTECTION MEASURES.....	6
3. CULVERT DESIGN AND RIPRAP.....	6
4. METHODOLOGY OF WORKS	7
4.1.1 <i>Access</i>	7
4.1.2 <i>Fish Relocation</i>	7
4.1.3 <i>Sediment Controls</i>	7
4.1.4 <i>Dewatering and Construction of Culverts</i>	7
4.1.5 <i>Wider Riparian Works</i>	8
5. SUMMARY AND CONCLUSIONS	8
6. APPENDICES	9
6.i Appendix A – Engineering Drawings.....	9

1. INTRODUCTION

1.1 PROJECT

The purpose of this report is to provide a Streamworks Management Plan for the proposed earthworks / streamworks in support of the proposed Countryside Living Subdivision and Retirement Village development on the southern portion of the Riverhead Forest on behalf of Rangitoopuni Developments Limited Partnership.

The information provided herein outlines the methodology associated with the proposed earthworks onsite, relative to the culvert extensions, and upgrades for accessways associated with the proposed JOALs and roads within the development.

This Streamworks Management Plan provides information in support of a Fast Track resource consent application made under the Fast Track Approvals Act 2024. This report is to be read in conjunction with the engineering drawings, and the documents referred to hereon.

This Streamworks Management Plan and the associated stormwater management and engineering plans and specifications including erosion and sediment control measures have been prepared in accordance with GDO5.

This plan should be read and implemented in conjunction with and consistent with:

- a) The detailed stormwater engineering plans, culvert design plans, stormwater outfall design plans, forming part of the approved resource consent(s).
- b) Bio researchers Fish Capture and Relocation Plan.
- c) Erosion and sediment control plan approved under this consent, and the associated Earthworks Management Plan.

This Streamworks Management Plan sets out a standard process for the implementation of all streamworks approved under the consent. Specific details relevant to each culvert can be provided prior to construction, which will be based on the overall methodology but will include Council and Contractor feedback as per best practice.

1.2 CODE OF CONDUCT STATEMENT

Although this is not a hearing before the Environment Court, I record that I have read and agree to comply with the Environment Court's Code of Conduct for Expert Witnesses as specified in the Environment Court's Practice Note 2023. I confirm that this report is within my area of expertise, except where I state that I rely upon the evidence or reports of other expert witnesses lodged forming part of the project's application material. I have not omitted to consider any material facts known to me that might alter or detract from the opinions expressed.

1.3 LEGAL DESCRIPTION

Applicant	Rangitoopuni Developments Limited Partnership
Record of Title	1129815 and 1129816

Legal Description	Lots 1 and 2 DP 590677
Site Area	222.75 ha (Lot 1), 173.6 ha (Lot 2)

1.4 SITE DESCRIPTION

The subject site forms part of the wider Riverhead (Rangitopuni) Forest holdings. The site is located between Riverhead Township to the east, and Kumeu/Huapai to the south-west. The site is well connected, having ease of connections to SH16 and the Northwestern motorway.

The site features frontage and access from Old North Road (to the south), Deacon Road and Forestry Road. The majority of the site has been recently felled and is intended to be developed for residential purposes.

The site features moderate to steep rolling topography, with prominent ridgelines, gullies and identified streams contained within. The site is contained within two stormwater catchments – Lot 1 straddles the Kaipara Catchment (western half), with the eastern area in the Riverhead Catchment. Lot 2 is wholly contained within the Riverhead Catchment. The streams in the Riverhead Catchment flow east, to the rear of the Township, before discharge into the Rangitopuni River upstream of the Riverhead-Coatesville Highway bridge.

There is no existing building within the site. The site is benefited from several lawful and existing vehicle crossings and forestry roads within, of which is formed to a rural road standard.

The location of the subject site is shown below in Figure 1.




Figure 1: Site Locality Plan (Approximate Lot 1 and 2 boundaries shown in red).

1.5 PROPOSED EARTHWORKS

Earthworks will be undertaken as required throughout the proposed development area and allows for the partial recontouring of the site to enable the proposed countryside living development within Lot 1; and the Retirement Village contained within Lot 2.

A total of 100.6 ha of the site will be earthworked. The extent of earthworks is located within 20m of identified streams, and there are 11 culverts which require upgrading and/or modification as part of this consent to enable the construction of the JOALs, private accessways and the Forestry Road extension (public road to vest). There are other culverts for OLFPs, however, these are not included as culverts which require streamworks.

Whilst considerable effort has been made to avoid streamworks; culvert upgrades are a necessity due to topography, provision of access, downstream flood mitigation, fish passage improvements and the requirements of the NES FW.

Construction represents the period when the most significant impact on the downstream receiving environment can occur due to erosion and sedimentation from disturbed land. Erosion and sediment control measures are to be implemented to mitigate downstream impacts.

The Engineering Drawings (attached as **Appendix B**) detail the extent of works and sediment control measures.

1.6 RESOURCE CONSENT REQUIREMENTS

These matters are subject to Resource Consent for Earthworks accordingly. The conditions of consent will require that erosion and sediment control measures are implemented and maintained in accordance with these guidelines to ensure that the watercourses and wetlands being retaining are protected with appropriate buffer zones.

Proposed measures for erosion and sediment control have been designed in accordance with Auckland Council design manual GD05 Erosion and Sediment Control Guide for Land Disturbing Activities in the Auckland Region.

1.7 PROGRAMME OF WORKS

The overall development of the Site will be undertaken in stages, and the full development is expected to take approximately 10 years to complete.

The Countryside Living development will be prioritised with civil works expected to commence for Stages 1-3 in 2025/2026 subject to consents being granted. Further stages of the development will occur from then and will be based on future market demand.

Works associated within the Retirement Village and Forestry Road (public road to vest) are anticipated to start in 2026/2027 earthworks season, although ultimate timing will be subject to obtaining the approvals and various market conditions.

1.7.1 Program of Culvert Works

Construction of all culvert upgrades or remedial works are intended to be carried out in the following steps:

- Install silt control measures, as shown on Engineering Drawings

- Install upstream and downstream coffer dams / sandbags. Dewatering will occur of the stream reach subject to the culvert installation.
- Construct culvert and riprap within the respective stream margin.
- Reinstatement stream and then complete the wider earthworks and civil program.

A suitably qualified freshwater ecologist will be present during streamworks as required.

2. PROTECTION MEASURES

Sediment control measures will need to be installed onsite prior to the earthworks commencing. All measures will be checked and confirmed acceptable by the Engineer and council compliance officer prior to any works commencing.

During earthworks, the protection measures will be maintained such that they function as proposed. Refer to section 3.0 of this report for further details in this regard.

Protection measures will only be removed once all works have been completed within the stream and the works area stabilised.

3. CULVERT DESIGN AND RIPRAP

The culverts have been designed to comply with the permitted standards of the AUP, that being a maximum length of 30m. The culverts have been designed so that they can provide fish passage improvements. Whilst the bulk of the culverts have been designed to allow for 1% AEP Flows as required by the NES FW, Culvert 7 and Culvert 1-1 need to provide flood attenuation, and the low-flow culvert cannot be sized for 100-yr flows.

The catchment sizes and flows are significant, and as such typical riprap calculations are not practical. HY-8 model has been used to confirm upstream headwater depths and results culvert barrel flows and associated riprap lengths. A summary of riprap design and lengths are provided below within Figure 2. The full sheet of calculations is provided within the Maven Stormwater Management Plan.

HY-8 CULVERT RESULTS SUMMARY										
CULVERT No.	TYPE	SIZE	CULVERT LENGTH (m)	Flow (m ³ /s)	VELOCITY (m/s)	RIP-RAP THICKNESS (m)	POOL LENGTH (m)	APRON LENGTH (m)	BASIN LENGTH(m)	BASIN WIDTH (m)
1	BOX CULVERT	5m x 2m	13.57	15.67	3.65	0.30	15.00	5.00	20.00	18.30
2	BOX CULVERT	1.5m x 1.5m	12.43	1.56	3.46	0.45	4.50	1.50	6.00	5.50
3	BOX CULVERT	4m x 2m	14.84	9.33	3.17	0.45	12.00	4.00	16.00	14.67
4	BOX CULVERT	6m x 2m	14.16	16.69	4.15	0.45	10.00	6.00	24.00	22.00
5	BOX CULVERT	2m x 1m	15.82	1.68	2.65	0.15	6.00	2.00	8.00	7.33
6	BOX CULVERT	1.5m x 2m	14.99	7.52	3.66	0.45	12.32	6.16	18.49	13.82
7	PRIMARY-CIR-CULVERT	1.05m ø	29.08	3.58	5.05	0.45	12.54	6.28	18.83	13.60
7	SECONDARY-BOX CULVERT	1.5m x 1.5m	24.01	Specific energy dissipation arrangement to be confirmed for the secondary culvert						

COUNTRYSIDE	TYPE	SIZE	CULVERT LENGTH (m)	Flow (m ³ /s)	VELOCITY (m/s)	RIP-RAP THICKNESS (m)	POOL LENGTH (m)	APRON LENGTH (m)	BASIN LENGTH(m)	BASIN WIDTH (m)
13-4	CIR-CULVERT	1.20m ø	14.33	0.58	3.20	0.30	3.15	1.41	4.56	4.09
14-1	BOX CULVERT	1.5m x 1.5m	13.31	4.07	0.56	0.45	12.03	6.01	18.04	13.23
6-6	CIR-CULVERT	1.05m ø	13.41	1.26	4.02	0.45	3.91	1.96	5.87	4.81
1-1	PRIMARY-CIR-CULVERT	1.20m ø	15.09	2.55	5.37	0.45	5.04	2.52	7.56	5.94
1-1	SECONDARY-BOX CULVERT	4m x 1.5m	12.36	Specific energy dissipation arrangement to be confirmed for the secondary culvert						

Figure 2: Culvert Riprap Design Lengths from Hy-8 Summary

As such, the permitted maximum of 5m riprap will not be achieved in some instances. Although it is noted, the calculated lengths and widths are not possible in many instances, so final riprap lengths will be agreed between Council and the project ecologist at the detailed design stage.

4. METHODOLOGY OF WORKS

The following section of the Report provides detailed breakdown into the methodology in support of the intended stream works. Please refer to the Maven Earthworks Management Plan (EMP) for details relative to the wider bulk earthworks and sediment controls.

4.1.1 Access

Access to all culvert upgrades will be via existing forestry tracks and/or formed JOALs. All machinery will be kept away from the streams, wetlands and/or margins. Existing culverts and forestry tracks will provide access during time of construction.

4.1.2 Fish Relocation

Given the nature of the culvert upgrade works, there is a requirement to ensure suitable fish removal is done before works start. This will be managed during the damming and pumping process detailed below. The project ecologist will be onsite to ensure this is managed suitably and a standard condition of consent to this effect is expected. Fish exclusions nets will be placed upstream and downstream of the works area, and fishing will be undertaken by the project ecologist. Pumping of the stream reach will only occur once all clear has been given by the project ecologist.

4.1.3 Sediment Controls

Sediment controls will be installed in support of the relevant works area. This will relate to super silt fencing along the edge of the stream margin within the works area, and the construction of the required erosion and sediment controls for the wider earthworks area relative to the stage of development in question.

4.1.4 Dewatering and Construction of Culverts

Once the wider sediment controls are in place for the relevant area, the dewatering process will occur to enable the construction of the relevant culvert and associated riprap. The following section details the methodology that will be employed for all culvert installations within the development:

- a) Works will be undertaken during a period of dry weather.
- b) Install a coffer dam, bund or steel plates both upstream and downstream of the works area, to enable the remaining water to be pumped out of the reclaimed section. This dirty water will be pumped into the dirty water bund before treatment in the nearby sediment control mechanism before discharge into the stream.
- c) Once the upstream catchment is blocked, and the stream section dewatered, the area will be readied for the installation of the Box culvert (or similar), wingwalls and riprap. The works will be contained by the upstream coffer dam and downstream bund. Any sediment laden water would be pumped to the dirty water diversions for treatment before discharge during construction.

In the event of a large weather system coming through, and the streamworks are not complete or stabilised, the works area would be stabilised with geotextile cloth and normal stream flows would be directed through the works area as needed.

4.1.5 Wider Riparian Works

Once the culvert, wingwall and riprap within the stream is in place, wider cut/fill operations will continue. Super silt fences will be constructed along the edges of the associated stream(s). This will contain any sediment from the small embankments.

Wider dirty water flows will be directed to the required mechanisms for treatment before discharge. The controls will need to be in place until the respective catchment is suitably stabilised.

5. SUMMARY AND CONCLUSIONS

This streamworks management plan has set out the methodology that will enable the construction of the various culverts, wingwalls and associated riprap within the stream margins of the wider site.

Works will be supervised by the project ecologist, as required, and specific details may be subject to consent conditions relative to each construction stage, which would include Council and Contractor feedback as per best practice.

6. APPENDICES

6.i APPENDIX A – ENGINEERING DRAWINGS



6. APPROVED HARDFILL IS TO BE USED IN BACKFILLING OF ALL ROAD CROSSINGS AND VEHICLE CROSSINGS TO COUNCIL STANDARDS.
7. HEAVY DUTY MANHOLE LIDS AND FRAMES TO BE USED IN TRAFFICKED AREAS.
8. ALL CATCHPIT LEADS SHALL HAVE MIN COVER 1.0M.
9. ALL LINES TO BE ABANDONED SHALL BE SEALED AT EACH END. TIMING OF ALL SEALING TO BE COORDINATED WITH COUNCIL STAFF.

- NOTES
1. ALL WORKS TO BE IN ACCORDANCE WITH AUCKLAND COUNCIL STANDARDS.
 2. COORDINATES IN TERMS OF NZ GEODETIC DATUM MT EDEN 2000. LEVELS IN TERMS OF THE AUCKLAND VERTICAL DATUM 1946.
 3. IT IS THE CONTRACTORS RESPONSIBILITY TO LOCATE ALL SERVICES THAT MAY BE AFFECTED BY THEIR OPERATIONS.
 4. PIPE BEDDING: 0 - 10% GRANULAR BEDDING, 10 - 20% WEAK CONCRETE BEDDING GREATER THAN 20% WEAK CONCRETE BEDDING (7MPA PLUS ANTI SCOUR BLOCKS AT 6M CRS).
 5. EACH CONNECTION SHALL BE MARKED BY A 50MMX50MM TREATED PINE STAKE EXTENDING 600MM ABOVE GROUND LEVEL WITH THE TOP PAINTED. THIS MARKER POST SHALL BE PLACED ALONGSIDE A TIMBER MARKER INSTALLED AT THE TIME OF PIPELAYING AND EXTENDING FROM THE CONNECTION TO 150MM BELOW FINISHED GROUND LEVEL. CONNECTIONS SHALL BE ACCURATELY INDICATED ON "AS BUILT" PLANS.

- LEGEND
- EX BDY
 - PROP BDY
 - STAGE BOUNDARY
 - EX OLFP
 - REMOVED EX OLFP
 - EXISTING STREAMS
 - PR SW FLOW PTH
 - PR SW PIPE
 - RIPARIAN YARD 20m SETBACK
 - WETLAND AREA 100m SETBACK
 - EX/PROP SWMH
 - PROP SWCP SINGLE
 - PR INDICATIVE LEVEL SPREADER - SUBJECT TO DETAIL DESIGN
 - PR RIPRAP
 - PR CIRCULAR CULVERT
 - EX CULVERT
 - PR CULVERT
 - PR SCRUFFY DOME

A	RESOURCE CONSENT	EZ	03/2025
Rev	Description	By	Date
Survey	LANDPRO		03/22
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025




Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**PROPOSED
CULVERT
OVERALL PLAN**

Project no.	147007
Scale	1:10,000 @ A3
Cad file	147007-M-C480 CULVERT OVERVIEW.DWG
Drawing no.	C480
Rev	A

RESOURCE CONSENT



Legend

—	EX BDY
—	PROP BDY
—>—>—>—>	PR OLFP


A	RESOURCE CONSENT	EZ	02/2025
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RW/KH		03/2025

M **A** **E** **N** **Maven Associates**
 09 571 0050
 info@maven.co.nz
 www.maven.co.nz
 5 Owens Road, Epsom
 Auckland 1023

Project
**DEVELOPMENT OF
 RIVERHEAD FOREST
 FOR RANGITOOPUNI
 DEVELOPMENTS LIMITED
 PARTNERSHIP**

Title
**CULVERT 13-4
 LONG SECTION**


Project no.	147007
Scale	1:250 @ A3
Cad file	147007-M-C481 TYPICAL CULVERT CROSS SECTION.DWG
Drawing no.	C481
Rev	A




CULVERT 13-4 LONG SECTION
 SCALE: HORI 1:150 VERT 1:150

RESOURCE CONSENT

DATE: 4/2/25 FILE PATH: P:\Maven\Projects\147007 RIVERHEAD FOREST\DWG\147007-M-C481 TYPICAL CULVERT CROSS SECTION.DWG



Legend			
	EX BDY		
	PROP BDY		
	PR OLFP		



CULVERT 14-1 LONG SECTION
SCALE: HORI 1:150 VERT 1:150

A	RESOURCE CONSENT	EZ	02/2025
Rev	Description	By	Date
	Survey		
	Design	EZ	03/2025
	Drawn	EZ	03/2025
	Checked	RW/KH	03/2025



Maven Associates
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023

Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**CULVERT 14-1
LONG SECTION**

Project no.	147007
Scale	1:250 @ A3
Cad file	147007-M-C481 TYPICAL CULVERT CROSS SECTION.DWG
Drawing no.	C482
Rev	A

DATE: 4/2/25 FILE PATH: P:\Maven\Projects\147007 RIVERHEAD FOREST DEVELOPMENT\147007-M-C481 TYPICAL CULVERT CROSS SECTION.DWG

RESOURCE CONSENT



Legend

	EX BDY
	PROP BDY
	PR OLFP

A	RESOURCE CONSENT	EZ	02/2025
Rev	Description	By	Date
	By	Date	
Survey			
Design	EZ	03/2025	
Drawn	EZ	03/2025	
Checked	RW/KH	03/2025	




Maven Associates
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023

Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**


Title
**CULVERT 6-6
LONG SECTION**

Project no.	147007		
Scale	1:250 @ A3		
Cad file	147007-M-C481 TYPICAL CULVERT CROSS SECTION.D		
Drawing no.	C483	Rev	A




RESOURCE CONSENT

DATE: 4/2/25 FILE PATH: P:\Maven\Projects\147007 RIVERHEAD FOREST DEVELOPMENTS\481 TYPICAL CULVERT CROSS SECTION.DWG



Legend			
	EX BDY		PROP BDY
	PR OLFP		



CULVERT 1-1 LONG SECTION
SCALE: HORI 1:150 VERT 1:150

A RESOURCE CONSENT			
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RW/KH		03/2025




Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**


Title
**CULVERT 1-1
LONG SECTION**

Project no.	147007
Scale	1:250 @ A3
Cad file	147007-M-C481 TYPICAL CULVERT CROSS SECTION.DWG
Drawing no.	C484
Rev	A

RESOURCE CONSENT



TYPICAL BOX CULVERT CROSS SECTION
SCALE: NTS



TYPICAL CIRCULAR CULVERT CROSS SECTION
SCALE: NTS

A	RESOURCE CONSENT	AC	03/2025
Rev	Description	By	Date
Survey			
Design	AC		03/2025
Drawn	AC		03/2025
Checked	RWIKH		03/2025


M **Maven Associates**
 09 571 0050
 info@maven.co.nz
 www.maven.co.nz
 5 Owens Road, Epsom
 Auckland 1023

Project
DEVELOPMENT OF RIVERHEAD FOREST FOR RANGITOOPUNI DEVELOPMENTS LIMITED PARTNERSHIP

Title
TYPICAL CULVERT CROSS SECTION

Project no.	147007
Scale	NTS
Cad file	147007-M-C490_CULVERT SECTIONS.DWG
Drawing no.	C490
Rev	A

DATE: 4/1/25 FILE PATH: F:\Maven\PROJECTS\147007\147007 RIVERHEAD FOREST\DWG\DRAWING PRODUCTION\147007-M-C490 CULVERT SECTIONS.DWG



TYPICAL CULVERT LONG SECTION
SCALE: NTS

LEGEND
- - - - - EX GROUND
PR GROUND

A	RESOURCE CONSENT	AYC	03/2025
Rev	Description	By	Date
Survey			
Design	AYC		03/2025
Drawn	AYC		03/2025
Checked	RWIKH		03/2025

M **Maven Associates**
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023


Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**TYPICAL CULVERT
LONG SECTION**

Project no.	147007		
Scale	NTS		
Cad file	147007-M-C490 CULVERT SECTIONS.DWG		
Drawing no.	C491	Rev	A

RESOURCE CONSENT

CULVERT RIP-RAP DETAILS REFER TO HY-8
MODELING DATA.
DETAIL DESIGN OF THE STABILISED
BATTERS AND ENERGY DISSIPATION TO BE
CONFIRMED AT THE DETAIL DESIGN STAGE



A	RESOURCE CONSENT	AC	03/2025
Rev	Description	By	Date
		By	Date
Survey			
Design	AYC		03/2025
Drawn	AYC		03/2025
Checked	RWIKH		03/2025

M

A

E

N

Maven Associates

09 571 0050

info@maven.co.nz

www.maven.co.nz

5 Owens Road, Epsom


Auckland 1023

Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**CULVERT 1-1
LONG-SECTION**


Project no.	147007
Scale	NTS
Cad file	147007-M-C490_CULVERT SECTIONS.DWG
Drawing no.	C492
Rev	A

SPECIFIC CULVERT RIP-RAP DETAILS
REFER TO HY-8 MODELING DATA




TYPICAL RIP-RAP PLAN VIEW
NTS

	DESCRIPTION
h_s	Dissipator pool depth
W_0	Culvert Width
TW	Tailwater depth
d_{50}	Median Rock size by weight
d_{max}	Max rock size by weight



TYPICAL RIP-RAP LONG SECTION A-A
NTS



TYPICAL RIP-RAP CROSS SECTION B-B
NTS

A	RESOURCE CONSENT	AC	03/2025
Rev	Description	By	Date
Survey			
Design	AYC		03/2025
Drawn	AYC		03/2025
Checked	RWIKH		03/2025



Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**TYPICAL
RIP-RAP DETAILS**

Project no.	147007
Scale	AS SHOWN @ A3
Cad file	147007-M-C490_CULVERT SECTIONS.DWG
Drawing no.	C493
Rev	A

RESOURCE CONSENT



5. APPROVED HARDFILL IS TO BE USED IN BACKFILLING OF ALL ROAD CROSSINGS AND VEHICLE CROSSINGS TO COUNCIL STANDARDS.
6. HEAVY DUTY MANHOLE LIDS AND FRAMES TO BE USED IN TRAFFICKED AREAS.
7. ALL CATCHPIT LEADS SHALL HAVE MIN COVER 1.0M.
8. ALL LINES TO BE ABANDONED SHALL BE SEALED AT EACH END. TIMING OF ALL SEALING TO BE COORDINATED WITH COUNCIL STAFF.

- NOTES
1. ALL WORKS TO BE IN ACCORDANCE WITH AUCKLAND COUNCIL STANDARDS.
 2. IT IS THE CONTRACTORS RESPONSIBILITY TO LOCATE ALL SERVICES THAT MAY BE AFFECTED BY THEIR OPERATIONS.
 3. PIPE BEDDING: 0 - 10% GRANULAR BEDDING, 10 - 20% WEAK CONCRETE BEDDING, GREATER THAN 20% WEAK CONCRETE BEDDING (7MPA PLUS ANTI SCOUR BLOCKS AT 6M CRS).
 4. EACH CONNECTION SHALL BE MARKED BY A 50MMX50MM TREATED PINE STAKE EXTENDING 600MM ABOVE GROUND LEVEL WITH THE TOP PAINTED. THIS MARKER POST SHALL BE PLACED ALONGSIDE A TIMBER MARKER INSTALLED AT THE TIME OF PIPELAYING AND EXTENDING FROM THE CONNECTION TO 150MM BELOW FINISHED GROUND LEVEL. CONNECTIONS SHALL BE ACCURATELY INDICATED ON 'AS BUILT' PLANS.

- LEGEND
- EX BDY
 - PROP BDY
 - STAGE BOUNDARY
 - EX OLFP
 - REMOVED EX OLFP
 - EXISTING STREAMS
 - PR SW FLOW PTH
 - PR SW PIPE
 - RIPARIAN YARD 20m SETBACK
 - WETLAND AREA 100m SETBACK
 - WETLAND AREA 10m SETBACK
 - EX/PROP SWMH
 - PROP SWCP SINGLE
 - PR INDICATIVE LEVEL SPREADER - SUBJECT TO DETAIL DESIGN
 - PR RIPRAP
 - PR CIRCULAR CULVERT
 - EX CULVERT
 - PR CULVERT
 - PR SCRUFFY DOME

A	RESOURCE CONSENT	EZ	03/2025
Rev	Description	By	Date
Survey	LANDPRO		03/22
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025

M **Maven Associates**
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023


Project
DEVELOPMENT OF RIVERHEAD FOREST FOR RANGITOOPUNI DEVELOPMENTS LIMITED PARTNERSHIP

Title
RETIREMENT VILLAGE PROPOSED CULVERT OVERVIEW PLAN

Project no.	147016
Scale	1:10,000 @ A3
Cad file	147016-RV-C480 CULVERT OVERVIEW.DWG
Drawing no.	C480
Rev	A

RESOURCE CONSENT

DATE: 9/02/25 FILE PATH: P:\Maven\PROJECTS\147016 - RIVERHEAD RETIREMENT VILLAGE\DWG\147016-RV-C480 CULVERT OVERVIEW.DWG




ANY WORKS WITHIN NEIGHBORING PROPERTIES REQUIRE ROE. IF ROE CANNOT BE ACHIEVED, ALTERNATIVE DESIGN TO BE CONFIRMED AT THE DETAIL DESIGN STAGE

INDICATIVE RIP-RAP. REFER CALCULATIONS FOR THE SPECIFIC DESIGN

PROPOSED WINGWALL SIZE TO BE CONFIRMED AT DETAIL DESIGN STAGE

CULVERT 1 - PLAN VIEW
SCALE: 1:250




LEGEND	
	EX BDY
	PR BDY
	PR OLFP
	EX STREAMS



CULVERT 1 LONG SECTION
SCALE: HORI 1:150 VERT 1:150

RESOURCE CONSENT

A RESOURCE CONSENT			
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025
Maven Associates 09 571 0050 info@maven.co.nz www.maven.co.nz 5 Owens Road, Epsom Auckland 1023			
Project DEVELOPMENT OF RIVERHEAD FOREST FOR RANGITOOPUNI DEVELOPMENTS LIMITED PARTNERSHIP			
Title RETIREMENT VILLAGE PROPOSED CULVERT PLAN AND LONGSECTION			
Project no.	147016		
Scale	AS SHOWN @ A3		
Cad file	147016-RV-C481 CULVERT DETAILS.DWG		
Drawing no.	C481	Rev	A



Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**RETIREMENT VILLAGE
PROPOSED CULVERT
PLAN AND LONGSECTION**

Project no.	147016		
Scale	AS SHOWN @ A3		
Cad file	147016-RV-C481 CULVERT DETAILS.DWG		
Drawing no.	C481-1	Rev	A




CULVERT 3: 2.0m x 4.0m BOX CULVERT
(25% EMBEDMENT)

INDICATIVE RIP-RAP. REFER
CALCULATIONS FOR THE
SPECIFIC DESIGN

PROPOSED WINGWALL SIZE
TO BE CONFIRMED AT
DETAIL DESIGN STAGE

CULVERT 3 - PLAN VIEW
SCALE: 1:250

LEGEND	
	EX BDY
	PR BDY
	PR OLFP
	EX STREAMS



CULVERT 3 LONG SECTION-
SCALE: HORI 1:150 VERT 1:150

RESOURCE CONSENT

A	RESOURCE CONSENT	EZ	03/2025
Rev	Description	By	Date
	Survey		
	Design	EZ	03/2025
	Drawn	EZ	03/2025
	Checked	RWIKH	03/2025




Maven Associates
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023


Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**RETIREMENT VILLAGE
PROPOSED CULVERT
PLAN AND LONGSECTION**

Project no.	147016
Scale	AS SHOWN @ A3
Cad file	147016-RV-C481 CULVERT DETAILS.DWG
Drawing no.	C481-2
Rev	A



CULVERT 4 - PLAN VIEW
SCALE: 1:250




CULVERT 4 LONG SECTION-
SCALE: HORI 1:150 VERT 1:150

LEGEND			
	EX BDY		PR BDY
	PR OLFP		EX STREAMS


A RESOURCE CONSENT			
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025
Project DEVELOPMENT OF RIVERHEAD FOREST FOR RANGITOOPUNI DEVELOPMENTS LIMITED PARTNERSHIP			
Title RETIREMENT VILLAGE PROPOSED CULVERT PLAN AND LONGSECTION			
Project no.	147016		
Scale	AS SHOWN @ A3		
Cad file	147016-RV-C481 CULVERT DETAILS.DWG		
Drawing no.	C481-3	Rev	A

RESOURCE CONSENT




LEGEND

	EX BDY
	PR BDY
	PR OLFP
	EX STREAMS




A	RESOURCE CONSENT	EZ	03/2025
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025
Maven Associates 09 571 0050 info@maven.co.nz www.maven.co.nz 5 Owens Road, Epsom Auckland 1023			
Project DEVELOPMENT OF RIVERHEAD FOREST FOR RANGITOOPUNI DEVELOPMENTS LIMITED PARTNERSHIP			
Title RETIREMENT VILLAGE PROPOSED CULVERT PLAN AND LONGSECTION			
Project no.	147016		
Scale	AS SHOWN @ A3		
Cad file	147016-RV-C481 CULVERT DETAILS.DWG		
Drawing no.	C481-4	Rev	A

RESOURCE CONSENT



CULVERT 6 - PLAN VIEW
SCALE: 1:250

LEGEND	
	EX BDY
	PR BDY
	PR OLFP
	EX STREAMS



CULVERT 6 LONG SECTION-
SCALE: HORI 1:150 VERT 1:150

A	RESOURCE CONSENT	EZ	03/2025
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025


M **Maven Associates**
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023

Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**


Title
**RETIREMENT VILLAGE
PROPOSED CULVERT
PLAN AND LONGSECTION**

Project no.	147016
Scale	AS SHOWN @ A3
Cad file	147016-RV-C481 CULVERT DETAILS.DWG
Drawing no.	C481-5
Rev	A

RESOURCE CONSENT



LEGEND	
	EX BDY
	PR BDY
	PR OLFP
	EX STREAMS



DATUM 26.00m	
EXISTING LEVELS	30.08 30.41 31.44 33.61
DESIGN LEVELS	31.20 32.26 32.26 33.61
PIPE INVERT	29.22 30.79 30.79 33.61
DEPTH INVERT (m)	
PIPE GRADE	600 mm RCRRJ Ø @ 5.41% 29.08m
CHAINAGE	0.00 19.55 48.63 60.70

A	RESOURCE CONSENT	EZ	03/2025
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025

M **Maven Associates**
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023


Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**RETIREMENT VILLAGE
PROPOSED CULVERT
PLAN AND LONGSECTION**


Project no.	147016
Scale	AS SHOWN @ A3
Cad file	147016-RV-C481 CULVERT DETAILS.DWG
Drawing no.	C481-6
Rev	A

RESOURCE CONSENT

DATE: 9/02/25 FILEPATH: F:\Maven\PROJECTS\147016 RIVERHEAD RETIREMENT VILLAGE\DWG\147016-RV-C481 CULVERT DETAILS.DWG



LEGEND	
	EX BDY
	PR BDY
	PR OLFP
	EX STREAMS



BRIDGE 1 LONG SECTION
SCALE: HORI 1:150 VERT 1:150

A	RESOURCE CONSENT	EZ	03/2025
Rev	Description	By	Date
Survey			
Design	EZ		03/2025
Drawn	EZ		03/2025
Checked	RWIKH		03/2025




Maven Associates
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023

Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**


Title
**RETIREMENT VILLAGE
PROPOSED BRIDGE PLAN
AND LONGSECTION**

Project no.	147016
Scale	AS SHOWN @ A3
Cad file	147016-RV-C481 CULVERT DETAILS.DWG
Drawing no.	C481-7
Rev	A

RESOURCE CONSENT



TYPICAL BOX CULVERT CROSS SECTION
SCALE: NTS



TYPICAL CIRCULAR CULVERT CROSS SECTION
SCALE: NTS

A	RESOURCE CONSENT	AC	03/2025
Rev	Description	By	Date
		By	Date
Survey			
Design	AC		03/2025
Drawn	AC		03/2025
Checked	RW/KH		03/2025

M **Maven Associates**
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023


Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**RETIREMENT VILLAGE
TYPICAL CULVERT
CROSS SECTIONS**

Project no.	147016
Scale	N.T.S
Cad file	147016-RV-C490 CULVERT SECTIONS.DWG
Drawing no.	C490
Rev	A

RESOURCE CONSENT

DATE: 9/5/25 FILEPATH: F:\Maven\PROJECTS\147016- RIVERHEAD RETIREMENT VILLAGE\DWG\490-RV-C490- CULVERT SECTIONS.DWG



TYPICAL CULVERT LONG SECTION
SCALE: NTS

LEGEND

---	EX GROUND
---	PR GROUND

A	RESOURCE CONSENT	AC	03/2025
Rev	Description	By	Date
Survey			
Design	AYC		03/2025
Drawn	AYC		03/2025
Checked	RW/KH		03/2025



Maven Associates
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023


Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**RETIREMENT VILLAGE
TYPICAL CULVERT
LONGSECTION**

Project no.	147016		
Scale	N.T.S		
Cad file	147016-RV-C490 CULVERT SECTIONS.DWG		
Drawing no.	C491	Rev	A

RESOURCE CONSENT

SPECIFIC CULVERT RIP-RAP DETAILS
REFER TO HY-8 MODELING DATA



CULVERT 7 - CROSS SECTION
SCALE: NTS

A	RESOURCE CONSENT	AC	03/2025
Rev	Description	By	Date
		By	Date
Survey			
Design	AYC		03/2025
Drawn	AYC		03/2025
Checked	RW/KH		03/2025

M

A

E

N

Maven Associates

09 571 0050

info@maven.co.nz

www.maven.co.nz

5 Owens Road, Epsom

Auckland 1023


Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**RETIREMENT VILLAGE
CULVERT 7
DETAILS**

Project no.	147016
Scale	N.T.S
Cad file	147016-RV-C490 CULVERT SECTIONS.DWG
Drawing no.	C492
Rev	A


RESOURCE CONSENT

SPECIFIC CULVERT RIP-RAP DETAILS
REFER TO HY-8 MODELING DATA




TYPICAL RIP-RAP PLAN VIEW
NTS

	DESCRIPTION
h_s	Dissipator pool depth
W_0	Culvert Width
TW	Tailwater depth
d_{50}	Median Rock size by weight
d_{max}	Max rock size by weight



TYPICAL RIP-RAP LONG SECTION A-A
NTS



TYPICAL RIP-RAP CROSS SECTION B-B
NTS

RESOURCE CONSENT

A	RESOURCE CONSENT	AC	03/2025
Rev	Description	By	Date
Survey			
Design	AYC		03/2025
Drawn	AYC		03/2025
Checked	RW/KH		03/2025
<div><div><div>M</div><div>MAVEN</div></div><div><div>Maven Associates</div><div>09 571 0050</div><div>info@maven.co.nz</div><div>www.maven.co.nz</div><div>5 Owens Road, Epsom</div><div>Auckland 1023</div></div></div>			
Project			
DEVELOPMENT OF RIVERHEAD FOREST FOR RANGITOOPUNI DEVELOPMENTS LIMITED PARTNERSHIP			
Title			
RETIREMENT VILLAGE TYPICAL RIP-RAP DETAILS			
Project no.	147016		
Scale	N.T.S		
Cad file	147016-RV-C490 CULVERT SECTIONS.DWG		
Drawing no.	C493	Rev	A



PUMP1 DISCHARGE CLEAN WATER TO DOWN STREAM
3mm SCREEN ON INLET

FISH EXCLUSION NET

UPSTREAM DAM - STEEL ROAD
PLATES DRIVEN INTO STREAM BED.
OVERLAP 300-400mm WIDTH TO
EXTEND 1m EITHER SIDE OF
CURRENT WATER LEVEL

EARTHWORKS OF UPGRADING EXISTING CULVERT1 TO BOX CULVERT TO BE CARRIED OUT DURING DRY
WEATHER SEASON

PUMP UPSTREAM WATER AND DEWATER UNDER SUPERVISION OF THE PROJECT ECOLOGIST INCLUDING ANY
FISH RELOCATION IF REQUIRED.

REMOVE EXISTING CULVERT, UNDERCUT THE STREAMBED AND BACKFILL WITH GAP65 AS DIRECTED, PREP
STREAMBED FOR PLACEMENT OF NEW CULVERT, INSTALL RIPRAP. CLOTH ANY SIDES OF THE STREAM WHICH
ARE EARTHWORKED, TO ENSURE NO SEDIMENT GENERATED RISK

IN 2-YR OR ABOVE RAINFALL EVENT, DAMS TO BE REMOVED. STREAM STABILISED AND WORKS TO COMMENCE
AFTER EVENT HAS PASSED. ALL STREAMWORKS TO BE DONE IN ACCORDANCE WITH THE MAVEN ASSOCIATES
STREAM WORKS MANAGEMENT PLAN, AND UNDER ENGINEER'S SUPERVISION

COFFERDAM TO BE REMOVED AFTER CULVERT REPLACED. AND REINSTATE NORMAL FLOWS TO THE STREAM

FINAL METHODOLOGY SUBJECT TO CONTRACTOR INPUT AND FINAL STREAM WORK MANAGEMENT AS PER
CONDITION OF CONSENT GRANTED

PUMP2 DEWATER TO DEB

FISH EXCLUSION NET

DOWN STREAM DAM
STEEL ROAD PLATES DRIVEN INTO
STREAM BED 300-400mm OVERLAP AS
REQUIRED TO ACHIEVE WIDTH 1m
BEYOND CURRENT WATER LEVEL

UPGRADE EXISTING CULVERT
INDICATIVE

PROPOSED TYPICAL STREAM-WORKS METHODOLOGY PLAN

NOTES

1. ALL WORKS TO BE IN ACCORDANCE WITH AUCKLAND COUNCIL STANDARDS.
2. IT IS THE CONTRACTORS RESPONSIBILITY TO LOCATE ALL SERVICES THAT MAY BE AFFECTED BY THEIR OPERATIONS.
3. THE CONTRACTOR SHALL COMPLY WITH ALL RELEVANT HEALTH AND SAFETY REQUIREMENTS.
4. THE CONTRACTOR SHALL OBTAIN ALL NECESSARY APPROVAL FROM UTILITY OPERATORS BEFORE COMMENCING WORK UNDER OR NEAR THEIR SERVICES.
5. SEDIMENT CONTROL SHALL BE INSTALLED AND OPERATIONAL BEFORE EARTHWORKS START ONSITE IN ACCORDANCE WITH COUNCIL STANDARDS.
6. CONTRACTOR SHALL PROVIDE ASBUILT OF WORKING SEDIMENT CONTROL DEVICES AND CONFIRMATION OF POND/DECANT VOLUMES TO ENGINEER.
7. SEDIMENT CONTROL TO COMPLY WITH GD05 STANDARDS.

LEGEND

- EX BDY
- PROP BDY
- EX MAJOR CONTOUR
- EX MINOR CONTOUR
- PROP EXTENT WORK
- PROP CLEANWATER
- PROP DIRTYWATER
- PROP SILT FENCE
- PROP DECANT
- PROP DECANT BAR

A	RESOURCE CONSENT	MA	02/2025
Rev	Description	By	Date
Survey	-	-	-
Design	-	-	-
Drawn	MA	02/2025	
Checked	RWIKH	03/2025	

M Maven Associates
09 571 0050
info@maven.co.nz
www.maven.co.nz
5 Owens Road, Epsom
Auckland 1023

Project
**DEVELOPMENT OF
RIVERHEAD FOREST
FOR RANGITOOPUNI
DEVELOPMENTS LIMITED
PARTNERSHIP**

Title
**PROPOSED TYPICAL
STREAM-WORKS
METHODOLOGY**

Project no.	147007
Scale	N.T.S
Cad file	147007-M-C245 ESC STD DETAILS.DWG
Drawing no.	C245
Rev	A

RESOURCE CONSENT