



REV	DATE	REVISION DETAILS	APPROVED
A	31-03-21	GEOTECHNICAL INVESTIGATION LOCATIONS	J KUPEC



SCALE	SIZE
1:2,000	A3
DRAWN	M DOONEY
DESIGNED	J MUIRSON
REVIEWED	



FOR INFORMATION  
NOT FOR CONSTRUCTION

APPROVED

PROJECT	KIWI PROPERTY GROUP LIMITED					
TITLE	DRURY CENTRE PROJECT GEOTECHNICAL INVESTIGATION LOCATIONS GIS SHEET 3 OF 5					
DOCUMENT	PROJECT No. 510611	WBS 002	TYPE FIG	DISC GG	NUMBER 0003	REVISION A





 www.aurecongroup.com		CLIENT		REV	DATE	REVISION DETAILS	APPROVED	SCALE	SIZE	FOR INFORMATION		PROJECT						
				A	31-03-21	GEOTECHNICAL INVESTIGATION LOCATIONS	J KUPEC	1:2,000	A3	NOT FOR CONSTRUCTION								
										APPROVED								





LEGEND

— GEOTECHNICAL INVESTIGATIONS AREA

**AURECON GI**

⊕ BOREHOLE (BH)

▲ CONE PENETRATION TEST (CPT)

■ TEST PIT (TP)

⊗ HAND AUGER (HA)

⊙ SEISMIC DILATOMETER (sDMT)

— MASW

**EXISTING GI / WELLS**

⊕ BOREHOLE (BH)

⊕ WATERBORE (WB)

⊗ HAND AUGER (HA)

REV	DATE	REVISION DETAILS	APPROVED
A	31-03-21	GEOTECHNICAL INVESTIGATION LOCATIONS	J KUPEC

SCALE	SIZE
1:2,000	A3
DRAWN	
M DOONEY	
DESIGNED	
J MUIRSON	
REVIEWED	

FOR INFORMATION
NOT FOR CONSTRUCTION
APPROVED

PROJECT	KIWI PROPERTY GROUP LIMITED					
TITLE	DRURY CENTRE PROJECT GEOTECHNICAL INVESTIGATION LOCATIONS GIS SHEET 5 OF 5					
DOCUMENT	PROJECT No.	WBS	TYPE	DISC	NUMBER	REVISION
	510611	002	FIG	GG	0005	A



Please reply to: W.E. Campton

Aurecon New Zealand Limited  
PO Box 9762  
Newmarket  
Auckland 1149


Attention: **SAM MacKAY**

Location of these test results are shown on the site investigation plans above.

## DETECTION OF THE PRESENCE OF ALLOPHANE

Dear Sam,

**Re: DRURY CENTRE PROJECT**  
**Report Number: 64121#L/Allophane**



>7%



<5%



5 to 7%

The following table presents the results of 'Detection of the Presence of Allophane in Soils' testing at BGL of soil samples delivered to this laboratory on the 29<sup>th</sup> of January 2021.

The samples were tested in accordance with the following standard:

**Detection of Presence of Allophane in Soils:**

NZS4402:1986:Test 3.4

Borehole Number	Sample Number	Depth (m)	Allophane Content
TP001	BULK	0.80 – 1.20	> 7%
TP002	BULK	0.50 – 0.90	> 7%
TP003	BULK	0.25 – 0.80	> 7%
TP003	BULK	1.60 – 1.90	> 7%
TP004	BULK	0.60 – 1.10	> 7%
TP004	BULK	2.00 – 2.50	> 7%
TP005	BULK	2.10 – 2.40	> 7%
TP006	BULK	1.80 – 2.10	> 7%
TP008	BULK	2.30 – 2.70	> 7%
TP009	BULK	2.40 – 2.80	> 7%



Borehole Number	Sample Number	Depth (m)	Allophane Content
TP010	BULK	1.50 – 1.80	< 5%
TP011	BULK	2.20 – 2.50	< 5%
TP014	BULK	1.70 – 2.80	< 5%
TP015	BULK	1.20 – 1.80	5 – 7%
TP017	BULK	2.20 – 2.50	5 – 7%
TP019	BULK	0.25 – 0.75	5 – 7%
TP023	BULK	0.75 – 3.00	< 5%
TP024	BULK	1.10 – 1.80	> 7%
TP025	BULK	0.70 – 1.50	< 5%
TP029	BULK	0.70 – 1.80	> 7%
TP029	BULK	1.80 – 2.40	< 5%
TP031	BULK	0.60 – 1.80	< 5%
TP032	BULK	0.70 – 2.00	< 5%
BH007	BULK	2.00 – 2.50	< 5%

Please note that the test results relate only to the samples as-received, and relate only to the samples under test. Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin  
**Signatory (Assistant Laboratory Manager)**  
**Babbage Geotechnical Laboratory**



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.





A TETRA TECH COMPANY

## East Tamaki Laboratory

Coffey Services (NZ) Limited

144A Cryers Road, East Tamaki NZ 2013  
PO Box 58877, Botany, Manukau NZ 2163

Phone: +64 9 272 3375  
Fax: +64 9 272 3378

Report No: ETAM17S-00117-1

Issue No: 1

## Material Test Report

**Client:** ENGEO Limited  
PO Box 305136, Triton Plaza  
Auckland 0757

**Principal:**

**Project No.:** 773-ETAM00143AA

**Project Name:** 13451 - ENGEO Testing

**Lot No.:** -

**TRN:** -

Tests indicated as not accredited are outside the scope of the laboratory's accreditation.  
(This document may not be altered or reproduced except in full. This report relates only to the positions tested.)



Approved Signatory: James McKelvey  
(Senior Technician)  
IANZ Accredited Laboratory Number: 105  
Date of Issue: 18/01/2017

## Sample Details

**Sample ID:** ETAM17S-00117  
**Client Sample:** -  
**Date Sampled:** 21/12/2016  
**Source:** Unknown (Sampled by Client)  
**Material:** Disturbed Soil  
**Specification:** No Specification  
**Sampling Method:** Unknown (Not IANZ Endorsed)  
**Project Location:** 13451  
**Sample Location:** BH01  
0.5 - 0.6 m

## Test Results

Description	Method	Result	Limits
Allophane Content	NZS 4402:1986 Test 3.4	>7%	
Date Tested		12/01/2017	

## Comments

Work Order: ETAM17W00052  
Tested By: CP





A TETRA TECH COMPANY

## East Tamaki Laboratory

Coffey Services (NZ) Limited

144A Cryers Road, East Tamaki NZ 2013  
PO Box 58877, Botany, Manukau NZ 2163

Phone: +64 9 272 3375  
Fax: +64 9 272 3378

# Material Test Report

Report No: ETAM17S-00119-1

Issue No: 1

**Client:** ENGEO Limited  
PO Box 305136, Triton Plaza  
Auckland 0757

**Principal:**

**Project No.:** 773-ETAM00143AA

**Project Name:** 13451 - ENGEO Testing

**Lot No.:** -

**TRN:** -

Tests indicated as not accredited are outside the scope of the laboratory's accreditation.  
(This document may not be altered or reproduced except in full. This report relates only to the positions tested.)



Approved Signatory: James McKelvey  
(Senior Technician)  
IANZ Accredited Laboratory Number: 105  
Date of Issue: 18/01/2017

## Sample Details

**Sample ID:** ETAM17S-00119  
**Client Sample:** -  
**Date Sampled:** 21/12/2016  
**Source:** Unknown (Sampled by Client)  
**Material:** Disturbed Soil  
**Specification:** No Specification  
**Sampling Method:** Unknown (Not IANZ Endorsed)  
**Project Location:** 13451  
**Sample Location:** BH02  
0.5 m

## Test Results

Description	Method	Result	Limits
Allophane Content	NZS 4402:1986 Test 3.4	5 - 7 %	
Date Tested		12/01/2017	

## Comments

Work Order: ETAM17W00052  
Tested By: CP





A TETRA TECH COMPANY

## East Tamaki Laboratory

Coffey Services (NZ) Limited

144A Cryers Road, East Tamaki NZ 2013  
PO Box 58877, Botany, Manukau NZ 2163

Phone: +64 9 272 3375  
Fax: +64 9 272 3378

# Material Test Report

Report No: ETAM17S-00120-1

Issue No: 1

**Client:** ENGEO Limited  
PO Box 305136, Triton Plaza  
Auckland 0757

**Principal:**

**Project No.:** 773-ETAM00143AA

**Project Name:** 13451 - ENGEO Testing

**Lot No.:** -

**TRN:** -

Tests indicated as not accredited are outside the scope of the laboratory's accreditation.  
{This document may not be altered or reproduced except in full. This report relates only to the positions tested.}



Approved Signatory: James McKelvey  
(Senior Technician)  
IANZ Accredited Laboratory Number: 105  
Date of Issue: 18/01/2017

## Sample Details

**Sample ID:** ETAM17S-00120  
**Client Sample:** -  
**Date Sampled:** 21/12/2016  
**Source:** Unknown (Sampled by Client)  
**Material:** Disturbed Soil  
**Specification:** No Specification  
**Sampling Method:** Unknown (Not IANZ Endorsed)  
**Project Location:** 13451  
**Sample Location:** BH03

## Test Results

Description	Method	Result	Limits
Allophane Content	NZS 4402:1986 Test 3.4	5 - 7 %	
Date Tested		12/01/2017	

## Comments

Work Order: ETAM17W00052  
Tested By: CP





A TETRA TECH COMPANY

## East Tamaki Laboratory

Coffey Services (NZ) Limited

144A Cryers Road, East Tamaki NZ 2013  
PO Box 58877, Botany, Manukau NZ 2163

Phone: +64 9 272 3375  
Fax: +64 9 272 3378

# Material Test Report

Report No: ETAM17S-00122-1

Issue No: 1

**Client:** ENGEO Limited  
PO Box 305136, Triton Plaza  
Auckland 0757

**Principal:**

**Project No.:** 773-ETAM00143AA

**Project Name:** 13451 - ENGEO Testing

**Lot No.:** -

**TRN:** -

Tests indicated as not accredited are outside the scope of the laboratory's accreditation.  
{This document may not be altered or reproduced except in full. This report relates only to the positions tested.}



Approved Signatory: James McKelvey  
(Senior Technician)  
IANZ Accredited Laboratory Number: 105  
Date of Issue: 18/01/2017

## Sample Details

**Sample ID:** ETAM17S-00122  
**Client Sample:** -  
**Date Sampled:** 21/12/2016  
**Source:** Unknown (Sampled by Client)  
**Material:** Disturbed Soil  
**Specification:** No Specification  
**Sampling Method:** Unknown (Not IANZ Endorsed)  
**Project Location:** 13451  
**Sample Location:** HA11  
0.4 m

## Test Results

Description	Method	Result	Limits
Allophane Content	NZS 4402:1986 Test 3.4	5 - 7 %	
Date Tested		12/01/2017	

## Comments

Work Order: ETAM17W00052  
Tested By: CP



Please reply to: W.E. Campton

Page 1 of 4

Aurecon New Zealand Limited  
PO Box 9762  
Newmarket  
Auckland 1149

Job Number: 64121#L  
BGL Registration Number: 2884  
Checked by: WEC

Attention: **SAM MacKAY**

23<sup>rd</sup> February 2021

## ATTERBERG LIMITS & LINEAR SHRINKAGE TESTING

Dear Sam,

**Re: DRURY CENTRE PROJECT**  
**Report Number: 64121#L/AL**

The following report presents the results of Atterberg Limits & Linear Shrinkage testing at BGL of soil samples delivered to this laboratory on the 29<sup>th</sup> of January 2021. Test results are summarised below, with pages 3 & 4 showing where the samples plot on the Unified Soil Classification System (Casagrande) Chart. Test standards used were:

<b>Water Content:</b>	NZS4402:1986:Test 2.1
<b>Liquid Limit:</b>	NZS4402:1986:Test 2.2
<b>Plastic Limit:</b>	NZS4402:1986:Test 2.3
<b>Plasticity Index:</b>	NZS4402:1986:Test 2.4
<b>Linear Shrinkage:</b>	NZS4402:1986:Test 2.6

Test Pit / Borehole Number	Sample Number	Depth (m)	Water Content (%)	Liquid Limit	Plastic Limit	Plasticity Index	Linear Shrinkage (%)
TP003	BULK	0.25 – 0.80	53.3	104	42	62	22
TP004	BULK	2.00 – 2.50	47.3	83 ♦	51 ♦	32 ♦	21 ♦
TP005	BULK	2.10 – 2.40	46.9	75	50	25	18
TP006	BULK	1.80 – 2.10	39.3	68 ♦	44 ♦	24 ♦	16 ♦
TP008	BULK	2.30 – 2.70	43.5	74	36	38	18
TP010	BULK	1.50 – 1.80	43.0	74	33	41	19
TP014	BULK	1.70 – 2.80	51.6	97	46	51	21

♦ = The soil fraction passing a 425µm sieve was used for the liquid limit, plastic limit and linear shrinkage tests.



Test Pit / Borehole Number	Sample Number	Depth (m)	Water Content (%)	Liquid Limit	Plastic Limit	Plasticity Index	Linear Shrinkage (%)
TP017	BULK	2.20 – 2.50	45.1	77	48	29	16
TP019	BULK	0.25 – 0.75	33.3	79	34	45	20
TP025	BULK	0.70 – 1.50	40.2	83	37	46	20
TP029	BULK	1.80 – 2.40	32.6	82	27	55	23
TP031	BULK	0.60 – 1.80	49.3	66	33	33	14
TP032	BULK	0.70 – 2.00	53.6	109	33	76	26
BH007	BAG	2.00 – 2.50	74.3	100	42	58	not tested
BH008	BAG	8.00 – 8.50	92.6	131	42	89	not tested
BH015	BAG	8.50 – 9.00	58.9	85	25	60	not tested
BH016	BAG	11.00 – 11.50	83.8	108	33	75	not tested

The whole soil was used for all water content tests (the soils were in a natural state), and for the liquid limit, plastic limit and linear shrinkage tests without a diamond beside them. The soil fraction passing a 425µm sieve was used for the liquid limit, plastic limit and linear shrinkage tests with a diamond (◆) beside them. The soil was wet up and dried where required for the liquid limit, plastic limit and linear shrinkage tests.

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. Test 2.2: liquid limit, test 2.3: plastic limit, and test 2.6: linear shrinkage are reported to the nearest whole number.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test. Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin  
**Signatory (Assistant Laboratory Manager)**  
**Babbage Geotechnical Laboratory**



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.



**Project:**

**DRURY CENTRE PROJECT**

**DETERMINATION OF THE LIQUID LIMIT, PLASTIC LIMIT & THE PLASTICITY INDEX**

Test Methods: NZS4402: 1986: Test 2.2, Test 2.3 and Test 2.4

Tested By: JW/TH/CB/WC

February 2021

Compiled By: JF

23/02/2021

Checked By: JF


23/02/2021

**SUMMARY OF TESTING**

Borehole Number	Sample Number	Depth (m)	Liquid Limit	Plastic Limit	Plasticity Index	Soil Classification Based on USCS Chart Below
TP003	BULK	0.25 - 0.80	104	42	62	CH
TP004	BULK	2.00 - 2.50	83	51	32	MH
TP005	BULK	2.10 - 2.40	75	50	25	MH
TP006	BULK	1.80 - 2.10	68	44	24	MH
TP008	BULK	2.30 - 2.70	74	36	38	MH
TP010	BULK	1.50 - 1.80	74	33	41	CH
TP014	BULK	1.70 - 2.80	97	46	51	MH
TP017	BULK	2.20 - 2.50	77	48	29	MH
TP019	BULK	0.25 - 0.75	79	34	45	CH
TP025	BULK	0.70 - 1.50	83	37	46	CH / MH

The chart below & soil classification terminology is taken from ASTM D2487-17 "Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)", January 2018, & is based on the classification scheme developed by A. Casagrande in the 1940's (Casagrande, A., 1948: Classification and identification of soil. Transactions of the American Society of Civil Engineers, v. 113, p. 901-930). The chart below & the soil classification given in the table above are included for your information only, and are not included in the IANZ endorsement for this report.

**UNIFIED SOIL CLASSIFICATION SYSTEM (USCS) PLASTICITY (CASAGRANDE) CHART**



**CHART LEGEND**

CL = CLAY, low plasticity ('lean' clay)

OL = ORGANIC CLAY or ORGANIC SILT, low liquid limit

ML = SILT, low liquid limit

CL - ML = SILTY CLAY

CH = CLAY, high plasticity ('fat' clay)

OH = ORGANIC CLAY or ORGANIC SILT, high liquid limit

MH = SILT, high liquid limit ('elastic silt')



**DETERMINATION OF THE LIQUID LIMIT, PLASTIC LIMIT & THE PLASTICITY INDEX**

Test Methods: NZS4402: 1986: Test 2.2, Test 2.3 and Test 2.4

Tested By: JW/TH/CB/WC February 2021

Compiled By: JF 23/02/2021


Checked By: JF 23/02/2021

**SUMMARY OF TESTING**

Borehole Number	Sample Number	Depth (m)	Liquid Limit	Plastic Limit	Plasticity Index	Soil Classification Based on USCS Chart Below
TP029	BULK	1.80 - 2.40	82	27	55	CH
TP031	BULK	0.60 - 1.80	66	33	33	CH / MH
TP032	BULK	0.70 - 2.00	109	33	76	CH
BH007	BAG	2.00 - 2.50	100	42	58	CH / MH
BH008	BAG	8.00 - 8.50	131	42	89	CH
BH015	BAG	8.50 - 9.00	85	25	60	CH
BH016	BAG	11.00 - 11.50	108	33	75	CH

The chart below & soil classification terminology is taken from ASTM D2487-17 "Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)", January 2018, & is based on the classification scheme developed by A. Casagrande in the 1940's (Casagrande, A., 1948: Classification and identification of soil. Transactions of the American Society of Civil Engineers, v. 113, p. 901-930). The chart below & the soil classification given in the table above are included for your information only, and are not included in the IANZ endorsement for this report.

**UNIFIED SOIL CLASSIFICATION SYSTEM (USCS) PLASTICITY (CASAGRANDE) CHART**





Please reply to: W.E. Campton

Page 1 of 3

Aurecon New Zealand Limited  
PO Box 9762  
Newmarket  
Auckland 1149

Job Number: 64121#L  
BGL Registration Number: 2884  
Checked by: WEC

Attention: **SAM MacKAY**

1<sup>st</sup> March 2021

## ATTERBERG LIMITS & WATER CONTENT TESTING

Dear Sam,

**Re: DRURY CENTRE PROJECT**  
**Report Number: 64121#L/AL2**

The following report presents the results of Atterberg Limits & water content testing at BGL of soil samples delivered to this laboratory on the 23<sup>rd</sup> February 2021. Test results are summarised below, with page 3 showing where the samples plot on the Unified Soil Classification System (Casagrande) Chart. Test standards used were:

<b>Water Content:</b>	NZS4402:1986:Test 2.1
<b>Liquid Limit:</b>	NZS4402:1986:Test 2.2
<b>Plastic Limit:</b>	NZS4402:1986:Test 2.3
<b>Plasticity Index:</b>	NZS4402:1986:Test 2.4

Borehole Number	Sample Number	Depth (m)	Water Content (%)	Liquid Limit	Plastic Limit	Plasticity Index
BH014	BAG	18.00 – 18.50	96.3	130	38	92
BH014	BAG	33.00	52.0	limits not carried out		
BH016*	BAG	24.00 – 24.50	113	173 ♦	60 ♦	113 ♦
BH014	BAG	34.50	136	limits not carried out		

♦ = The soil fraction passing a 425µm sieve was used for the liquid limit, plastic limit and linear shrinkage tests.

### \*Organic soil

The whole soil was used for all water content tests (the soils were in a natural state), and for the liquid limit and plastic limit tests for BH014 18.00 – 18.50m. The soil fraction passing a 0.425mm sieve was used for the liquid limit and plastic limit tests for sample BH016 24.00 – 24.50m. The soil was wet up and dried where required for the liquid limit and plastic limit tests.



As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. Test 2.2: liquid limit and test 2.3: plastic limit are reported to the nearest whole number.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test.

Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin  
**Signatory (Assistant Laboratory Manager)**  
**Babbage Geotechnical Laboratory**



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.



**DETERMINATION OF THE LIQUID LIMIT, PLASTIC LIMIT & THE PLASTICITY INDEX**

Test Methods: NZS4402: 1986: Test 2.2, Test 2.3 and Test 2.4


Tested By:	JW / CBH	February 2021
Compiled By:	JF	1/03/2021
Checked By:	JF	1/03/2021

**SUMMARY OF TESTING**

Borehole Number	Sample Number	Depth (m)	Liquid Limit	Plastic Limit	Plasticity Index	Soil Classification Based on USCS Chart Below
BH014	BAG	18.00 - 18.50	130	38	92	CH
BH016	BAG	24.00 - 24.50	173	60	113	OH - ORGANIC CLAY

The chart below & soil classification terminology is taken from ASTM D2487-17 "Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)", January 2018, & is based on the classification scheme developed by A. Casagrande in the 1940's (Casagrande, A., 1948: Classification and identification of soil. Transactions of the American Society of Civil Engineers, v. 113, p. 901-930). The chart below & the soil classification given in the table above are included for your information only, and are not included in the IANZ endorsement for this report.

**UNIFIED SOIL CLASSIFICATION SYSTEM (USCS) PLASTICITY (CASAGRANDE) CHART**



■ BH014 / BAG / 18.00 - 18.50m      ● BH016 / 24.00 - 24.50m

**CHART LEGEND**

CL = CLAY, low plasticity ('lean' clay)

OL = ORGANIC CLAY or ORGANIC SILT, low liquid limit

ML = SILT, low liquid limit

CL - ML = SILTY CLAY

CH = CLAY, high plasticity ('fat' clay)

OH = ORGANIC CLAY or ORGANIC SILT, high liquid limit

MH = SILT, high liquid limit ('elastic silt')



Please reply to: W.E. Campton

Page 1 of 2

Aurecon New Zealand Limited  
PO Box 9762  
Newmarket  
Auckland 1149

Job Number: 64121#L  
BGL Registration Number: 2884  
Checked by: WEC

Attention: **SAM MacKAY**

16<sup>th</sup> February 2021

## SOIL WATER CONTENT TESTING

Dear Sam,

**Re: DRURY CENTRE PROJECT**  
**Report Number: 64121#L/WC**

The following page presents the results of water content testing at BGL of soil samples delivered to this laboratory on the 29<sup>th</sup> of January 2021. These samples were tested in accordance with the following standard:

**Water Content:** NZS4402:1986:Test 2.1

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test.

Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin  
**Signatory (Assistant Laboratory Manager)**  
**Babbage Geotechnical Laboratory**



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.



Job Number:	64121#L	Sheet 1 of 1	Page 2 of 2
Reg. Number:	2884	Version No:	2
Report Number:	64121#L/WC	Issue Date:	July 2017
PROJECT:	DRURY CENTRE PROJECT		

## DETERMINATION OF THE WATER CONTENT

**Test Method: NZS4402: 1986: Test 2.1**

<b>Tested By:</b>	JF	11/02/2021
-------------------	----	------------

<b>Compiled By:</b>	JF	15/02/2021
---------------------	----	------------

<b>Checked By:</b>	WEC	15/02/2021
--------------------	-----	------------

[illegible][illegible]



Please reply to: W.E. Campton

Page 1 of 3

Aurecon New Zealand Limited  
PO Box 9762  
Newmarket  
Auckland 1149

Job Number: 64746#L  
BGL Registration Number: 2931  
Checked by: WEC

Attention: **CHRIS GOODIN**

27<sup>th</sup> September 2022

## ATTERBERG LIMITS TESTING

Dear Sir,

**Re: DRURY PRECINCT**  
**Report Number: 64746#L/AL Drury Precinct**

The following report presents the results of Atterberg Limits testing at BGL of soil samples delivered to this laboratory on the 9<sup>th</sup> of September 2022. Test results are summarised below, with page 3 showing where the samples plot on the Unified Soil Classification System (Casagrande) Chart.

Test standards used were:

<b>Water Content:</b>	NZS4402:1986:Test 2.1
<b>Liquid Limit:</b>	NZS4402:1986:Test 2.2
<b>Plastic Limit:</b>	NZS4402:1986:Test 2.3
<b>Plasticity Index:</b>	NZS4402:1986:Test 2.4

Borehole Number	Sample Number	Depth (m)	Water Content (%)	Liquid Limit	Plastic Limit	Plasticity Index
Saddle Centre	1	0.50	58.6	90	46	44
Saddle Centre	2	1.00	42.8	89	42	47
Saddle with Slope	3	0.50	48.6	84	38	46
Saddle with Slope	4	1.00	64.3	105	60	45
SE Low	5	1.00	47.5	77 ♦	34 ♦	43 ♦
SE High	6	1.00	63.2	104	44	60

♦ = The soil fraction passing a 425µm sieve was used for the liquid limit and plastic limit tests.



The whole soils were used for the water content tests (the soils were in a natural state), and for the liquid limit and plastic limit tests without a diamond beside them. The soil fraction passing a 0.425mm sieve was used for the liquid limit and plastic limit tests with a diamond (◆) beside them. The soils were wet up and dried where required for the liquid limit and plastic limit tests.

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. Test 2.2: liquid limit and test 2.3: plastic limit are reported to the nearest whole number.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test.

Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin  
**Key Technical Person**  
**Assistant Laboratory Manager**  
**Babbage Geotechnical Laboratory**



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.



**DETERMINATION OF THE LIQUID LIMIT, PLASTIC LIMIT & THE PLASTICITY INDEX**


Test Methods: NZS4402: 1986: Test 2.2, Test 2.3 and Test 2.4

Tested By:	JW	September 2022
Compiled By:	JF	27/09/2022
Checked By:	JF	27/09/2022

**SUMMARY OF TESTING**

Borehole Number	Sample Number	Depth (m)	Liquid Limit	Plastic Limit	Plasticity Index	Soil Classification Based on USCS Chart Below
Saddle Centre	1	0.50	90	46	44	MH
Saddle Centre	2	1.00	89	42	47	MH
Saddle with Slope	3	0.50	84	38	46	MH
Saddle with Slope	4	1.00	105	60	45	MH
SE Low	5	1.00	77	34	43	CH
SE High	6	1.00	104	44	60	MH

The chart below & soil classification terminology is taken from ASTM D2487-17<sup>e1</sup> "Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)", April 2020, & is based on the classification scheme developed by A. Casagrande in the 1940's (Casagrande, A., 1948: Classification and identification of soil. Transactions of the American Society of Civil Engineers, v. 113, p. 901-930). The chart below & the soil classification given in the table above are included for your information only, and are not included in the IANZ endorsement for this report.



CL = CLAY, low plasticity ('lean' clay)  
 OL = ORGANIC CLAY or ORGANIC SILT, low liquid limit  
 ML = SILT, low liquid limit  
 CL - ML = SILTY CLAY  
 CH = CLAY, high plasticity ('fat' clay)  
 OH = ORGANIC CLAY or ORGANIC SILT, high liquid limit  
 MH = SILT, high liquid limit ('elastic silt')



Please reply to: W.E. Campton

Page 1 of 7

Aurecon New Zealand Limited  
PO Box 9762  
Newmarket  
Auckland 1149

Job Number: 64121#L  
BGL Registration Number: 2884  
Checked by: WEC

Attention: **SAM MacKAY**

23<sup>rd</sup> February 2021

## DRY DENSITY / WATER CONTENT RELATIONSHIP (COMPACTION CURVE) TESTING

Dear Sam,

**Re: DRURY CENTRE PROJECT**  
**Report Number: 64121#L/CC**

The following report presents the results of compaction curve testing at BGL of bulk soil samples delivered to this laboratory on the 29<sup>th</sup> of January 2021. Test results are summarised below, with the following pages showing graphs and detailed results.

A single shear vane test was carried out on each compacted sample while it was still in the proctor mould, and these results are included on the results tables and water content / density graphs. The shear vane results are included for your information only, and are not included in the IANZ endorsement for this report.

Test standards used were:

<b>Water Content:</b>	NZS4402:1986:Test 2.1
<b>NZ Standard Compaction:</b>	NZS4402:1986:Test 4.1.1
<b>Vane Shear Strength:</b>	NZ Geotechnical Society Guideline 2001

Sample Details	Maximum Dry Density (t/m <sup>3</sup> )	Optimum Water Content (%)	Natural Water Content (%)
TP005 / BULK / 2.10 – 2.40m	1.17	44	46.9
SILT, minor fine gravel, moderately plastic, mottled grey & reddish brown.			

*Note that sample descriptions above are not part of BGL IANZ Accreditation.*



Sample Details	Maximum Dry Density (t/m <sup>3</sup> )	Optimum Water Content (%)	Natural Water Content (%)
<b>TP008 / BULK / 2.30 – 2.70m</b>	<b>1.24</b>	<b>40</b>	<b>43.5</b>
SILT, clayey, minor fine gravel, moderately plastic, brown with orangish red mottles, slightly moist.			
<b>TP017 / BULK / 2.20 – 2.50m</b>	<b>1.21</b>	<b>44</b>	<b>45.1</b>
SILT, moderately plastic, orange, slightly moist, very friable			
<b>TP023 / BULK / 0.75 – 3.00m</b>	<b>1.14</b>	<b>43</b>	<b>59.0</b>
SILT to COARSE GRAVEL (completely to highly weathered basalt scoria), slightly plastic, red, grey & brown.			
<b>TP025 / BULK / 1.50 – 3.00m</b>	<b>1.17</b>	<b>44</b>	<b>55.3</b>
SILT, clayey, gravelly, slightly plastic, reddish brown, moist.			

*Note that sample descriptions above are not part of BGL IANZ Accreditation.*

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. As per the reporting requirements of NZS4402: 1986: Test 4.1.1: New Zealand Standard Compaction Test, maximum dry density is reported to the nearest 0.01t/m<sup>3</sup>, optimum water content is reported to the nearest 0.2% for values below 5%, to the nearest 0.5% for values from 5 to 10%, and to the nearest whole number for values greater than 10%.

For calculating the air voids percentages a solid density of 2.65t/m<sup>3</sup> was assumed for TP005, a solid density of 2.61t/m<sup>3</sup> was assumed for TP008, a solid density of 2.72t/m<sup>3</sup> was assumed for TP017, a solid density of 2.76t/m<sup>3</sup> was assumed for TP023, and a solid density of 2.71t/m<sup>3</sup> was assumed for TP025. Please note that these assumed values are not part of the IANZ endorsement for this report.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test. Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin  
**Signatory (Assistant Laboratory Manager)**  
**Babbage Geotechnical Laboratory**



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

No 126



**Determination of the Dry Density / Water Content Relationship by Standard Compaction**

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / JW	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

**Sample No: TP005 / BULK**

**Sample Depth: 2.10 - 2.40m**

**Sample History:** Air-dried and wetted from natural water content  
**Compaction Used:** New Zealand Standard Compaction  
**Test Performed On:** Whole Soil / Fraction Passing the 19mm Sieve  
**Solid Density of Soil Particles:** 2.65 t/m<sup>3</sup> (measured / assumed)


**Natural Water Content (%): 46.9**

**TEST RESULTS**

Water Content (%)	38.4	42.6	44.2	46.9	49.1
Bulk Density (t/m <sup>3</sup> )	1.58	1.66	1.68	1.70	1.71
Dry Density (t/m <sup>3</sup> )	1.14	1.17	1.16	1.16	1.15
Air Voids (%)	13.0	6.3	4.7	2.0	0.5
Shear Strength (kPa)	UTP*	UTP*	UTP*	>220	110

\*UTP = unable to penetrate sample with the shear vane.

**Maximum Dry Density: 1.17 t/m<sup>3</sup> Optimum Water Content: 44 %**





**Determination of the Dry Density / Water Content Relationship by Standard Compaction**

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / JW	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

**Sample No: TP008 / BULK**

**Sample Depth: 2.30 - 2.70m**

**Sample History:** Air-dried and wetted from natural water content  
**Compaction Used:** New Zealand Standard Compaction  
**Test Performed On:** Whole Soil / Fraction Passing the 19mm Sieve  
**Solid Density of Soil Particles:** 2.61 t/m<sup>3</sup> (measured / assumed)

**Natural Water Content (%): 43.5**

**TEST RESULTS**

Water Content (%)	33.1	36.1	40.2	41.4	43.5	46.1
Bulk Density (t/m <sup>3</sup> )	1.57	1.66	1.73	1.76	1.75	1.72
Dry Density (t/m <sup>3</sup> )	1.18	1.22	1.24	1.24	1.22	1.17
Air Voids (%)	15.7	9.2	2.9	0.8	0.3	0.8
Shear Strength (kPa)	UTP*	UTP*	UTP*	UTP*	212	123


\*UTP = unable to penetrate sample with the shear vane.

**Maximum Dry Density:**

**1.24 t/m<sup>3</sup>**

**Optimum Water Content:**

**40 %**





**Determination of the Dry Density / Water Content Relationship by Standard Compaction**

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / CBH	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

**Sample No: TP017 / BULK**

**Sample Depth: 2.20 - 2.50m**

**Sample History:** Air-dried and wetted from natural water content  
**Compaction Used:** New Zealand Standard Compaction  
**Test Performed On:** Whole Soil / Fraction Passing the 19mm Sieve  
**Solid Density of Soil Particles:** 2.72 t/m<sup>3</sup> (measured / assumed)

**Natural Water Content (%): 45.1**

**TEST RESULTS**

Water Content (%)	40.8	43.3	45.1	47.9	50.4
Bulk Density (t/m <sup>3</sup> )	1.66	1.73	1.75	1.73	1.71
Dry Density (t/m <sup>3</sup> )	1.18	1.21	1.21	1.17	1.13
Air Voids (%)	8.4	3.4	1.0	1.1	1.1
Shear Strength (kPa)	UTP*	>220	>220	164	116


\*UTP = unable to penetrate sample with the shear vane.

**Maximum Dry Density:**

**1.21 t/m<sup>3</sup>**

**Optimum Water Content:**

**44 %**





**Determination of the Dry Density / Water Content Relationship by Standard Compaction**

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / CBH	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

**Sample No: TP023 / BULK**

**Sample Depth: 0.75 - 3.00m**

**Sample History:** Air-dried from natural water content  
**Compaction Used:** New Zealand Standard Compaction  
**Test Performed On:** Whole Soil / Fraction Passing the 19mm Sieve  
**Solid Density of Soil Particles:** 2.76 t/m<sup>3</sup> (measured / assumed)


**Natural Water Content (%): 59.0**

**TEST RESULTS**

Water Content (%)	36.3	43.9	48.1	53.7	59.0
Bulk Density (t/m <sup>3</sup> )	1.53	1.65	1.68	1.69	1.66
Dry Density (t/m <sup>3</sup> )	1.13	1.15	1.13	1.10	1.05
Air Voids (%)	18.3	8.3	4.5	1.1	0.3
Shear Strength (kPa)	UTP*	UTP*	>220	113	53

\*UTP = unable to penetrate sample with the shear vane.

**Maximum Dry Density:** 1.14 t/m<sup>3</sup>      **Optimum Water Content:** 43 %





**Determination of the Dry Density / Water Content Relationship by Standard Compaction**

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / JW	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

**Sample No: TP025 / BULK**

**Sample Depth: 1.50 - 3.00m**

**Sample History:** Air-dried from natural water content  
**Compaction Used:** New Zealand Standard Compaction  
**Test Performed On:** Whole Soil / Fraction Passing the 19mm Sieve  
**Solid Density of Soil Particles:** 2.71 t/m<sup>3</sup> (measured / assumed)

**Natural Water Content (%): 55.3**

**TEST RESULTS**

Water Content (%)	38.3	42.6	45.1	51.9	55.3
Bulk Density (t/m <sup>3</sup> )	1.58	1.66	1.69	1.70	1.67
Dry Density (t/m <sup>3</sup> )	1.14	1.17	1.17	1.12	1.08
Air Voids (%)	14.0	7.3	4.2	0.7	0.9
Shear Strength (kPa)	UTP*	UTP*	>220	157	98

\*UTP = unable to penetrate sample with the shear vane.


**Maximum Dry Density:**

**1.17 t/m<sup>3</sup>**

**Optimum Water Content:**

**44 %**

**Compaction Curve**






# APPENDIX E: FIELD TEST DATA



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417233m Northing: 774233m Reduced level: N/A	Date started: 23/08/2023 Date completed: 23/08/2023 Inclination: -90° Azimuth: N/A	Logged by: DB Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
		T	0m: Organic SILT; dark brown. Firm, moist, low plasticity. [TOPSOIL]		0m: PLACED TOPSOIL	
			0.15m: SILT with minor clay and gravel; reddish orange. Very stiff, moist, low plasticity. [FILL]	0.3m: ISHSV UTP	0.15m: FILL SOURCED FROM LOCAL WEATHERED BASALTIC VOLCANIC DEPOSITS	
			0.5m: ...dark orange, flecked pink and white.	0.6m: ISHSV 108/38 kPa		
1		FEc	0.9m: Silty CLAY with trace gravel; brown, mottled orange. Very stiff, moist, high plasticity. Gravel, fine, subrounded.	0.9m: ISHSV UTP		1
			1.1m: Clayey SILT with trace gravel; light reddish brown. Very stiff, moist, low plasticity. Gravel, fine, subrounded.	1.2m: ISHSV UTP		
			1.5m: SILT with minor clay; orange brown. Very stiff, moist, low plasticity.	1.5m: ISHSV 151/86 kPa		
			1.7m: Silty CLAY; brownish orange. Very stiff, moist, high plasticity.			
2		VRb	1.8m: SILT with minor clay, trace gravel and organics; greyish orange, speckled brown. Very stiff, moist, low plasticity. Gravel, fine, rounded. Organics, disseminated, fibrous. [COMPLETELY WEATHERED BASALT LAVA]	1.8m: ISHSV 173/84 kPa	1.8m: SOUTH AUCKLAND VOLCANIC FIELD	2
			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 189+ kPa		
3						3
4						4

REMARKS:  
1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.

**Water Level Readings:**  
Date Time | Hole Depth | Water Level  
(1) 23/08/23 10:30 | m | Hole Dry



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417256m Northing: 774182m Reduced level: N/A	Date started: 23/08/2023 Date completed: 23/08/2023 Inclination: -90° Azimuth: N/A	Logged by: GMR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
	x x x	T	0m: SILT with minor clay; dark greyish brown. Firm, moist, low plasticity. [TOPSOIL]		0m: TOPSOIL	
			0.15m: SILT with minor clay and trace gravel; brownish orange. Very stiff, moist, low plasticity. Gravel, fine, rounded. [FILL]	0.3m: ISHSV 189+ kPa	0.15m: FILL SOURCED FROM LOCAL WEATHERED BASALTIC VOLCANIC DEPOSITS	
			0.4m:...mottled pink and white.	0.6m: ISHSV 189+ kPa		
			0.7m: Silty CLAY; brownish orange, mottled pink and white. Very stiff, moist, high plasticity.	0.9m: ISHSV 170/89 kPa		
1			0.9m: SILT with some clay; reddish orange, speckled white. Very stiff, moist, high plasticity.	1.2m: ISHSV 168/130 kPa		1
			1m:...mottled reddish pink.			
			1.1m: Silty CLAY; brownish orange. Very stiff, moist, high plasticity.	1.5m: ISHSV 189+ kPa		
			1.3m: SILT with some clay; reddish orange. Very stiff, moist, low plasticity.	1.8m: ISHSV 189+ kPa		
			1.5m: CLAY with some silt; light brown. Very stiff, moist, high plasticity.			
			1.6m to 1.7m:...pink, mottled white.			
2			1.9m to 2m:...reddish pink, speckled white.			2
			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 181/81 kPa		
3						3
4						4

REMARKS: 1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.	<b>Water Level Readings:</b> Date Time   Hole Depth   Water Level (1) 23/08/23 13:00   m   Hole Dry
---	---



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417251m Northing: 774115m Reduced level: N/A	Date started: 23/08/2023 Date completed: 23/08/2023 Inclination: -90° Azimuth: N/A	Logged by: CSR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
0	x x x	T	0m: SILT with some clay and minor gravel; brown. Firm, moist, low plasticity. Gravel, fine, subrounded. [TOPSOIL]		0m: PLACED TOPSOIL	0
0.2	x x x		0.2m: Clayey SILT with trace sand; yellowish brown, mottled grey, pink and green. Hard, moist, low plasticity. Sand, fine. [COMPLETELY WEATHERED ASH]	0.3m: ISHSV UTP	0.2m: SOUTH AUCKLAND VOLCANIC FIELD	0.2
0.35	x x x		0.35m: ...trace gravel, fine, grey, subrounded, highly weathered.			0.35
0.4	x x x		0.4m: ...grey, mottled pink.			0.4
0.58	x x x		0.58m: SILT with some clay; light brownish orange. Hard, moist, low plasticity.	0.6m: ISHSV UTP		0.58
1	x x x			0.9m: ISHSV UTP		1
1	x x x		1m: ...mottled white; trace gravel, fine, grey, subrounded, completely weathered.			1
1.05	x x x		1.05m: Silty CLAY; light yellow. Hard, moist, high plasticity.	1.2m: ISHSV UTP		1.05
1.35	x x x		1.35m: SILT with some clay; orange brown. Hard, moist, high plasticity.			1.35
1.6	x x x		1.6m: Clayey SILT; light orange brown, mottled white. Hard, moist, low plasticity.	1.5m: ISHSV 209+/78 kPa		1.6
1.9	x x x		1.9m: SILT with some clay; orange brown. Hard, moist, low plasticity.			1.9
2	x x x		Hand Auger terminated at 2m (Target Depth)			2
3						3
4						4

<b>REMARKS:</b> 1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.	<b>Water Level Readings:</b> Date Time   Hole Depth   Water Level (1) 23/08/23 14:00   m   Hole Dry
--	---



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417214m Northing: 774049m Reduced level: N/A	Date started: 23/08/2023 Date completed: 23/08/2023 Inclination: -90° Azimuth: N/A	Logged by: GMR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
		T	0m: Organic CLAY; dark brown. Stiff, moist, low plasticity. [TOPSOIL]		0m: PLACED TOPSOIL	
		Fec	0.3m: Clayey SILT with trace gravel; reddish orange, speckled white. Hard, moist, high plasticity. Gravel, fine, rounded, completely weathered volcanics. [FILL]	0.3m: ISHSV UTP	0.3m: FILL SOURCED FROM LOCAL WEATHERED BASALTIC VOLCANIC DEPOSITS	
		Fec	0.8m: CLAY with some silt and trace fibrous organics; brownish orange. Hard, moist, high plasticity. Organics, fibrous rootlets.	0.6m: ISHSV UTP		
1		Fec	1.4m to 1.8m: ...trace fine gravel, rounded, potential limonite?	0.9m: ISHSV UTP		1
		Fec	1.5m: ...reddish pink, mottled white.	1.2m: ISHSV 176/86 kPa		
		Fec	1.8m to 2m: ...trace fine gravel, subrounded, completely weathered to slightly weathered volcanics.	1.5m: ISHSV UTP		
2		Fec	Hand Auger terminated at 2m (Target Depth)	1.8m: ISHSV UTP		2
				2m: ISHSV 189+ kPa		
3						3
4						4

<b>REMARKS:</b> 1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.	<b>Water Level Readings:</b> Date Time   Hole Depth   Water Level (1) 23/08/23 14:00   m   Hole Dry
--	---

HSV Serial No: 3178 Correction Factor: 1.351



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b>	Date started: 30/08/2023	Logged by: GMR
	Easting: 417150m	Date completed: 30/08/2023	Input by: GMR
	Northing: 773986m	Inclination: -90°	Checked by: BGW
	Reduced level: N/A	Azimuth: N/A	Reviewed by: PK

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
	x x x x x x 	T	<b>0m:</b> Organic SILT; dark brownish black. Stiff, moist, low plasticity. [TOPSOIL]		<b>0m: PLACED TOPSOIL</b>	
	     	FEC	<b>0.2m:</b> Clayey SILT with minor sand; brownish orange, speckled white. Hard, moist, low plasticity. Sand, fine. [FILL] <b>0.3m:</b> Clayey SILT with trace sand; brownish orange. Hard, moist, high plasticity. Sand, fine. <b>0.4m:</b> ...trace fine to medium gravel, subrounded, pink, completely weathered volcanics.	0.3m: ISHSV UTP	<b>0.2m: FILL SOURCED FROM LOCAL WEATHERED BASALTIC VOLCANIC DEPOSITS</b>	
			<b>0.65m:</b> Silty CLAY with trace gravel; reddish orange. Hard, moist, high plasticity. Gravel, fine, subrounded to rounded, highly weathered volcanics.	0.6m: ISHSV UTP		
1			<b>0.9m:</b> ...orange brown, mottled pink and white.	0.9m: ISHSV UTP		1
			<b>1.1m:</b> SILT with some clay and minor sand; reddish brown. Hard, moist, low plasticity. Sand, fine.	1.2m: ISHSV UTP		
			<b>1.4m:</b> CLAY with some silt; reddish orange. Hard, moist, high plasticity.	1.5m: ISHSV UTP		
			<b>1.5m:</b> ...trace fine to medium gravel, subrounded to subangular, completely weathered volcanics.	1.8m: ISHSV UTP		
2						2
			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV UTP		
3						3
4						4



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417108m Northing: 774090m Reduced level: N/A	Date started: 30/08/2023 Date completed: 30/08/2023 Inclination: -90° Azimuth: N/A	Logged by: GMR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
		T	<b>0m:</b> Organic SILT; dark brownish grey. Firm, moist, low plasticity. Organics, fibrous rootlets. [TOPSOIL]		<b>0m: PLACED TOPSOIL</b>	
1		FEc	<b>0.25m:</b> CLAY with some silt; reddish orange, mottled grey. Very stiff, moist, high plasticity. [FILL]  <b>0.85m to 0.9m:</b> ...trace dark brown, fibrous rootlet organics.  <b>1.05m to 1.8m:</b> ...trace fine gravel, grey, subrounded to subangular, completely weathered volcanics.	0.3m: ISHSV 189+ kPa  0.6m: ISHSV 170/78 kPa  0.9m: ISHSV 119/41 kPa  1.2m: ISHSV 189+ kPa  1.5m: ISHSV 187/59 kPa	<b>0.25m: FILL SOURCED FROM LOCAL WEATHERED BASALTIC VOLCANIC DEPOSITS</b>	1
2		VRb	<b>1.8m:</b> Silty CLAY; brownish orange. Very stiff, moist, high plasticity. [COMPLETELY WEATHERED BASALT LAVA?]	1.8m: ISHSV 149/73 kPa	<b>1.8m: SOUTH AUCKLAND VOLCANIC FIELD</b>	2
3			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 122/76 kPa		3
4						4

**Water Level Readings:**  
**Date Time | Hole Depth | Water Level**  
 (1) 30/08/23 14:30 | m | Hole Dry







<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417157m Northing: 774151m Reduced level: N/A	Date started: 30/08/2023 Date completed: 30/08/2023 Inclination: -90° Azimuth: N/A	Logged by: GMR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
0		T	0m: Organic SILT with minor clay; dark brown. Firm, moist, low plasticity. Organics, rootlets, disseminated. [TOPSOIL]		0m: PLACED TOPSOIL	0
0.25			0.25m: Clayey SILT; pinkish orange. Hard, moist, low plasticity. [FILL]	0.3m: ISHSV UTP	0.25m: FILL SOURCED FROM LOCAL WEATHERED BASALTIC VOLCANIC DEPOSITS	0.25
0.75			0.75m: Silty CLAY; yellowish brown, mottled grey. Hard, moist, high plasticity.	0.6m: ISHSV UTP		0.75
0.95			0.95m:....minor fine gravel, grey, rounded, moderately weathered volcanics.	0.9m: ISHSV UTP		0.95
1			1m to 1.3m:....streaked pink, red, and white.	1.2m: ISHSV 97/57 kPa		1
1.2			1.2m:....stiff.	1.5m: ISHSV 178/57 kPa		1.2
1.4			1.4m: Silty CLAY with trace gravel; brownish orange. Very stiff, moist, high plasticity. Gravel, fine, grey, subrounded to rounded, completely weathered volcanics.	1.8m: ISHSV 141/57 kPa		1.4
2			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 149/73 kPa		2
3						3
4						4

REMARKS:  
1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.

**Water Level Readings:**  
Date Time | Hole Depth | Water Level  
(1) 30/08/23 15:30 | m | Hole Dry



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417157m Northing: 774213m Reduced level: N/A	Date started: 31/08/2023 Date completed: 31/08/2023 Inclination: -90° Azimuth: N/A	Logged by: GMR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
	x x	T	0m: SILT with some organics; dark brown. Stiff, moist, low plasticity. [TOPSOIL]		0m: PLACED TOPSOIL	
			0.15m: Silty CLAY with trace gravel; dark brownish orange, streaked pink and white. Hard, moist, high plasticity. Gravel, fine, grey, subrounded, completely weathered volcanics. [FILL]	0.3m: ISHSV UTP	0.15m: FILL SOURCED FROM LOCAL WEATHERED BASALTIC VOLCANIC DEPOSITS	
1		FEc		0.6m: ISHSV UTP		1
				0.9m: ISHSV UTP		
				1.2m: ISHSV UTP		
			1.5m: Silty CLAY with trace gravel; brownish orange. Hard, moist, high plasticity. Gravel, fine, subrounded. [COMPLETELY WEATHERED ASH]	1.5m: ISHSV UTP	1.5m: SOUTH AUCKLAND VOLCANIC FIELD	
2		VAa	1.8m:...very stiff.	1.8m: ISHSV 189+ kPa		2
			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 189+ kPa		
3						3
4						4

REMARKS:  
1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.

Water Level Readings:  
Date Time | Hole Depth | Water Level  
No water level recorded



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417094m Northing: 774161m Reduced level: N/A	Date started: 31/08/2023 Date completed: 31/08/2023 Inclination: -90° Azimuth: N/A	Logged by: GMR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
0	x	T	0m: Organic SILT; dark brown. Stiff, moist, high plasticity. Organics, rootlets. [TOPSOIL]		0m: PLACED TOPSOIL	0
0.08	x		0.08m: CLAY with some silt; brownish orange, mottled grey. Very stiff, moist, high plasticity. [COMPLETELY WEATHERED BASALT LAVA?]	0.3m: ISHSV 227+ kPa	0.08m: SOUTH AUCKLAND VOLCANIC FIELD	0.08
0.5	x	VRb	0.5m: Silty CLAY with trace gravel; light brownish grey. Very stiff, moist, high plasticity. Gravel, fine, grey, volcanics.	0.6m: ISHSV 179/88 kPa		0.5
0.6	x		0.6m: CLAY with some silt and trace gravel; brownish orange. Very stiff, moist, high plasticity. Gravel, fine, grey, subrounded, highly weathered to completely weathered volcanics.	0.9m: ISHSV 227+ kPa		0.6
1	x		1m: Clayey SILT; yellowish brown, streaked grey. Very stiff, moist, high plasticity.	1.2m: ISHSV 156/62 kPa		1
1.3	x	VAa	1.3m: CLAY with some silt; brownish orange. Hard, moist, high plasticity. [COMPLETELY WEATHERED ASH OR TUFF]	1.5m: ISHSV 227+ kPa		1.3
1.8	x			1.8m: ISHSV 221/55 kPa		1.8
2			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 227+ kPa		2
3						3
4						4

REMARKS: 1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.	Water Level Readings: Date Time   Hole Depth   Water Level
HSV Serial No: 2006 Correction Factor: 1.623	



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417083m Northing: 774213m Reduced level: N/A	Date started: 31/08/2023 Date completed: 31/08/2023 Inclination: -90° Azimuth: N/A	Logged by: GMR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
		T	0m: Organic SILT with minor clay; dark brown. Stiff, moist, high plasticity. Organics, rootlets, disseminated. [TOPSOIL]		0m: PLACED TOPSOIL	
		VRb	0.15m: Clayey SILT; brownish orange, streaked grey. Very stiff, moist, high plasticity. [COMPLETELY WEATHERED BASALT LAVA?]	0.3m: ISHSV 227+ kPa	0.15m: SOUTH AUCKLAND VOLCANIC FIELD	
				0.6m: ISHSV UTP		
1				0.9m: ISHSV 130/23 kPa		
				1.2m: ISHSV 127/42 kPa		
				1.5m: ISHSV 130/49 kPa		
2			1.6m: Silty CLAY; light orange. Hard, moist, high plasticity.	1.8m: ISHSV 208/65 kPa		2
			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 227+ kPa		
3						3
4						4

**Water Level Readings:**  
**Date Time | Hole Depth | Water Level**  
 (1) 31/08/23 13:30 | m | Hole Dry



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417071m Northing: 774277m Reduced level: N/A	Date started: 31/08/2023 Date completed: 31/08/2023 Inclination: -90° Azimuth: N/A	Logged by: CSR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
0	x	T	0m: SILT with some clay and trace organics; brown. Firm, moist, low plasticity. Organics, rootlets. [TOPSOIL]		0m: PLACED TOPSOIL	0
0.1	x		0.1m: Clayey SILT with trace gravel and sand; brownish orange. Very stiff, moist, low plasticity. Gravel, fine, subrounded to subangular. Sand, fine, mica. [COMPLETELY WEATHERED BASALT LAVA]		0.1m: SOUTH AUCKLAND VOLCANIC FIELD	0.1
0.55	x		0.55m:...minor gravel, fine, subrounded to subangular, completely weathered volcanics.	0.3m: ISHSV 189+ kPa		0.55
1	x			0.6m: ISHSV 189+ kPa		1
1.3	x		1.3m:...minor gravel and sand; reddish orange.	0.9m: ISHSV 176/62 kPa		1.3
1.75	x		1.75m:...trace fine to medium, white feldspar gravel, subrounded.	1.2m: ISHSV UTP		1.75
2	x			1.5m: ISHSV 173/68 kPa		2
	x			1.8m: ISHSV 149/122 kPa		
2	x		Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 189+ kPa		2
3						3
4						4

<b>REMARKS:</b> 1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.	<b>Water Level Readings:</b> Date Time   Hole Depth   Water Level (1) 31/08/23 14:00   m   Hole Dry
--	---

HSV Serial No: 3178 Correction Factor: 1.351



<b>BOREHOLE INFORMATION</b> Method: Hand Auger Equipment: 50mm Hand Auger Contractor: Aurecon	<b>CO-ORDINATES: Mount Eden Circuit 2000</b> Easting: 417065m Northing: 774321m Reduced level: N/A	Date started: 31/08/2023 Date completed: 31/08/2023 Inclination: -90° Azimuth: N/A	Logged by: CSR Input by: GMR Checked by: BGW Reviewed by: PK
--	---	---	---

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	Depth (m)
1		T VRb VAa	<b>0m:</b> SILT with some clay and trace organics; brown. Firm, moist, high plasticity. Organics, rootlets. [TOPSOIL] <b>0.1m:</b> Clayey SILT with trace gravel and sand; orange, mottled brownish red. Very stiff, moist, low plasticity. Gravel, grey, subrounded. Sand, fine, mica. [COMPLETELY WEATHERED BASALT LAVA] <b>0.55m:</b> Silty CLAY with trace gravel and sand; light brownish orange, mottled pink. Very stiff, moist, high plasticity. Gravel, grey, subrounded to subangular. Sand, fine, mica. <b>0.9m:</b> ...mottled orange and pink. <b>1.1m:</b> CLAY with some silt, trace gravel and sand; grey, mottled pink and orange. Very stiff, moist, high plasticity. Gravel, fine, subangular, completely weathered volcanics. Sand, fine, mica. [Fine to coarse ash or completely weathered tuff?] <b>1.3m:</b> ...sand absent; brownish orange.	0.3m: ISHSV 184/49 kPa 0.6m: ISHSV 189+ kPa 0.9m: ISHSV 173/65 kPa 1.2m: ISHSV 82/35 kPa 1.5m: ISHSV 189+ kPa 1.8m: ISHSV 189+ kPa	<b>0m: PLACED TOPSOIL</b> <b>0.1m: SOUTH AUCKLAND VOLCANIC FIELD</b>	1
2		VRb VAa	<b>1.5m:</b> CLAY with some silt; brownish orange. Firm, moist, high plasticity. [COMPLETELY WEATHERED BASALT LAVA] <b>1.53m:</b> Clayey SILT with trace gravel; orange, mottled white, pink, and dark grey. Very stiff, moist, low plasticity. Gravel, fine to medium, subrounded, highly weathered, vesicular basalt.			2
3			Hand Auger terminated at 2m (Target Depth)	2m: ISHSV 189+ kPa		3
4						4

REMARKS:  
1) Hand auger location co-ordinates taken on personal GPS device and converted from WGS84 to Mt Eden Circuit 2000. Accuracy +/- 5m.

**Water Level Readings:**  
Date Time | Hole Depth | Water Level  
(1) 31/08/23 15:00 | m | Hole Dry



Client: Woods Group  
Project: 133 Fitzgerald Road  
Site Location: Drury  
Project No.: AKS2023-0072  
Date: 19/04/2024



Sheet 1 of 1

Survey Source: Hand Held GPS

Termination Reason: Target Depth Reached  
Shear Vane No: 2323 DCP No:  
Remarks: Groundwater not encountered.



# HAND AUGER BOREHOLE LOG - HA04

Client: Woods Group  
Project: 133 Fitzgerald Road  
Site Location: Drury  
Project No.: AKS2023-0072  
Date: 19/04/2024



Borehole Location: Refer to Site Plan      Logged by: AZ      Checked by: SA      Scale: 1:25      Sheet 1 of 1

Position: 417117.3mE; 774415.9mN      Projection: NZTM      Datum: NZVD2016      Survey Source: Hand Held GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >193kPa				CL: Silty CLAY with some organic silt: brown mottled black. Low plasticity. (Topsoil) ... at 0.20m, becoming red, contains minor sand.					
	0.6	Peak = >193kPa				CL: Silty CLAY: orange-brown mottled orange. Low plasticity. (Fill)					
	0.9	Peak = UTP				CL: Silty CLAY: light brown streaked orange. (Auckland Volcanics)					
	1.2	Peak = UTP		1		CL: Silty CLAY: orange streaked red. Low plasticity. (Auckland Volcanics) ... at 1.20m, becoming red mottled orange.	M	H			
	1.6	Peak = UTP				... at 1.50m, becoming light brown mottled red.					
	2.0	Peak = UTP		2		... at 2.00m, becoming red mottled light brown.					
	2.4	Peak = >193kPa				Borehole terminated at 2.4 m					
				3							
				4							
				5							

Termination Reason: Target Depth Reached

Shear Vane No: 2323      DCP No:

Remarks: Groundwater not encountered.



Client: Woods Group  
Project: 133 Fitzgerald Road  
Site Location: Drury  
Project No.: AKS2023-0072  
Date: 19/04/2024



Sheet 1 of 1

Survey Source: Hand Held GPS

Remarks: Groundwater not encountered.



HAND AUGER BOREHOLE LOG - HA06

Client: Woods Group  
Project: 133 Fitzgerald Road  
Site Location: Drury  
Project No.: AKS2023-0072  
Date: 23/04/2024  
Borehole Location: Refer to Site Plan

PRELIMINARY



Scale: 1:25 Sheet 1 of 1

Position: Projection: NZTM  
Datum: NZVD2016 Survey Source: Hand-held GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = 168kPa Residual = 55kPa				CL: Silty CLAY: light brown mottled orange. Low plasticity. (Auckland Volcanics)  ... at 0.30m, becoming light brown.					
	0.6	Peak = 193kPa Peak = >192kPa				  ... at 0.80m, becoming streaked red.					
	1.0	Peak = 193kPa Peak = >192kPa		1		Borehole terminated at 1.0 m					
				2							
				3							
				4							
				5							

Termination Reason: Target depth reached.  
Shear Vane No: 2323 DCP No:  
Remarks: Groundwater not encountered.



Client: Woods Group  
Project: 133 Fitzgerald Road  
Site Location: Drury  
Project No.: AKS2023-0072  
Date: 23/04/2024  
Borehole Location: Refer to S



**CMW** Geosciences

Sheet 2 of 2

Survey Source: Hand-held GPS

Termination Reason: Target depth reached.  
Shear Vane No: 2323 DCP No:  
Remarks: Groundwater not encountered.



# HAND AUGER BOREHOLE LOG - HA14

Client: Woods Group  
Project: 133 Fitzgerald Road  
Site Location: Drury  
Project No.: AKS2023-0072  
Date: 23/04/2024  
Borehole Location: Refer to Site Plan

## PRELIMINARY



Scale: 1:25

Sheet 1 of 1

Position:

Projection: NZTM

Datum: NZVD2016

Survey Source: Hand-held GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.4	Peak = UTP				OL: Silty Organic CLAY: light brown mottled dark brown. Low plasticity. (Topsoil)					
	0.6	Peak = UTP				CL: Silty CLAY: orange streaked red. Low plasticity. (Auckland Volcanics)					
	0.9	Peak = UTP				... at 0.90m, becoming brown streaked orange.					
				1		Borehole terminated at 1.0 m					
				2							
				3							
				4							
				5							

Termination Reason: Target depth reached.

Shear Vane No: 2323

DCP No:

Remarks: Groundwater not encountered.



# APPENDIX F: INSPECTION RECORDS



**GROUND TEST LOCATION**

Project Nam Drury Town Center  
Contractor: Ross Reid Contractors Ltd  
Date: 2022

Date Tested	Road Test Ltd Control Number	Point Attribute	Coordinates		Elevation	Code	Remarks	Notes
			Easting	Northing				
221012	15	1	417148.6	774116.1	21.61			Re test-32
	16	2	417139.4	774071.3	21.15		Pass	
	17	3	417078.4	774066.6	21.138			Re-test-33
	18	4	417227.9	774298.3	27.877		Pass	
221013	19	1	417230.6	774294.3	27.847		Pass	
	20	2	417229.9	774237.9	26.894		Pass	
221017	21	1	417179.6	774196.8	25.55	Test		Re-test-35
	22	2	417170.7	774180.5	24.51	Test		Re-test-34
221020	23	1	417191.3	774269	25.99	Test	Pass	Lift 1,Historical Well Backfill
	24	2	417191.9	774268.1	26.41	Test	Pass	Lift 1,Historical Well Backfill
	25	3	417190.4	774268.8	26.99	Test	Pass	Lift 1,Historical Well Backfill
	26	4	417191.1	774268.7	27.47	Test	Pass	Lift 1,Historical Well Backfill
	27	5	417190.8	744269.2	28.03	Test	Pass	Lift 1,Historical Well Backfill
	28	6	417187.1	774268.7	28.41	Test	Pass	Lift 1,Historical Well Backfill
221021	29	1	417203.7	774246.8	27.4	Test	Pass	
	30	2	417206.7	774218.4	26.55	Test	Pass	
	31	3	417181.3	774190.1	25.23	Test	Pass	
221025								
	32	Previously 15					Pass	Pass in Re-Test
	33	Previously 17					Pass	Pass in Re-Test
	34	Previously 22					Pass	Pass in Re-Test
	35	Previously 21					Pass	Pass in Re-Test
	36	1	417147.5	774079.8	21.72	Test	Pass	
	37	2	417127.4	774080.6	21.66	Test	Pass	
	38	3	417119.8	774089.5	22.57	Test	Pass	
	39	4	417135.7	774123.5	22.98	Test	Pass	
	40	5	417165.2	774129	22.74	Test	Pass	
	41	6	417168.7	774157.1	23.18	Test	Pass	
221026	42	1	417224.5	774296.7	28.14	Test		Re-test-57
	43	2	417230.9	774270.1	27.87	Test	Pass	
	44	3	417242	774248.9	27.78	Test		Re-test-58



	45	4	417222.7	774204.7	26.81	Test	Pass	
221027	46	1	417186.7	774149.2	24.45	Test	Pass	
	47	2	417172.4	774131.8	23.78	Test	Pass	
	48	3	417159.3	771115.6	22.94	Test	Pass	
	49	4	417131	774117.8	23.12	Test	Pass	
	50	5	417118.4	774117.4	23.76	Test	Pass	
	51	6	417133.5	774138.6	24.72	Test	Pass	
221028	52	1	417222.9	774296.9	28.55	Test	Pass	
	53	2	417217.2	774213.7	27.43	Test	Pass	
	54	3	417197.9	774197.8	26.58	Test	Pass	
	55	4	417190.9	774215.3	27.14	Test	Pass	
	56	5	417180	774105.8	24.29	Test	Pass	
221102	57	Previously 42					Pass	Pass in Re-Test
	58	Previously 44					Pass	Pass in Re-Test
221104	59	1						
	60	2	417140.6	774146.9	24	Test	Pass	
	61	3	417110.4	774092.4	23	Test	Pass	
	62	4	416872	774218.6	21	Test	Pass	
	63	5	416853.1	774253.5	20	Test	Pass	
221114	64	1	417197.7	774191.8	27	Test	Pass	
	65	2	417152.7	774139.7	24	Test	Pass	
	66	3	417134.2	774094.9	23	Test	Pass	
221205	67	1	416956.9	774141.4	23.75	Test	Pass	
	68	2	416797	774267.9	18.55	Test	Pass	
	69		416911.1	774348.6	17.18	Test	Pass	
	70	1	416946.9	774368.1	19.28	Test	Pass	
	71	2	416977.2	774203.5	28.99	Test	Pass	
	72	3	417209.9	774133.9	26.24	Test	Pass	
230116	73	1		774428.7	28.48	Test	Pass	
230116	74	2		77423.66	28.5	Test	Pass	
230116	75	3		774197.5	28.77	Test	Pass	
230116	76	4		774192	28.44	Test	Pass	
230116	77	5		774230.6	28.51	Test	Pass	
230116	78	6		774260.2	25.59	Test	Pass	
230118	79	1	417177.7	774158.4	26.8	Test	Pass	
230118	80	2	417176.9	774120.6	25.67	Test	Pass	
230118	81	3	417137.1	774107.6	24.83	Test	Pass	
230118	82	4	417103.1	774084.7	24.1	Test	Pass	
230118	83	5	417211.3	774143.1	27.53	Test	Pass	
230118	84	6	417186.2	774196.3	28.05	Test	Pass	
230119	85	1				Test	Pass	
230119	86	2				Test	Pass	
230119	87	3				Test	Pass	
230119	88	4				Test	Pass	



230120	89	1	416804.4	774210.6	20.07	Test	Pass	
230120	90	2	416794.3	774250.9	19.812	Test	Pass	
230120	91	3	416843.6	774228.8	20.484	Test	Pass	
230120	92	4	416828	774281.5	18.644	Test	Pass	
230120	93	5	416904.6	774348.4	19.563	Test	Pass	
230120	94	6	416957.7	774369.7	21.09	Test	Pass	
230120	95	7	416982.3	774378	22.048	Test	Pass	
230120	96	8	RE TEST					
230123	97	1	417175.4	774116.3	26.411	Test	Pass	
230123	98	2	417202.3	774038	22.02	Test	Pass	
230123	99	3	417165.6	773999.4	20.899	Test	Pass	
230123	100	4	417131.6	773981.9	20.107	Test	Pass	
230123	101	5	417118.6	774043.6	20.933	Test	Pass	
230123	102	6	417119.3	774124.1	25.477	Test	Pass	
230125	103	1	416824.9	774222.3	20.21	Test	Pass	
230125	104	2	416818.2	774261.3	19.48	Test	Pass	
230125	105	3	416862.6	774315	19.63	Test	Pass	
230125	106	4	416905.2	774356.2	19.8	Test	Pass	
230125	107	5	416966.5	774370.8	21.98	Test	Pass	
230125	108	6	417107	774102.3	26.16	Test	Pass	
230126	109	1	417171.7	774046.8	22.8	Test	Pass	
230126	110	2	417145.6	774016.5	21.641	Test	Pass	
230126	111	3	417148.2	774062.2	22.473	Test	Pass	
230209	112	1	417178.4	774040.6	23.57	Test	Pass	
230209	113	2	417131.4	774006.3	21.37	Test	Pass	
230209	114	3	416928.1	774330.8	21.69	Test	Pass	
230209	115	4	416996.3	774374.1	23.58	Test	Pass	
230210	116	1	417009.1	774382.8	24.21	Test	Pass	
230210	117	2	417036.6	774394.3	24.74	Test	Pass	
230210	118	3	417143.9	774069.4	23.78	Test	Pass	
230210	119	4	417103.9	774043.6	21.71	Test	Pass	
230217	120	4	416948	774349.2	23.31	Test	Pass	
230220	121	1	416784.8	774348.1	18.23	Test	Pass	
230220	122	2	416815.1	774364.8	17.18	Test	Pass	
230220	123	3	416810.5	774395	16.95	Test	Pass	
230220	124	4	416849.6	774384.7	17.5	Test	Pass	
230220	125	5	416899.4	774333.9	21.9	Test	Pass	
230220	126	6	417067.5	7740202	19.13	Test	Pass	
230220	127	7	417088.8	773979	18.93	Test	Pass	
230221	129	1	416821	774232.5	20.87	Test	Pass	
230221	130	2	416797.2	774321.8	17.66	Test	Pass	
230221	131	3	416834	774354.9	17.36	Test	Pass	
230221	132	4	Re test previously	Test	18.93	Test	Pass	RE TEST
230221	133	5	417075.1	773975.5	19.36	Test	Pass	




230222	134	1	416845.1	774373.2	17.74	Test	Pass	
230222	135	2	416850.1	774156.6	19.97	Test	Pass	
230222	136	3	416553.3	774132.7	20.04	Test	Pass	
230223	137	1	417083.5	773993.5		Test	Pass	
230223	138	2	417064.4	774010.8		Test	Pass	
230301	139	1	416852.6	774274.8	21.17	Test	Pass	
230301	140	2	416858.4	774226.6	21.7	Test	Pass	
230301	141	3	417094.6	773975.6	20.95	Test	Pass	
230301	142	4	417057.4	774007.6	20.54	Test	Pass	
230303	143	1	416846.1	774229.4	21.9	Test	Pass	
230303	144	2	416798	774198.5	21.86	Test	Pass	
230303	145	3	416817	774259.9	21.85	Test	Pass	
230303	146	4	417054.7	774011.8	20.84	Test	Pass	
230303	147	5	417075.2	773963.3	21.31	Test	Pass	
230303	148	6	417054.7	773977.7	21.45	Test	Pass	
230306	149	1	416855.4	774144.5	20.13	Test	Pass	
230306	150	2	416865.6	774172.9	20.97	Test	Pass	
230306	151	3	417086.5	773953.8	21.58	Test	Pass	
230306	152	4	417059.6	774014.5	21.03	Test	Pass	
230308	153	1	416795.4	774319.2	19.07	Test	Pass	
230308	154	2	417098	773978.4	22.06	Test	Pass	
230308	155	3	417083.3	774015.3	21.94	Test	Pass	
230310	156	1	416671.9	774184.7	22.11	Test	Pass	
230310	157	2	416661.3	774161.3	21.13	Test	Pass	
230310	158	3	416775.8	774393.5	18.31	Test	Pass	
230310	159	4	416784.3	774346.8	20.46	Test	Pass	
230315	160	1	416861.5	774315.8	20.21	Test	Pass	
230315	161	2	416671.9	774184.7	21.53	Test	Pass	PREVIOUSLY #156
230315	162	3	416833.3	774161.7	21.52	Test	Pass	
230321	163	1	416854.4	774313.6	20.34	Test	Pass	
230321	164	2	416842.3	774340.8	19.48	Test	Pass	
230321	165	3	416829.6	774370.6	18.63	Test	Pass	
230328	166	1	416871.3	774099.1	29.4	Test	Pass	
230328	167	2	416852.7	774052.2	19.39	Test	Pass	
230328	168	3	417033.5	774018.7	19.2	Test	Pass	
230328	169	4	417050	773997.7	19.3	Test	Pass	
230328	170	5	417059.8	773973	20.06	Test	Pass	
230328	171	6	417073.7	773952.3	21.25	Test	Pass	
230330	172	1	417079.2	773970.4	22.05	Test	Pass	
230330	173	2	417061.9	774010.7	21.9	Test	Pass	
230330	174	3	416861.8	774122.6	21.43	Test	Pass	
230330	175	4	416885.2	774047.8	20.48	Test	Pass	
230331	176	1	416856.3	774374.2	19.75	Test	Pass	



230331	177	2	416819.4	774349.3	19.87	Test	Pass	
230403	178	1	417079.3	774413.8	26.28	Test	Pass	
230403	179	2	416858.4	774226.6	27.01	Test	Pass	
230405	180	1	416830	774279.3	21.45	Test	Pass	
230405	181	2	416835.7	774298.8	21.24	Test	Pass	
230405	182	3	416875.6	774432.9	22.4	Test	Pass	
230405	183	4	416893.4	774081.3	21.76	Test	Pass	
230418	184	1	416833.9	774081.7	19.96	Test	Pass	
230418	185	2	416854.3	774028.8	19.02	Test	Pass	
230418	186	3	416860.9	773976.7	18.59	Test	Pass	
230419	187	1	416869.5	774310.2	21.78	Test	Pass	
230419	188	2	416842.9	774345.6	21.46	Test	Pass	
230420	189	1	417133.5	774419.5	28.44	Test	Pass	
230420	190	2	417082.8	774405.6	26.61	Test	Pass	
230420	191	3	416858.4	774107.8	20.71	Test	Pass	
230420	192	4	416841.3	774049.7	20.27	Test	Pass	
230420	193	5	416876.5	774024.2	19.32	Test	Pass	
230420	194	1	774339.4	416815	20.44	Test	Pass	
230420	195	2	774112.7	416838	21.31	Test	Pass	
230420	196	3	774075.6	416841.9	29.3	Test	Pass	
230420	197	4	773994.8	416856.1	19.24	Test	Pass	







PROJECT :  
**133 Fitzgerald Road - Drury**

TITLE :  
**May Test Locations**


PROJECT NO.	1274	SURVEY DATE	22/05/23	SCALE : (A3) 1:2000	SHEET NO.: 1 OF 1
SURVEYOR		DRAWN BY	AR	PLOT DATE	31/05/2023
JOB LOCATION /PATH	S:\Surveyor\civilcad 6\Data\133 Fitzgerald Road - Drury - Local site calibration\GROUND TEST\GROUND TEST\2305\Ground Test Location -MAY 2023.mxd - Drawing002				






SURVEYED			NOTES		PROJECT	DRURY TOWN CENTER	TITLE	GROUND TEST LOCATION MONTH OF NOVEMBER	SCALE	
DRAWN									(A3) 1:1200	(A1) 1:600
CHECKED BY									DRAWING NO.	
SURVEY ORIGIN									SHEET 1 OF 1	






SURVEYED			NOTES		PROJECT	DRURY TOWN CENTER	TITLE	GROUND TEST LOCATION MONTH OF OCTOBER	SCALE	
DRAWN									(A3) 1:1200	(A1) 1:600
CHECKED BY									DRAWING NO.	
SURVEY ORIGIN									SHEET 1 OF 1	






SURVEYED			NOTES		PROJECT	DRURY TOWN CENTER	TITLE	GROUND TEST LOCATION MONTH OF OCTOBER-UPDATED	SCALE	
DRAWN									(A3) 1:1200	(A1) 1:600
CHECKED BY									DRAWING NO.	
SURVEY ORIGIN									SHEET 1 OF 1	







SURVEYED			NOTES		PROJECT	DRURY TOWN CENTER	TITLE	GROUND TEST LOCATION MONTH OF DECEMBER	SCALE	
DRAWN									(A3) 1:1200	(A1) 1:600
CHECKED BY									DRAWING NO.	
SURVEY ORIGIN									SHEET 1 OF 1	





SURVEYED			NOTES		PROJECT	DRURY TOWN CENTER	TITLE	GROUND TEST LOCATION MONTH OF FEBRUARY 2023	SCALE	
DRAWN									(A3) 1:1200	(A1) 1:600
CHECKED BY									DRAWING NO.	
SURVEY ORIGIN									SHEET 1 OF 1	





SURVEYED			NOTES		PROJECT	TITLE	SCALE	
DRAWN							(A3) 1:1200	(A1) 1:600
CHECKED BY							DRAWING NO.	
SURVEY ORIGIN							SHEET 1 OF 1	REVISION 0



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 03  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
19	DT	13.10.22	See Plan	150	1.71	45.4	1.18	2.54	0.2	0.8	1.13	105	178	160	214+	214+	27.85	East - 417230.637
					1.71	43.4	1.19	2.54	1.4									North - 774294.261
20	DT	13.10.22	See Plan	150	1.65	52.3	1.08	2.54	0.7	2.3	1.13	97	210	157	214+	214+	26.89	East - 417229.857
					1.64	46.5	1.12	2.54	3.9									North - 774237.933


Checked By: ZH  
 Date: 19.10.22  
 Page: 1 of 2

NT = Not Tested



Location :

## Site Plan - Not to scale





152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 04  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
21	DT	17.10.22	See Plan	150	1.61	61.5	1.00	2.54	0.0	0.1	1.13	89	185	140	174	214+	25.55	East - 417179.645 North - 774196.840
					1.61	60.2	1.00	2.54	0.1									
22	DT	17.10.22	See Plan	150	1.62	58.9	1.02	2.54	0.0	0.2	1.13	90	214+	214+	198	149	24.51	East - 417170.739 North - 774180.544
					1.62	57.9	1.02	2.54	0.4									




Job Name :

Drury Town Centre

Location :

## Site Plan - Not to scale



Tested By :  
Checked By :

DT  
ZH

Date :  
Date :

17.10.22  
21.10.22



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 05  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
23	DT	20.10.22	See Plan	150	1.77	44.1	1.23	2.54	0.0	0.0	1.13	108	210	210	185	185	25.99	East - 417191.308 - Lift 1
					1.77	44.8	1.22	2.54	0.0									North - 774268.955 - Historical Well Backfill
24	DT	20.10.22	See Plan	150	1.71	49.0	1.14	2.54	0.0	0.5	1.13	103	198	198	214	178	26.41	East - 417191.913 - Lift 2
					1.71	44.6	1.18	2.54	0.9									North - 774268.114 - Historical Well Backfill
25	DT	20.10.22	See Plan	150	1.72	43.4	1.20	2.54	0.5	0.2	1.13	107	214+	214+	214+	214	26.99	East - 417190.413 - Lift 3
					1.74	43.0	1.21	2.54	0.0									North - 774268.846 - Historical Well Backfill
26	DT	20.10.22	See Plan	150	1.80	38.8	1.30	2.54	0.0	0.4	1.13	113	214+	214+	214+	214+	27.47	East - 417191.093 - Lift 4
					1.76	39.3	1.26	2.54	0.7									North - 774268.713 - Historical Well Backfill
27	DT	20.10.22	See Plan	150	1.77	43.9	1.23	2.54	0.0	0.0	1.13	108	214+	214+	214+	214+	28.03	East - 417190.775 - Lift 5
					1.75	45.0	1.21	2.54	0.0									North - 774269.188 - Historical Well Backfill
28	DT	20.10.22	See Plan	150	1.74	35.9	1.28	2.54	3.4	5.3	1.13	109	214+	214+	214+	214+	28.41	East - 417187.115 - Lift 6
					1.64	39.5	1.18	2.54	7.1									North - 774268.734 - Historical Well Backfill


Checked By: ZH  
 Date: 25.10.22  
 Page: 1 of 2

**NT = Not Tested**



Location :

## Site Plan - Not to scale





152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 06  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
29	DT	21.10.22	See Plan	150	1.73	50.3	1.15	2.54	0.0	0.0	1.13	101	214+	214+	214+	214+	27.40	East - 417203.730 North - 774246.796
					1.70	49.9	1.14	2.54	0.0									
30	DT	21.10.22	See Plan	150	1.65	47.3	1.12	2.54	2.9	2.7	1.13	96	157	160	214+	214+	26.55	East - 77417206.693 North - 774218.355
					1.61	53.6	1.05	2.54	2.5									
31	DT	21.10.22	See Plan	150	1.76	50.3	1.17	2.54	0.0	0.7	1.13	103	178	160	214+	214+	25.23	East - 417181.316 North - 774190.060
					1.69	45.1	1.17	2.54	1.4									


Checked By: ZH  
 Date: 25.10.22  
 Page: 1 of 2

NT = Not Tested



Job Name : **Drury Town Centre**  
Location :

## Site Plan - Not to scale



Tested By :	DT	Date :	21.10.22
Checked By :	ZH	Date :	25.10.22



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 07  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
32	DT	25.10.22	See Plan	150	1.67	50.3	1.11	2.54	0.5	2.4	1.13	100	214+	214+	214+	214+	-	Retest of No.15
					1.65	44.1	1.15	2.54	4.4									
33	DT	25.10.22	See Plan	150	1.67	52.9	1.09	2.54	0.0	0.3	1.13	96	214+	214+	160	149	-	Retest of No. 17
					1.64	53.2	1.07	2.54	0.7									
34	DT	25.10.22	See Plan	150	1.75	40.5	1.24	2.54	0.7	0.4	1.13	108	214+	214+	214+	214+	-	Retest of No. 22
					1.73	44.0	1.20	2.54	0.0									
35	DT	25.10.22	See Plan	150	1.69	42.7	1.19	2.54	2.6	3.6	1.13	98	214+	214+	214+	214+	-	Retest of No. 21
					1.58	52.5	1.04	2.54	4.6									
36	DT	25.10.22	See Plan	150	1.68	53.1	1.10	2.54	0.0	0.3	1.13	96	214+	214+	214+	164	21.72	East - 417147.519 North - 774079.776
					1.64	54.2	1.06	2.54	0.6									
37	DT	25.10.22	See Plan	150	1.67	50.3	1.11	2.54	0.4	0.9	1.13	96	214+	214+	153	157	21.66	East - 417127.421 North - 774080.552
					1.63	53.0	1.07	2.54	1.4									
38	DT	25.10.22	See Plan	150	1.68	49.3	1.12	2.54	0.4	0.2	1.13	100	214+	214+	214+	214+	22.57	East - 417119.751 North - 774089.524
					1.71	51.1	1.13	2.54	0.0									
39	DT	25.10.22	See Plan	150	1.73	52.7	1.13	2.54	0.0	0.8	1.13	103	214+	214+	214+	214+	22.98	East - 417135.743 North - 774123.487
					1.71	43.3	1.19	2.54	1.6									
40	DT	25.10.22	See Plan	150	1.71	52.9	1.12	2.54	0.0	1.6	1.13	95	160	167	153	153	22.74	East - 417165.213 North - 774129.042
					1.59	54.6	1.03	2.54	3.2									
41	DT	25.10.22	See Plan	150	1.62	55.1	1.04	2.54	1.3	1.4	1.13	97	181	214+	214+	214+	23.18	East - 417168.665 North - 774157.136
					1.68	46.5	1.15	2.54	1.5									




Job Name :

Drury Town Centre

Location :

## Site Plan - Not to scale



Tested By :

DT

Date :

25.10.22

Checked By :

ZH

Date :

27.10.22



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 08  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
42	DT	26.10.22	See Plan	150	1.66	52.6	1.09	2.54	0.0	0.9	1.13	95	188	214+	214+	214+	28.14	East - 417224.510 North - 774296.652
					1.62	54.2	1.05	2.54	1.7									
43	DT	26.10.22	See Plan	150	1.66	49.0	1.12	2.54	1.4	1.8	1.13	95	214+	214+	214+	214+	27.87	East - 417230.936 North - 774270.103
					1.61	55.1	1.04	2.54	2.1									
44	DT	26.10.22	See Plan	150	1.58	56.2	1.01	2.54	3.1	3.0	1.13	88	214+	214+	214+	195	27.78	East - 417241.988 North - 774248.853
					1.57	59.2	0.99	2.54	2.9									
45	DT	26.10.22	See Plan	150	1.72	46.9	1.17	2.54	0.0	0.1	1.13	104	153	156	214+	181	26.81	East - 417222.681 North - 774204.741
					1.71	45.5	1.18	2.54	0.2									

Checked By: ZH  
 Date: 27.10.22  
 Page: 1 of 2

NT = Not Tested




Job Name :

Drury Town Centre

Location :

## Site Plan - Not to scale



Tested By :  
Checked By :

DT  
ZH

Date :  
Date :

26.10.22  
27.10.22



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 09  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
46	DT	27.10.22	See Plan	150	1.74	41.6	1.23	2.54	0.5	1.9	1.13	107	214+	214+	214+	214+	24.45	East - 417186.669 North - 774149.189
					1.69	41.5	1.20	2.54	3.3									
47	DT	27.10.22	See Plan	150	1.77	40.8	1.25	2.54	0.0	0.0	1.13	111	214+	214+	214+	214+	23.78	East - 417172.370 North - 774131.838
					1.78	42.4	1.25	2.54	0.0									
48	DT	27.10.22	See Plan	150	1.70	48.4	1.14	2.54	0.0	0.8	1.13	98	140	153	171	202	22.94	East - 417159.284 North - 774115.637
					1.63	53.2	1.06	2.54	1.7									
49	DT	27.10.22	See Plan	150	1.73	49.6	1.16	2.54	0.0	1.7	1.13	100	214+	214+	214+	145	23.12	East - 417131.016 North - 774117.781
					1.64	47.8	1.11	2.54	3.5									
50	DT	27.10.22	See Plan	150	1.79	46.3	1.22	2.54	0.0	0.0	1.13	108	214+	214+	214+	214+	23.76	East - 417118.405 North - 774117.386
					1.77	45.1	1.22	2.54	0.0									
51	DT	27.10.22	See Plan	150	1.68	42.2	1.18	2.54	3.9	1.9	1.13	97	214+	214+	214+	214+	24.72	East - 417133.532 North - 774138.595
					1.61	60.6	1.00	2.54	0.0									




Job Name :

Drury Town Centre

Location :

## Site Plan - Not to scale



Tested By :  
Checked By :

DT  
ZH

Date :  
Date :

27.10.22  
28.10.22



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 10  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
52	DT	28.10.22	See Plan	150	1.79	50.2	1.19	2.54	0.0	1.2	1.13	102	214+	214+	214+	214+	28.55	East - 417222.885 North - 774296.850
					1.66	47.8	1.12	2.54	2.3									
53	DT	28.10.22	See Plan	150	1.72	46.2	1.18	2.54	0.0	0.0	1.13	105	214+	214+	214+	214+	27.43	East - 417217.226 North - 774213.652
					1.78	47.6	1.21	2.54	0.0									
54	DT	28.10.22	See Plan	150	1.74	49.1	1.17	2.54	0.0	1.0	1.13	101	214+	214+	214+	214+	26.58	East - 417197.932 North - 774197.788
					1.65	48.9	1.11	2.54	2.0									
55	DT	28.10.22	See Plan	150	1.72	47.2	1.17	2.54	0.0	0.0	1.13	104	214+	214+	149	178	27.14	East - 417190.870 North - 774215.267
					1.74	45.9	1.19	2.54	0.0									
56	DT	28.10.22	See Plan	150	1.76	39.8	1.26	2.54	0.1	0.1	1.13	109	149	153	160	214+	24.29	East - 774105.784 North - 417180.009
					1.73	45.1	1.19	2.54	0.0									

Checked By: ZH  
 Date: 01.11.22  
 Page: 1 of 2

**NT = Not Tested**




Report No : 22 0101 10

Page : 2 of 2

Job Name : Drury Town Centre

Location :

## Site Plan - Not to scale



Tested By : DT  
Checked By : ZH

Date : 26.10.22  
Date : 01.11.22



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 11  
**Date of Order :** 29.04.22




TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
57	DT	02.11.22	See Plan	150	1.77	49.7	1.18	2.54	0.0	0.0	1.13	104	214+	214+	214+	214+	-	Retest of No. 42
					1.74	48.6	1.17	2.54	0.0									
58	DT	02.11.22	See Plan	150	1.70	53.7	1.10	2.54	0.0	0.0	1.13	98	214+	214+	214+	214+	-	Retest of No. 44
					1.69	51.5	1.12	2.54	0.0									



Job Name : Drury Town Centre  
Location :

## Site Plan - Not to scale



Tested By :  
Checked By :

DT  
ZH

Date :  
Date :

02.11.22  
10.11.22



**DETERMINATION OF THE CLEGG IMPACT VALUE (CIV)**  
**TEST METHOD ASTM D 5874**

*(Please note equivalent CBR conversions are not IANZ endorsed as part of this report)*

Project Name : **Drury Town Centre**

Location : Refer to plan

Project No : 22 0101 12

Client : Ross Reid Contractors Ltd

Address : PO Box 58545

Date of Order : 01.11.22

Attention : Botany  
Deon DeRidder

Layer Tested :                      Soft Pit Run

[illegible]



## DETERMINATION OF THE CLEGG IMPACT VALUE (CIV) TEST METHOD ASTM D 5874

(Please note equivalent CBR conversions are not IANZ endorsed as part of this report)

Project Name : **Drury Town Centre**

Location : Refer to plan

Project No : 22 0101 12


Client : Ross Reid Contractors Ltd


Address : PO Box 58545

Date of Order : 01.11.22

Attention : Deon DeRidder

Layer Tested : Soft Pit Run

Tested By :		DT		Date :		02.11.22	
Checked By :		KH		Date :		04.11.22	
<div>KEY:</div> <div><div>DAR</div><div>Distance Across Road</div></div> <div><div>CIV</div><div>Clegg Impact Value</div></div> <div><div>LHS / Left</div><div>Left hand side</div></div> <div><div>RHS / Right</div><div>Right hand side</div></div>				<div><div><div>ACCREDITED</div><div>IANZ</div><div>TESTING LABORATORY</div></div><div><div>Test results indicated as not accredited are outside the scope of the laboratory's accreditation</div><div><div></div><div>Signatory - Zach Hooton</div></div></div></div>			
TEST NUMBER	CHAINAGE (m)	DAR (m)	CIV	EQUIVALENT CBR	COMMENTS		





**DETERMINATION OF THE CLEGG IMPACT VALUE (CIV)  
TEST METHOD ASTM D 5874**

*(Please note equivalent CBR conversions are not IANZ endorsed as part of this report)*

Project Name : **Drury Town Centre**

Location : Refer to plan

Project No : 22 0101 13

Client : Ross Reid Contractors Ltd

Date of Order : 03.11.22

Address : PO Box 58545

Layer Tested : SPR

Attention : Botany  
Deon DeRidder

[illegible]



152C Foundry Road, Silverdale 0932

## DETERMINATION OF THE CLEGG IMPACT VALUE (CIV) TEST METHOD ASTM D 5874

(Please note equivalent CBR conversions are not IANZ endorsed as part of this report)

Project Name : **Drury Town Centre**

Location : Refer to plan

Project No : 22 0101 13

Client : Ross Reid Contractors Ltd

Date of Order : 03.11.22

Address : PO Box 58545

Layer Tested : SPR

Attention : Botany  
Deon DeRidder

Tested By :	DT	Date :	04.11.22
Checked By :	KH	Date :	08.11.22

### KEY:

<b>DAR</b>	Distance Across Road
<b>CIV</b>	Clegg Impact Value
<b>LHS / Left</b>	Left hand side
<b>RHS / Right</b>	Right hand side




Test results indicated as not accredited are outside the scope of the laboratory's accreditation

*[Signature]*

Signatory - Zach Hooton

TEST NUMBER	CHAINAGE (m)	DAR (m)	CIV	EQUIVALENT CBR	COMMENTS
-------------	--------------	---------	-----	----------------	----------





152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 14  
**Date of Order :** 29.04.22




TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
59	DT	04.11.22	See Plan	150	1.71	42.0	1.20	2.54	1.9	5.0	1.13	105	214+	214+	214+	174	-	-
					1.62	39.8	1.16	2.54	8.0									
60	DT	04.11.22	See Plan	150	1.76	40.1	1.26	2.54	0.2	3.1	1.13	108	214+	214+	174	188	24	East - 417140.642 North - 774146.942
					1.65	40.3	1.18	2.54	6.1									
61	DT	04.11.22	See Plan	150	1.69	47.8	1.14	2.54	0.4	5.0	1.13	100	167	171	181	214+	23	East - 417110.368 North - 774092.394
					1.58	42.0	1.11	2.54	9.6									
62	DT	04.11.22	See Plan	150	1.77	37.1	1.29	2.54	1.1	0.9	1.13	114	214+	214+	214+	214+	21	East - 416872.030 North - 774218.562
					1.78	37.4	1.29	2.54	0.6									
63	DT	04.11.22	See Plan	150	1.72	40.4	1.23	2.54	2.2	2.9	1.13	108	214+	214+	214+	214+	20	East - 416853.108 North - 774253.475
					1.70	39.8	1.22	2.54	3.5									



Job Name : Drury Town Centre  
Location :

## Site Plan - Not to scale



Tested By :  
Checked By :

DT  
ZH

Date :  
Date :

04.11.22  
10.11.22



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 16  
**Date of Order :** 29.04.22




TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
67	DT	05.12.22	See Plan	150	1.72	46.4	1.18	2.54	0.0	1.2	1.13	105	214++	214++	157	160	23.75	East - 416956.878
					1.70	42.4	1.19	2.54	2.4									North - 774141.381
68	DT	05.12.22	See Plan	150	1.67	49.9	1.12	2.54	0.3	0.3	1.13	100	214++	214++	214++	214++	18.55	East - 416797.005
					1.69	48.5	1.14	2.54	0.3									North - 774267.895
69	DT	05.12.22	See Plan	150	1.83	35.1	1.35	2.54	0.0	0.0	1.13	120	214++	214++	214++	214++	17.18	East - 416911.148
					1.83	35.1	1.36	2.54	0.0									North - 774348.558
70	DT	05.12.22	See Plan	150	1.76	42.3	1.24	2.54	0.0	0.0	1.13	110	214++	214++	214++	214++	19.28	East - 416946.912
					1.77	41.8	1.25	2.54	0.0									North - 774368.139
71	DT	05.12.22	See Plan	150	1.73	44.5	1.20	2.54	0.0	0.7	1.13	106	214++	214++	214++	214++	28.99	East - 416977.203
					1.72	42.7	1.20	2.54	1.3									North - 774203.527
72	DT	05.12.22	See Plan	150	1.67	52.8	1.10	2.54	0.0	0.0	1.13	98	214++	214++	214++	214++	26.24	East - 417209.853
					1.69	51.2	1.12	2.54	0.0									North - 774133.871



Job Name : Drury Town Centre  
Location :

## Site Plan - Not to scale



Tested By :  
Checked By :

DT  
ZH

Date :  
Date :

05.12.22  
09.12.22



152C Foundry Road, Silverdale 0932


### FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 30  
**Date of Order :** 23.02.23

[illegible]


Checked By: HC  
Date: 27.02.23  
Page: 1 of 1

**NT = Not Tested**



Job Name : **Drury Town Centre**  
Location : **-**

## Site Plan - Not to scale





152C Foundry Road, Silverdale 0932

## FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 31  
**Date of Order :** 29.04.22

[illegible]


Checked By: DT  
Date: 03.03.23  
Page: 1 of 2

**NT = Not Tested**



Job Name : **Drury Town Centre**  
Location :

## Site Plan - Not to scale





152C Foundry Road, Silverdale 0932


## FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 32  
**Date of Order :** 02.03.23

[illegible]


Checked By: HC  
Date: 06.03.23  
Page: 1 of 2

**NT = Not Tested**



Job Name : **Drury Town Centre**  
Location : **-**

## Site Plan - Not to scale





152C Foundry Road, Silverdale 0932

### FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 33  
**Date of Order :** 05.03.23

[illegible]

Checked By: HC  
Date: 09.03.23  
Page: 1 of 1

**NT = Not Tested**



152C Foundry Road, Silverdale 0932


## FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 34  
**Date of Order :** 07.03.23

[illegible]

Checked By: HC  
Date: 08.03.23  
Page: 1 of 1

**NT = Not Tested**



152C Foundry Road, Silverdale 0932

### FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 38  
**Date of Order :** 27.03.23

[illegible]


Checked By: HC  
Date: 29.03.23  
Page: 1 of 2

**NT = Not Tested**



Job Name : **Drury Town Centre**  
Location : **-**

## Site Plan - Not to scale





152C Foundry Road, Silverdale 0932

## FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 47  
**Date of Order :** 29.04.22

[illegible]



15B Foundry Road, Silverdale 0932  
PROVISIONAL RESULTS - SUBJECT TO VALIDATION

## FILL CONTROL SUMMARY SHEET

TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001  
(Please note Air Void calculations are not IANZ endorsed as part of this report)

Job Name : Drury Town Centre  
Client : Ross Reid Contractors Ltd  
Address : PO Box 58545  
Botany  
Attention : Deon DeRidder

Project No. : 22 0100  
Date of Order : 29.04.22

TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	WET DENSITY (Average) (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	OVEN WATER CONTENT (Average) (%)	DRY DENSITY (t/m <sup>3</sup> )	DRY DENSITY (Average) (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Measured	AIR VOIDS %	AIR VOIDS (Average) %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
1	AS	02.05.22	See Plan	150	1.68	1.69	40.4	42.7	1.19	1.18	2.54	4.8	3.0	1.13	104.5	182	212++	212++	212++	-	SRP 5 - Cut area
					1.70		45.1		1.17			1.3									
2	AS	02.05.22	See Plan	150	1.64	1.68	28.4	32.1	1.28	1.28	2.54	13.2	8.9	1.13	112.8	212++	212++	212++	212++	-	SRP 5 - Cut area
					1.73		35.8		1.27			4.5									
3	AS	02.05.22	See Plan	150	1.77	1.77	33.1	37.9	1.33	1.28	2.54	3.8	1.9	1.13	113.4	212++	212++	212++	212++	-	SRP 5 - Fill area
					1.77		42.6		1.24			0.0									
4	AS	02.05.22	See Plan	150	1.83	1.84	29.7	33.9	1.41	1.38	2.54	2.7	1.3	1.13	121.7	212++	212++	212++	212++	-	SRP 5 - Fill area
					1.86		38.1		1.34			0.0									
5	AS	02.05.22	See Plan	150	1.67	1.64	42.1	45.4	1.17	1.13	2.54	4.4	4.4	1.13	99.8	212++	212++	212++	212++	-	SPR 6 - Fill Area
					1.61		48.8		1.08			4.5									
6	AS	02.05.22	See Plan	150	1.80	1.78	34.1	38.0	1.34	1.29	2.54	1.3	0.6	1.13	114.0	212++	212++	212++	212++	-	SPR 6 - Fill Area
					1.75		41.8		1.24			0.0									
7	AS	02.05.22	See Plan	150	1.64	1.62	54.5	61.4	1.06	1.00	2.54	0.2	0.1	1.13	88.7	167	167	185	212+	-	SPR 6 - Cut Area
					1.60		68.4		0.95			0.0									
8	AS	02.05.22	See Plan	150	1.74	1.72	36.2	41.6	1.27	1.21	2.54	3.7	2.0	1.13	107.3	212++	212++	212++	212++	-	SPR 6 - Cut Area
					1.70		46.9		1.15			0.4									
9	AS	16.05.22	See Plan	150	1.56	1.58	43.8	45.6	1.09	1.08	2.54	9.7	8.1	1.13	95.7	201++	201++	201++	201++	16.69	Lift 2
					1.59		47.3		1.08			6.5									
10	AS	16.05.22	See Plan	150	1.63	1.62	55.7	59.3	1.05	1.02	2.54	0.2	0.1	1.13	90.2	201++	201++	201++	201++	16.48	Lift 2
					1.61		62.8		0.99			0.0									
11	AS	16.05.22	See Plan	150	1.78	1.79	37.9	36.9	1.29	1.31	2.54	0.1	0.1	1.13	115.9	201++	201++	201++	201++	16.13	Lift 1
					1.81		36.0		1.33			0.0									
12	AS	16.05.22	See Plan	150	1.68	1.68	53.7	52.9	1.09	1.10	2.54	0.0	0.0	1.13	97.5	201+	201+	201+	201+	16.21	Lift 1
					1.69		52.1		1.11			0.0									
13	AS	16.05.22	See Plan	150	1.67	1.66	56.5	56.9	1.07	1.06	2.54	0.0	0.0	1.13	93.9	201+	201+	201+	201+	16.57	Lift 2
					1.66		57.4		1.06			0.0									
14	AS	16.05.22	See Plan	150	1.62	1.61	49.3	53.0	1.09	1.05	2.54	3.5	2.7	1.13	93.2	201+	201+	201+	201+	16.60	Lift 2
					1.60		56.8		1.02			1.9									



152C Foundry Road, Silverdale 0932  
PROVISIONAL RESULTS - SUBJECT TO VALIDATION

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101  
**Date of Order :** 29.04.22

TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
15	DT	12.10.22	See Plan	150	1.63	59.4	1.02	2.54	0.0	0.0	1.13	88	214+	214+	174	158	21.13	
					1.60	64.7	0.97	2.54	0.0									
16	DT	12.10.22	See Plan	150	1.66	41.5	1.17	2.54	5.4	5.1	1.13	104	214+	214+	214+	214+	21.14	
					1.67	41.2	1.18	2.54	4.8									
17	DT	12.10.22	See Plan	150	1.60	59.4	1.01	2.54	0.7	1.6	1.13	89	153	89	158	72	21.16	
					1.58	58.0	1.00	2.54	2.4									
18	DT	12.10.22	See Plan	150	1.65	43.3	1.15	2.54	5.0	3.7	1.13	103	140	214+	157	157	27.87	
					1.70	42.7	1.19	2.54	2.5									
19	DT	13.10.22	See Plan	150	1.71	45.4	1.18	2.54	0.2	0.8	1.13	105	178	160	214+	214+	27.85	
					1.71	43.4	1.19	2.54	1.4									
20	DT	13.10.22	See Plan	150	1.65	52.3	1.08	2.54	0.7	2.3	1.13	97	210	157	214+	214+	26.89	
					1.64	46.5	1.12	2.54	3.9									



152C Foundry Road, Silverdale 0932

**FILL CONTROL SUMMARY SHEET**
**TEST STANDARD - NUCLEAR DENSOMETER, NZS 4407:2015 TEST 4.2; WATER CONTENT, NZS 4402 TEST 2.1; SHEAR VANE, NZ GEOTECHNICAL SOCIETY GUIDELINES INC. 2001**

(Please note Air Void calculations are not IANZ endorsed as part of this report)

**Job Name :** Drury Town Centre  
**Client :** Ross Reid Contractors Ltd  
**Address :** PO Box 58545  
 Botany  
**Attention :** Deon DeRidder

**Project No. :** 22 0101 02  
**Date of Order :** 29.04.22



TEST NUMBER	TESTED BY	DATE TESTED	TEST LOCATION	TEST DEPTH (mm)	WET DENSITY (t/m <sup>3</sup> )	OVEN WATER CONTENT (%)	DRY DENSITY (t/m <sup>3</sup> )	SOLID DENSITY (t/m <sup>3</sup> ) Supplied	AIR VOIDS %	AVERAGE AIR VOIDS %	MDD (t/m <sup>3</sup> ) Supplied	MDD (%)	FIELD SHEAR STRENGTH in kPa				RL (m)	NOTES
15	DT	12.10.22	See Plan	150	1.63	59.4	1.02	2.54	0.0	0.0	1.13	88	214+	214+	174	158	21.13	East - 417078.376
					1.60	64.7	0.97	2.54	0.0									North - 774066.607
16	DT	12.10.22	See Plan	150	1.66	41.5	1.17	2.54	5.4	5.1	1.13	104	214+	214+	214+	214+	21.14	East - 417139.411
					1.67	41.2	1.18	2.54	4.8									North - 774066.607
17	DT	12.10.22	See Plan	150	1.60	59.4	1.01	2.54	0.7	1.6	1.13	89	153	89	158	72	21.16	East - 417148.648
					1.58	58.0	1.00	2.54	2.4									North - 774116.060
18	DT	12.10.22	See Plan	150	1.65	43.3	1.15	2.54	5.0	3.7	1.13	103	140	214+	157	157	27.87	East - 417227.887
					1.70	42.7	1.19	2.54	2.5									North - 774298.292

Checked By: ZH  
 Date: 19.10.22  
 Page: 1 of 2

NT = Not Tested




Job Name :

Drury Town Centre

Location :

## Site Plan - Not to scale



Tested By :  
Checked By :

DT  
ZH

Date :  
Date :

12.10.22  
19.10.22



# ROADTE

**DETERMINATION OF THE CLEGG IMPACT VALUE (CIV)**  
**TEST METHOD ASTM D 5874**  
*PROVISIONAL RESULTS - SUBJECT TO VALIDATION*

Report No: \_\_\_\_\_  
Page: 1 of 2  
Layer Tested

[illegible]

**Comments :**  $\text{Equiv. CBR} = 0.07 \times (\text{CIV})^2$

KEY:	DAR	Distance Across Road from *edge of shoulder/*edge of kerb/*centreline
	CIV	Clegg Impact Value (*Delete inappropriate words)
	LHS	Left hand side
	RHS	Right hand side

Tested By: <u>DT</u>	Date: <u>2/11/22</u>
Checked By:	Date:



Site Plan - Not to scale



Tested By :  
Checked By :

07

Date : 2/11/22  
Date :



**DETERMINATION OF THE CLEGG IMPACT VALUE (CIV)**  
**TEST METHOD ASTM D 5874**  
*PROVISIONAL RESULTS - SUBJECT TO VALIDATION*

Job: Drury Town Centre

Client Reids

Date of Order : 3/11/22

Location: Refer to site plan

Report No:

Page:

Layer Tested

1  
SPR

of  $\mathcal{Z}$ [illegible]

**Comments :**

$$\text{Equiv. CBR} = 0.07 \times (\text{CIV})^2$$

<b>KEY:</b>	<b>DAR</b>	Distance Across Road from *edge of shoulder/*edge of kerb/*centreline
	<b>CIV</b>	Clegg Impact Value
	<b>LHS</b>	Left hand side
	<b>RHS</b>	Right hand side

(\*Delete inappropriate words)

Tested By : DT

Date : 4/11/22

Date : \_\_\_\_\_



Site Plan - Not to scale



Tested By : OT  
Checked By :

Date : 4/11/22  
Date :



# Site Inspection Reports



## Site Inspection Record

Project Number	510611	Date	12 October 2022
Project Name	Drury Precinct	From	Suresh Nuthalapati
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny		

**SUBJECT**      **Drury Precinct – Site Inspection**

### **General**

An Aurecon Ground Engineering Consultant attended site on 11 October 2022 to observe the site works undertaken to date. The purpose of the inspection was to inspect topsoil strip and subgrade surface.

Representatives from Ross Reid Contractors were present during the inspection.

### **Site Observations and Discussions**

- Part of the Lot 4 DP 57466 (Area 1A9) had been stripped on 11<sup>th</sup> October 2022 and inspected by a Ground Engineering consultant from Aurecon (Figure 1).
- Topsoil has been stripped. Approximately 0.3-0.4m of the topsoil was stripped across the area of inspection.
- The underlying subgrade was firm underfoot.
- Soil heaving/soft spots were observed at three locations in the area as marked in the Figure 1.
- The soft spots are ranged between 30-40m in length and 10-15m in width.
- The soft spot located southwest of the inspected area was undercut to 0.5m to examine the soil condition. Silty clays were observed at the base of the cut.


The site features including topsoil strip and soft spots are presented in the photos appended to this report.

### **Recommendations**

- The ground conditions being exposed during the earthworks are as anticipated.
- The soft spots located in the fill area should be undercut to a depth of 0.5m or at level where shear vane values of 100kPa or greater are encountered.
- The undercut to be backfilled using a well graded, clean imported fill approved by the Engineer. A layer of geotextile (A19 or similar) should be placed on the subgrade prior to filling.
- The backfilling of the undercut should be undertaken immediately so excavations are not left open overnight.
- Material from the undercut is to be stockpiled and conditioned for use as bulk filling elsewhere onsite. This may require mixing with other site won material.



Figure 1: Extent of works observed.





## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 1	<b>Date:</b> 11/10/22
<b>Description:</b> View of the area 1A9 towards northeast.	

A wide-angle photograph of a large, flat, brown dirt area, likely a construction or cleared site. The ground is uneven with some tire tracks and small mounds of earth. In the background, there is a line of green trees and a few tall, thin utility poles. A small yellow excavator is visible on the right side of the horizon. The sky is bright blue with many white, fluffy clouds.

<b>Photo No.</b> 2	<b>Date:</b> 11/10/22	
<b>Description:</b> View of the area 1A9 towards north. Area circled in red indicates a soft spot. The area is part of the cut. The soft/wet soils will be mixed with dry soils at later stage. <b>No action required from Aurecon.</b>		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------


<b>Photo No.</b> 3	<b>Date:</b> 11/10/22	
<b>Description:</b>  View of the area 1A9 towards northwest.		


<b>Photo No.</b> 4	<b>Date:</b> 11/10/22	
<b>Description:</b>  View of the area 1A9 towards east. The area circled in the red indicates the soft spot/wet soils.		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 5	<b>Date:</b> 11/10/22	
<b>Description:</b>  View of the soils underneath the topsoil. Sandy SILT with minor clay.		

<b>Photo No.</b> 6	<b>Date:</b> 11/10/22	
<b>Description:</b>  View of the base of the soft spot at 0.5m below the surrounding area.  Ross Reid planned to conduct shear vanes and scala testing on 12 October.  Perch water seeped into the pit, unable to test.		



## Site Inspection Record

Project Number	510611	Date	13 October 2022
Project Name	Drury Precinct	From	Suresh Nuthalapati
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny		

### **SUBJECT      Drury Precinct – Site Inspection**

#### **General**

An Aurecon Ground Engineering Consultant attended site on 12 October 2022 to observe the site works undertaken to date. The purpose of the inspection was to inspect topsoil strip and subgrade surface.

Representatives from Ross Reid Contractors were present during the inspection.

#### **Site Observations and Discussions**

- Part of the Lot 4 DP 57466 (Area 2A9) and Stormwater Retention Pond (SRP) 4 had been stripped on 12<sup>th</sup> October 2022. In addition, a soft spot observed in southwestern corner of the 1A9 area was undercut to the extent of length and width, to conduct geotechnical testing. The site observations were noted by a Ground Engineering consultant from Aurecon (Figure 1).

#### **Area 2A9:**

- Topsoil has been stripped from 2A9. Approximately 0.3-0.4m of the topsoil was stripped across the area of inspection.
- The underlying subgrade was firm underfoot.
- According to Ross Reid, the geotechnical tests (Nuclear Densometer and shear vane) conducted in 2A9 area complied with the specification requirements.
- Soil heaving/soft spots were not evident during the inspection. However, a potential soft spot was observed towards the southern portion of the area as marked in the Figure 1. The soft spot ranged between 20-30m in length and 10m in width. We understand that testing was undertaken of this area and testing results indicate the ground is competent.

#### **Area 1A9 (soft sport undercut):**

- The soft spot located southwest of the inspected area in 1A9 was undercut to 0.5m across the length and width (28m by 10m) to examine the soil condition.
- Perch water was observed toward the southwestern corner of the excavated area. No visual or olfactory evident of contaminants observed in the water.
- Shear vane readings were ranged between 25 to 140+ kPa (uncorrected). The lower bound shear vane readings were typically in localised areas.
- The underlying subgrade in the excavated area was firm underfoot.

#### **SRP4:**

- Topsoil was stripped from the base of the SRP4. Approximately 0.15 – 0.2m of the topsoil was stripped across the area of inspection.
- The subgrade observed underneath the topsoil consist of silty clay with fresh roots and rootlets.



- According to Ross Reid contractors, shear vane readings were ranged between 25 to 60 kPa.
- A trench was excavated across SRP4 to divert the surface and perch water to a pit along the embankment towards 69 Brookfield Road.
- The embankment towards the south of the SRP4 comprised of reworked fill to 2m depth underlain by topsoil.

We understand the plan for SRP4 is that Ross Reid will strip the topsoil, bring in site won to build the pond to 2m high, compact the fill in layers to achieve the required compaction standards. Then dig out a hole in the middle to convert it into a retention pond. The reason for achieving the proposed pond embankment compaction standards is that the pond can hold the sediment and water during construction and can be backfilled at the end of construction, to form part of the permanent earthworks.


The site features including topsoil strip from A9 and SRP4 are presented in the photos appended to this report.

### **Recommendations**

- The subgrade, where undercutting is not required, is suitable for fill placement.
- The perch water retained in the 1A9 soft spot undercut should be pumped out to a retention pond located in SRP4 area.
- The undercut to be backfilled using a well graded, clean imported fill approved by the Engineer. A layer of geotextile (A19 or similar) should be placed on the subgrade prior to filling. Fill shall comprise a GAP65 type material. Contractor is to confirm the source material and provide laboratory testing (Compaction curve and particle size distribution). As excavation is approximately 0.5m deep, backfill material is to be placed as follows:
  - Place geotextile.
  - Place 300mm layer of backfill
  - Static roll the first layer.
  - Place 200mm of backfill material and compact with vibration.
  - Contractor to monitor compaction to ensure it is not over compacted.
  - NDM testing to be completed on top surface of backfilled materials. Compaction to achieve 95% of MDD.
- The backfilling of the undercut should be undertaken immediately so excavations are not left open overnight.
- Material from the undercut is to be stockpiled and conditioned for use as bulk filling elsewhere onsite. This may require mixing with other site won material.
- For SRP4 we understand the embankments for the pond will form part of the permanent earthworks. Therefore, the excavations for the embankments shall be cleared of topsoil, organic material (include roots) and soft spots, prior to the embankment fill being placed.
- If the soft spot in Area 2A9 deteriorates then this area may require undercutting.
- NDM and shear vane test results of the subgrade to be supplied to Aurecon.



Figure 1: Extent of works observed.





## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 1	<b>Date:</b> 12/10/22	
<b>Description:</b> View of the area 2A9 facing south towards Brookfield Road.		

<b>Photo No.</b> 2	<b>Date:</b> 12/10/22	
<b>Description:</b> View of the area 2A9 facing north towards site office along the Fitzgerald Road		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 3	<b>Date:</b> 12/10/22	
<b>Description:</b>  View of the area 2A9 towards north with possible heaving/soft spots appearing in the foreground.		


<b>Photo No.</b> 4	<b>Date:</b> 12/10/22	
<b>Description:</b>  View of the area 1A9 with one of the soft spots/heaved areas undercut to 0.5m for testing the soil strength.  The perch water can be observed in the pit.  Shearvane readings ranged from 25 to 140+ kPa.		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 5	<b>Date:</b> 12/10/22	
<b>Description:</b>  View of the area 1A9 undercut soft spot geology in closeup (Clayey SILT, some fine sand).		

<b>Photo No.</b> 6	<b>Date:</b> 12/10/22	
<b>Description:</b>  View of the area 1A9 undercut soft spot being waterlogged towards south eastern corner.		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 7	<b>Date:</b> 12/10/22	
<b>Description:</b>  View of the SRP4 topsoil being excavated. The embankment from the former dwelling at 61 Brookfield Road can be seen in the background.		

<b>Photo No.</b> 8	<b>Date:</b> 12/10/22	
<b>Description:</b>  View of the SRP4 surface area after removing topsoil.  Shear vane readings ranged between 25 to 60 kPa.		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 9	<b>Date:</b> 12/10/22	
<b>Description:</b>  View of the SRP4 embankment with reworked fill underlain by topsoil at the base.		

<b>Photo No.</b> 10	<b>Date:</b> 12/10/22	
<b>Description:</b>  Closeup view of the embankment with topsoil overlaid by reworked fill.		



## Site Inspection Record

Project Number	510611	Date	17 October 2022
Project Name	Drury Precinct	From	Brent Wilson
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny		

**SUBJECT**      **Drury Precinct – Site Inspection**

### **General**

An Aurecon Ground Engineering Consultant attended site on 14 October 2022 to observe the site works undertaken to date. The purpose of the inspection was to inspect topsoil strip and subgrade surface.

Representatives from Ross Reid Contractors were present during the inspection.

### **Site Observations and Discussions**

- Part of the Lot 4 DP 57466 (Area A9) had been stripped on 14<sup>th</sup> October 2022. The approximate location of the site observed is noted in as the yellow hatched area in Figure 1.

#### **Area A9:**

- Topsoil has been stripped from an area bordering A9. Approximately 0.3-0.4m of the topsoil was stripped across the area of inspection.
- The underlying subgrade was firm underfoot.
- Negligible amounts of topsoil were in evident across the site on the ground surface. This was attributed to the 'sticking' of the material to the wheels of the Caterpillar scrapers during wet days immediately prior to the topsoil removal.
- Heaving was observed across the area of inspection. The heaving was a result of heavy vehicle passage on a freshly exposed subgrade on a rainy day.

At the time of this inspection the plan for the area noted to be heaving was to leave to see if dries out.

Based on a subsequent inspection on 19<sup>th</sup> October 2022 the area is drying and was firm under dump truck movement. It is expected this will improve with continual drier weather and should be suitable for filling. Contractor can monitor this area and advise Aurecon if it does not dry out.






Figure 1: Extent of works observed.



## Site Inspection Record

Project Number	510611	Date	19 October 2022
Project Name	Drury Precinct	From	Suresh Nuthalapati
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny		

**SUBJECT**      **Drury Precinct – Site Inspection**

### General

An Aurecon Ground Engineering Consultant attended site on 19 October 2022 to observe the site works undertaken to date. The purpose of the inspection was to inspect the topsoil strip and subgrade surface.

Representatives from Ross Reid Contractors were present during the inspection.

### Site Observations and Discussions

- Part of the Lot 3 DP 57466 (Area A8) had been stripped on 19 October 2022. The site observations were noted by a Ground Engineering consultant from Aurecon (Figure 1).
- Topsoil has been stripped from A8. Approximately 0.3-0.4m of the topsoil was stripped across the area of inspection.
- The underlying subgrade was firm underfoot.
- Evidence of heavy haulage vehicle passage was observed across the stripped area as part of the initial compaction.
- Soil heaving/soft spot was observed at one location towards west during the inspection. However, the entire stripped area is to be excavated to 3.0m bgl as part of the cut/fill for the bulk earthworks.
- Import fill has been stockpiled in A8 to backfill the undercut strip from 1A9.
- The large volume of perch water observed in the 1A9 undercut strip had dissipated by 19 October.

The site features including topsoil strip from A8 is presented in the photos appended to this report.

### Recommendations

- The subgrade, where the excavation is required, is suitable to be used as fill elsewhere on site.
- The remaining perch water retained in the 1A9 soft spot undercut should be pumped out to a retention pond located in SRP4 area, if required. The undercut to be backfilled as per the recommendation made in SIR report dated 12 October 2022.
- Material from the A8 excavation is to be stockpiled and conditioned, if required, for use as bulk filling elsewhere onsite.







## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**

1

**Date:**

19/10/22

**Description:**

View of the area A8 facing west towards 120 Flanagan Road.

No soft spots are heaving observed during the inspection.

Approximately 3.0m cut to be actioned in the current area of inspection.


**Photo No.**

2

**Date:**

19/10/22

**Description:**

View of the area A8 facing south towards A9.





## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 3	<b>Date:</b> 19/10/22	
<b>Description:</b>  View of the area A8 facing east towards Fitzgerald Road.		

<b>Photo No.</b> 4	<b>Date:</b> 19/10/22	
<b>Description:</b>  View of the area A8 facing west towards Ross Reid lay down area.		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 5	<b>Date:</b> 19/10/22	
<b>Description:</b>  View of the import fill facing towards area 1A9. The import fill will be used to backfill the undercut in 1A9 area.		

<b>Photo No.</b> 6	<b>Date:</b> 19/10/22	
<b>Description:</b>  View of the area A8 with soft spot. The existing subgrade to be undercut to 3.0m bgl as part of the bulk earthworks		



## Site Inspection Record

Project Number	510611	Date	4 November 2022
Project Name	Drury Precinct	From	Suresh Nuthalapati
Contractor	Ross Reid Contractors Limited	Total Pages	5
Weather	Sunny		

### **SUBJECT      Drury Precinct – Site Inspection**

#### **General**

An Aurecon Ground Engineering Consultant attended site on 26 October 2022 to observe the site works undertaken to date. The purpose of the inspection was to inspect the topsoil strip and subgrade surface.

Representatives from Ross Reid Contractors were present during the inspection.

#### **Site Observations and Discussions**

- Part of the Lot 3 DP 57466 (Area 2A8) had been stripped on 26 October 2022. The site observations were noted by a Ground Engineering consultant from Aurecon (Figure 1).
- Topsoil has been stripped from 2A8. Approximately 0.3-0.4m of the topsoil was stripped across the area of inspection.
- The underlying subgrade was firm underfoot.
- Evidence of heavy haulage vehicle passage was observed across the stripped area as part of the initial compaction.
- Soil heaving/soft spots were not observed during the inspection. The entire stripped area is to be excavated up to 3.0m bgl as part of the cut/fill for the bulk earthworks.
- Topsoil from A8, A9 and A10 were stockpiled on the north-eastern corner of area 2A8 for onsite use.
- Gravel and thin strip of asphalt was observed underneath the topsoil close to the former 133 Fitzgerald Road. The asphalt and gravel could be former driveway to the residential dwelling.
- Gravel receding from the farm track appeared underneath the topsoil at certain locations across the area 2A8.


The site features including topsoil strip from 2A8 is presented in the photos appended to this report.

#### **Recommendations**

- The subgrade, where the excavation is required, is suitable to be used as fill elsewhere on site.
- Material from the A8 excavation is to be stockpiled and conditioned, if required, for use as bulk filling elsewhere onsite.
- The gravel and asphalt observed across the area 2A8 to be stripped and stockpiled as unsuitable. The unsuitable to be used to backfill the silage pit as discussed during the monthly site meeting on 1 November 2022.



Figure 1: Extent of works observed.






## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 1	<b>Date:</b> 26/10/22	
<b>Description:</b> View of the area 2A8 facing east towards Fitzgerald Road. Gravel Farm track can be seen on the right along the strip.  No soft spots are heaving observed during the inspection.  Approximately 3.0m cut to be actioned in the current area of inspection.		

<b>Photo No.</b> 2	<b>Date:</b> 26/10/22	
<b>Description:</b> View of the gravel scattered below the topsoil was observed across the strip site.		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 3	<b>Date:</b> 26/10/22	
<b>Description:</b>  View of the area 2A8 facing west towards Area A5.  Area A5 to be ready for topsoil strip inspecting in the first week of November.		

<b>Photo No.</b> 4	<b>Date:</b> 26/10/22	
<b>Description:</b>  View of the area 2A8 facing east towards Ross Reid lay down area.  Gravel can be observed underneath the topsoil.  As per Reid contractors, the gravel layer to be excavated and placed on a stockpile deemed as unsuitable.		



## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

Photo No.	Date:	
5	26/10/22	
<b>Description:</b>		
View of the topsoil stockpile located towards north-eastern corner of the area 2A8.		

<b>Photo No.</b> 6	<b>Date:</b> 26/10/22	
<b>Description:</b>  View of the gravel farm track adjacent to Area 2A8.  As per Reid contractors, the gravel extends few meters into Area 2A8 and need to be removed as unsuitable.		



## Site Inspection Record

Project Number	510611	Date	4 November 2022
Project Name	Drury Precinct	From	Suresh Nuthalapati
Contractor	Ross Reid Contractors Limited	Total Pages	5
Weather	Sunny		

### **SUBJECT      Drury Precinct – Site Inspection**

#### **General**

An Aurecon Ground Engineering Consultant attended site on 26 October 2022 to observe the site works undertaken to date. The purpose of the inspection was to inspect the topsoil strip and subgrade surface.

Representatives from Ross Reid Contractors were present during the inspection.

#### **Site Observations and Discussions**

- Part of the Lot 3 DP 57466 (Area 2A8) had been stripped on 26 October 2022. The site observations were noted by a Ground Engineering consultant from Aurecon (Figure 1).
- Topsoil has been stripped from 2A8. Approximately 0.3-0.4m of the topsoil was stripped across the area of inspection.
- The underlying subgrade was firm underfoot.
- Evidence of heavy haulage vehicle passage was observed across the stripped area as part of the initial compaction.
- Soil heaving/soft spots were not observed during the inspection. The entire stripped area is to be excavated up to 3.0m bgl as part of the cut/fill for the bulk earthworks.
- Topsoil from A8, A9 and A10 were stockpiled on the north-eastern corner of area 2A8 for onsite use.
- Gravel and thin strip of asphalt was observed underneath the topsoil close to the former 133 Fitzgerald Road. The asphalt and gravel could be former driveway to the residential dwelling.
- Gravel receding from the farm track appeared underneath the topsoil at certain locations across the area 2A8.


The site features including topsoil strip from 2A8 is presented in the photos appended to this report.

#### **Recommendations**

- The subgrade, where the excavation is required, is suitable to be used as fill elsewhere on site.
- Material from the A8 excavation is to be stockpiled and conditioned, if required, for use as bulk filling elsewhere onsite.
- The gravel and asphalt observed across the area 2A8 to be stripped and stockpiled as unsuitable. The unsuitable to be used to backfill the silage pit as discussed during the monthly site meeting on 1 November 2022.



Figure 1: Extent of works observed.






## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 1	<b>Date:</b> 26/10/22	
<b>Description:</b> View of the area 2A8 facing east towards Fitzgerald Road. Gravel Farm track can be seen on the right along the strip.  No soft spots are heaving observed during the inspection.  Approximately 3.0m cut to be actioned in the current area of inspection.		

<b>Photo No.</b> 2	<b>Date:</b> 26/10/22	
<b>Description:</b> View of the gravel scattered below the topsoil was observed across the strip site.		



## PHOTOGRAPHS

<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
--	---	------------------------------

<b>Photo No.</b> 3	<b>Date:</b> 26/10/22	
<b>Description:</b>  View of the area 2A8 facing west towards Area A5.  Area A5 to be ready for topsoil strip inspecting in the first week of November.		

<b>Photo No.</b> 4	<b>Date:</b> 26/10/22	
<b>Description:</b>  View of the area 2A8 facing east towards Ross Reid lay down area.  Gravel can be observed underneath the topsoil.  As per Reid contractors, the gravel layer to be excavated and placed on a stockpile deemed as unsuitable.		



## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

Photo No.	Date:	
5	26/10/22	
<b>Description:</b>		
View of the topsoil stockpile located towards north-eastern corner of the area 2A8.		

<b>Photo No.</b> 6	<b>Date:</b> 26/10/22	
<b>Description:</b>  View of the gravel farm track adjacent to Area 2A8.  As per Reid contractors, the gravel extends few meters into Area 2A8 and need to be removed as unsuitable.		



## Site Inspection Record

Project Number	510611	Date	14 November 2022
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny		Dry

### **SUBJECT      Topsoil Strip Inspection**

Representatives from Aurecon attended site on the 11 November 2022 to inspect an area of subgrade surface post topsoil striping. Representatives from Ross Reid Contractors were present during the inspection.

#### **Site Observations**

- Approximately 0.2 ha of the topsoil had been stripped within catchment A8 and top loaded to a stockpile, refer to **Figure 1: Extent of works observed**,

The underlying subgrade was firm underfoot,

- An isolated pocket of organic material was identified within the area stripped and scalloped out.

#### **Recommendations**


- Tidy up area where organic material was scalloped out with padfoot compactor blade prior to filling.

#### **Closing Comments**

The site features including topsoil strip from A8 is presented in the photos appended to this report.



**Figure 1: Extent of works observed**





## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**

1

**Date:**

11/11/22

**Description:**

View of the area stripped facing west towards Hingaia stream.


**Photo No.**

2

**Date:**

11/11/22

**Description:**

Isolated soft spot removed.





## Site Inspection Record

Project Number	510611	Date	17 November 2022
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Raining		Wet

### **SUBJECT      Topsoil Strip Inspection**

Representatives from Aurecon attended site on the 17 November 2022 to inspect an area of subgrade surface post topsoil striping. Representatives from Ross Reid Contractors were present during the inspection.

#### **Site Observations**

- Approximately 0.4 ha of clean topsoil had been stripped within catchment A5 and loaded to a stockpile, refer to **Figure 1: Extent of works observed**,
- Approximately 0.1 ha of contaminated topsoil had been stripped and taken off-site, refer to **Figure 1: Extent of works observed**,
- The underlying subgrade was firm underfoot,
- Evidence of heavy haulage vehicle passage was observed across the stripped area as part of the initial compaction and sealing of subgrade,
- Surface water present due to recent rainfall event.

#### **Recommendations**


- Hold off on any cut/fill operations until stripped area is dry again.

#### **Closing Comments**

The site features including topsoil strip is presented in the photos appended to this report.



**Figure 1: Extent of works observed**





## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**

1

**Date:**

17/11/22

**Description:**

View of the area  
stripped facing North.

**Photo No.**

2

**Date:**

17/11/22


**Description:**

View of the area  
stripped facing South.





<b>Photo No.</b> 3	<b>Date:</b> 17/11/22	
<b>Description:</b> View of the area stripped facing west towards Hingaia stream.		

<b>Photo No.</b> 4	<b>Date:</b> 17/11/22	
<b>Description:</b> View of the area stripped facing East towards Fitzgerald Road.		



## Site Inspection Record

Project Number	510611	Date	19 January 2023
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny		Dry

### SUBJECT Topsoil Strip Inspection

Representatives from Aurecon attended site on the 19 Jan 2023 to inspect an area of subgrade surface post topsoil strip. Representatives from Ross Reid Contractors were present during the inspection.

### Site Observations

- Approximately 1.3 ha of topsoil had been stripped within catchment A10 and loaded to a stockpile, refer to **Figure 1: Extent of works observed**.
- The underlying subgrade was firm underfoot, and there were no observable soft areas.
- Evidence of heavy haulage vehicle passage was observed across the stripped area as part of the initial compaction and sealing of subgrade.

### Recommendations

- Earthwork can proceed in this area.

**Figure 1: Extent of works observed**





PHOTOGRAPHS			
<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 1	<b>Date:</b> 19/01/23		
<b>Description:</b> Topsoil strip progress underway.			
<b>Photo No.</b> 2	<b>Date:</b> 19/01/23		
<b>Description:</b> Topsoil strip complete.			



## Site Inspection Record

Project Number	510611	Date	23 January 2023
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny	Condition	Dry

### **SUBJECT      Finished Subgrade Level Inspection**

Representatives from Aurecon attended site on 23 Jan 2023 to inspect areas of finished subgrade surface for residential lots. Representatives from Ross Reid Contractors were present during the inspection.

#### **Site Observations**

- Approximately 1.79 ha has been trimmed to finished subgrade level on Lots 15,17,18,19 and 20. refer to ***Figure 1: Extent of works observed.***
- The underlying subgrade was firm underfoot, and there were no observable soft areas.
- Minor surface water present in a few locations due to recent overnight rainfall event.

#### **Recommendations**

- The finished subgrade for the lots is suitable for topsoil.

#### **Closing Comments**

The site features including finished surface areas inspected is presented in the photos appended to this report.



**Figure 1: Extent of works observed**





PHOTOGRAPHS

Client Name:  
Kiwi Property Group

Site Location:  
133 Fitzgerald Road, Drury

Project No.  
510611

Photo No.  
1

Date:  
17-01-23

Description:  
Half of Lot 15 FSL.



Photo No.  
2

Date:  
17-01-23

Description:  
Half of Lot 15 FSL.





Photo No. 3	Date: 19-01-23	
Description:  Lot 18 FSL.		

Photo No. 4	Date: 19-01-23	
Description:  Lot 18 FSL and progression into Lot 19.		



Photo No. 5	Date: 23-01-23
Description: Lot 17 FSL.	



Photo No. 6	Date: 23-01-23
Description: Lot 17 FSL.	





Photo No. 7	Date: 23-01-23	
Description:  Lot 20 FSL.		

<b>Photo No.</b> 8	<b>Date:</b> 23-01-23	
<b>Description:</b>  Lot 20 FSL.		



## Site Inspection Record

Project Number	510611	Date	24 January 2023
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny		Dry

### SUBJECT Topsoil Strip Inspection

Representatives from Aurecon attended site on the 24 Jan 2023 to inspect an area of subgrade surface post topsoil strip. Representatives from Ross Reid Contractors were present during the inspection.

#### Site Observations

- Approximately 0.5 ha of topsoil had been stripped within catchment A11 and loaded to a stockpile, refer to **Figure 1: Extent of works observed**.
- The underlying subgrade was firm underfoot, and there were no observable soft areas.
- Evidence of heavy haulage vehicle passage was observed across the stripped area as part of the initial compaction and sealing of subgrade.

#### Recommendations

- Earthworks can proceed in this area.

**Figure 1: Extent of works observed**





## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**

1

**Date:**

19/01/23

**Description:**

Area of topsoil striped.





## Site Inspection Record

Project Number	510611	Date	10 February 2023
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Sunny	Condition	Dry

### SUBJECT Finished Subgrade Level Inspection

Representatives from Aurecon attended site to inspect areas of finished subgrade surface.

Representatives from Ross Reid Contractors were present during the inspection.

### Site Observations

- Approximately 1.28 ha has been trimmed to finished subgrade level on Lots 16 and the reserve. refer to **Figure 1: Extent of works observed**.
- The underlying subgrade was firm underfoot, and there were no observable soft areas.


### Recommendations

- The finished subgrade is suitable for topsoil spread.

### Closing Comments

- The site features including finished surface areas inspected is presented in the photos included in this report.

**Figure 1: Extent of works observed (green hatch)**





**Aurecon New Zealand Limited**  
Level 2, 518 Colombo Street  
Christchurch 8011  
PO Box 1061  
Christchurch 8140  
New Zealand

**T** +64 3 366 0821  
**F** +64 3 379 6955  
**E** [christchurch@aurecongroup.com](mailto:christchurch@aurecongroup.com)

**aurecon**

## Photographs

Lot 16



Reserve





## Site Inspection Record

Project Number	510611	Date	12 February 2023
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	2
Weather	Overcast	Condition	Damp

### SUBJECT Finished Subgrade Level Inspection

Representatives from Aurecon attended site to inspect areas of finished subgrade surface.  
Representatives from Ross Reid Contractors were present during the inspection.

#### Site Observations

- Approximately 0.43 ha has been trimmed to finished subgrade level on Lot 12. refer to **Figure 1: Extent of works observed.**
- The underlying subgrade was firm underfoot, and there were no observable soft areas.

#### Recommendations

- The finished subgrade is suitable for topsoil spread.

#### Closing Comments

- The site features including finished surface areas inspected is presented in the photos included in this report.

**Figure 1: Extent of works observed (green hatch)**





**Aurecon New Zealand Limited**  
Level 2, 518 Colombo Street  
Christchurch 8011  
PO Box 1061  
Christchurch 8140  
New Zealand

**T** +64 3 366 0821  
**F** +64 3 379 6955  
**E** [christchurch@aurecongroup.com](mailto:christchurch@aurecongroup.com)

**aurecon**

## Photographs

Lot 12





## Site Inspection Record

Project Number	510611	Date	20 February 2023
Project Name	Drury Precinct	From	Ho Zhin Man
Contractor	Ross Reid Contractors Limited	Total Pages	8
Weather	Sunny		Dry

### SUBJECT Subgrade Inspection

Representatives from Aurecon attended site on the 20 February 2023 to inspect an area of finished subgrade surface for residential lots and platform proposed for backfill stockpile. Representatives from Ross Reid Contractors were present during the inspection.

#### Site Observations

- Approximately 1.13 ha has been trimmed to finish subgrade level on Lot 13, 19 and approximately half of Lot 14 refer to **Figure 1: Extent of works observed**.
  - Underlying subgrade was firm underfoot, and there were no observable soft spots.
  - Subgrade consisted of clayey material which have been dried up as evident by cracking.
  - Small amounts of surface water present at low points of Lot 13.
  - No soft spots observed.
  - Batter on the side of Fitzgerald Rd to be completed at the time of visit.
- Approximately 0.28 ha has been filled to match road levels on Lot 200, proposed to be used as a platform for backfill stockpiling **Figure 1: Extent of works observed**.
  - Subgrade was firm underfoot, and there were no observable soft spots.
  - Tyre tracks left behind from compaction of fill.

#### Recommendations


- Lot 13, 14 and proposed stockpile platform finished subgrade is suitable for topsoil spread. Lot 19 finished subgrade is suitable for topsoil spread after batter has been completed.


#### Closing Comments

- The site features including finished surface areas inspected is presented in the photos included in this report.





**Figure 1: Extent of works observed**




PHOTOGRAPHS			
<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 1.1	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 13  Finished subgrade level. Insitu material.  Some surface water.			




<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 1.2	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 13  Finished subgrade level. Engineering fill.			


<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 1.3	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 13  Finished subgrade level. Insitu material – dried clay			




<b>Client Name:</b>		<b>Site Location:</b>	<b>Project No.</b>
Kiwi Property Group		133 Fitzgerald Road, Drury	510611
<b>Photo No.</b>	<b>Date:</b>		
1.4	20/02/23		
<b>Description:</b>			
Lot 13			
Low point with gathered surface water.			


<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 2.1	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 14  Finished subgrade level			



<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 2.2	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 14  Finished subgrade level			



<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 2.3	<b>Date:</b> 20/02/23		
<b>Description:</b> Lot 14  Finished subgrade level			




<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 3.1	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 19  Final subgrade level (looking towards north)			


<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 3.2	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 19  Final subgrade level (looking towards south)			



<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 3.3	<b>Date:</b> 20/02/23		
<b>Description:</b>  Lot 19  Batter still to be completed			
<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 4.1	<b>Date:</b> 20/02/23		
<b>Description:</b>  Backfill platform final subgrade level to road level.			



<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 4.2	<b>Date:</b> 20/02/23		
<b>Description:</b>  Backfill platform final subgrade level.  Tracks from compaction of fill.			

<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 4.3	<b>Date:</b> 20/02/23		
<b>Description:</b>  Backfill platform final subgrade level.  Tracks from compaction of fill.			



## Site Inspection Record

Project Number	510611	Date	21 February 2023
Project Name	Drury Precinct	From	Ho Zhin Man
Contractor	Ross Reid Contractors Limited	Total Pages	5
Weather	Sunny		Dry

### SUBJECT Topsoil Strip Inspection

Representatives from Aurecon attended site on the 21 February 2023 to inspect an area of subgrade surface post topsoil strip. Representatives from Ross Reid Contractors were present during the inspection.


#### Site Observations

- Approximately 0.3 ha of topsoil had been stripped in area between Lot 7 and Lot 22 (A10) and loaded to a stockpile, refer to **Figure 1: Extent of works observed**.
  - The underlying subgrade was firm underfoot, with no observable soft spots.
  - Decently sized tree roots were spotted where the treeline previously existed. Tree roots were removed via digger during the inspection, leaving disturbed soil where the roots once were.
  - Contractors in the process of removing rubbish and unsuitable soil as a result of removing pre-existing farmhouse.
  - Bushes located up against treeline on the perimeter of the lot to be removed at a later stage of earthworks to avoid disruption to neighbours.

#### Recommendations


- Earthworks may proceed in the area after rubbish and unsuitable soil have been removed from site.


**Figure 1: Extent of works observed**







## PHOTOGRAPHS

<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 1	<b>Date:</b> 21/02/23		
<b>Description:</b>  Topsoil stripped at site.			


<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 2	<b>Date:</b> 21/02/23		
<b>Description:</b>  Evidence of roots still beneath ground along removed treeline.			



<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 3	<b>Date:</b> 21/02/23		
<b>Description:</b>  Tree root in the process of being removed.			


<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 4	<b>Date:</b> 21/02/23		
<b>Description:</b> Disturbed soil along treeline from digging up roots.			




<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 5	<b>Date:</b> 21/02/23		
<b>Description:</b>  Tree roots removed.			

<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 6	<b>Date:</b> 21/02/23		
<b>Description:</b>  Stockpile on the perimeter of site to be used as fill.			



<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 7	<b>Date:</b> 21/02/23		
<b>Description:</b>  Rubbish and unsuitable pile being removed from site.			

<b>Client Name:</b>  Kiwi Property Group		<b>Site Location:</b>  133 Fitzgerald Road, Drury	<b>Project No.</b>  510611
<b>Photo No.</b> 8	<b>Date:</b> 21/02/23		
<b>Description:</b>  Tree line and bushes on one side of site to be removed at a later stage.			



## Site Inspection Record

Project Number	510611	Date	22 February 2023
Project Name	Drury Precinct	From	Ho Zhin Man
Contractor	Ross Reid Contractors Limited	Total Pages	4
Weather	Sunny		Dry

### SUBJECT Subgrade Inspection

Representatives from Aurecon attended site on the 22 February 2023 to inspect an area of finished subgrade surface for residential lots. Representatives from Ross Reid Contractors were present during the inspection.

#### Site Observations

- Approximately 0.88 ha has been trimmed to finish subgrade level on half of Lot 19 and half of Lot 22 refer to **Figure 1: Extent of works observed.**
  - Underlying subgrade was firm underfoot, and there were no observable soft spots.
  - Subgrade consisted of clayey material which have been dried up as evident by cracking.
  - Some medium sized boulder observed in the ground, have been marked to be removed in Lot 22.

#### Recommendations

- Inspected portion of Lot 19 and 22 finished subgrade is suitable for topsoil spread after removal of boulder.

#### Closing Comments

- The site features including finished surface areas inspected is presented in the photos included in this report.

**Figure 1: Extent of works observed**





## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**

1

**Date:**

22/02/23

**Description:**

Final Subgrade level  
from top of Lot 19.


**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**

2

**Date:**


22/02/23


**Description:**

Final Subgrade level  
from bottom of Lot 22.







<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 3	<b>Date:</b> 22/02/23		
<b>Description:</b> Boulder in Lot 22 marked for removal.			

<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 4	<b>Date:</b> 22/02/23		
<b>Description:</b> Soil present in subgrade.			



<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 5	<b>Date:</b> 22/02/23		
<b>Description:</b> Soil present in subgrade.			

<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 6	<b>Date:</b> 22/02/23		
<b>Description:</b> Cracking of subgrade, evidence of clayey soil.			



## Site Inspection Record

Project Number	510611	Date	24 February 2023
Project Name	Drury Precinct	From	Ho Zhin Man
Contractor	Ross Reid Contractors Limited	Total Pages	7
Weather	Drizzling		Wet

### **SUBJECT      Subgrade Inspection**

Representatives from Aurecon attended site on the 24 February 2023 to inspect an area of finished subgrade surface for residential lots. Representatives from Ross Reid Contractors were present during the inspection.

#### **Site Observations**

- Approximately 0.73 ha has been trimmed to finish subgrade level on Lot 20 and 21 refer to **Figure 1: Extent of works observed**.
  - Underlying subgrade was firm underfoot, and there were no observable soft spots.
  - Subgrade consists of clayey material and due to the drizzling, subgrade material exhibited increased plasticity on the surface, as expected.
  - Settlement plate is present on Lot 21.
  - Contour drain filled in on Lot 21.

#### **Recommendations**


- Lot 20 and 21 finished subgrade is suitable for topsoil spread after removal of boulder.
- Keep settlement plate on Lot 21 installed and topsoil around settlement plate upstand.

#### **Closing Comments**

- The site features including finished surface areas inspected is presented in the photos included in this report.



Figure 1: Extent of works observed





## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**

1

**Date:**

24/02/23

**Description:**

Lot 21  
Final Subgrade level.



**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.**


2

**Date:**


24/02/23


**Description:**

Lot 21  
Contour drain  
backfilled.







<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 3	<b>Date:</b> 24/02/23		
<b>Description:</b>  Lot 21 Settlement Plate.			



<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 4	<b>Date:</b> 24/02/23		
<b>Description:</b>  Lot 21 Subgrade soil.			



<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 5	<b>Date:</b> 24/02/23		
<b>Description:</b> Lot 21 Final subgrade level.			

<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.</b> 6	<b>Date:</b> 24/02/23		
<b>Description:</b> Lot 20 Final subgrade level.			



<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury		<b>Project No.</b> 510611	
<b>Photo No.</b> 6	<b>Date:</b> 24/02/23				
<b>Description:</b>  Lot 20 Final subgrade level.					
<b>Client Name:</b> Kiwi Property Group		<b>Site Location:</b> 133 Fitzgerald Road, Drury		<b>Project No.</b> 510611	
<b>Photo No.</b> 6	<b>Date:</b> 24/02/23				
<b>Description:</b>  Lot 20 Subgrade soil.					



## Site Inspection Record

Project Number	<b>510611</b>	Date	<b>05 March 2023 15 March 2023</b>
Project Name	<b>Drury Precinct</b>	From	<b>Bryn Pattison</b>
Contractor	<b>Ross Reid Contractors Limited</b>	Total Pages	<b>8</b>
Weather	<b>Sunny with light wind</b>	Conditions	<b>Dry</b>

### **SUBJECT Bulk Earth Works Subgrade Inspection**

Representatives from Aurecon attended site to inspect areas of finished subgrade. Representatives from Ross Reid Contractors were present during the inspection.

### Site Observations

Residential Lot Area	10.5 ha
Retail Lot Area	13.0 ha
Roads and Berms Area	8.9 ha

Firm underfoot	Yes
Uniformly graded	Yes
Free draining	Yes
Free of rutting and weaving	Yes
Free of organic material	Yes
Free of soft spots	Yes

### Closing Comments

- Areas inspected to be covered as soon as possible to protect subgrade from drying out and cracking
- Visual inspection only, as-built levels for areas on grade to be approved separately

**Figure 1: Extent of works observed**





## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.1**

**Date: 05 March 2023**





Photo No.2

Date: 05 March 2023





Photo No.3

Date: 05 March 2023



Photo No.4

Date: 05 March 2023





**Photo No.5**

**Date: 05 March 2023**



**Photo No.6**

**Date: 05 March 2023**





Photo No.7

Date: 05 March 2023



Photo No.8

Date: 05 March 2023





Photo No.9

Date: 05 March 2023



Photo No.10

Date: 15 March 2023





Photo No.11

Date: 15 March 2023



Photo No.12

Date: 15 March 2023





## Site Inspection Record

Project Number	510611	Date	15 March 2023
Project Name	Drury Precinct	From	Bryn Pattison
Contractor	Ross Reid Contractors Limited	Total Pages	3
Weather	Sunny with light wind	Conditions	Dry


### SUBJECT Bulk Earth Works Topsoil Strip Inspection

Representatives from Aurecon attended site to inspect areas of finished subgrade. Representatives from Ross Reid Contractors were present during the inspection.

### Site Observations

- Area A – Underlying subgrade was firm underfoot, uniformly graded, and free of organics. This area is to be filled.
- Area B – A thin layer of fill had already been placed over the subgrade where topsoil had been trimmed, however from visual inspection it appeared to be homogenous with Area A. This area is to be filled.
- Area C – Underlying subgrade was firm underfoot, uniformly graded, and free of organics. This area is to be cut.

**Figure 1: Extent of works observed**





## PHOTOGRAPHS

**Client Name:**

Kiwi Property Group

**Site Location:**

133 Fitzgerald Road, Drury

**Project No.**

510611

**Photo No.1**

**Area A**

**Date: 15 March 2023**



**Photo No.2**

**Area B**

**Date: 15 March 2023**





Photo No.3

Area C

Date: 15 March 2023





# Site Inspection Record

Project Number	510611	Date	18 April 2023
Project Name	Drury Precinct	From	Shona du Preez
Contractor	Ross Reid Contractors Limited	Total Pages	3
Weather	Sunny with light wind	Conditions	Fine

**SUBJECT** Bulk Earth Works Topsoil Strip Inspection

Representatives from Aurecon attended site to inspect areas of finished topsoil stripping. Representatives from Ross Reid Contractors were present during the inspection.

## Site Observations

- Area A11 – Underlying subgrade was firm underfoot, uniformly graded, and free of organics. This area is to be filled.


**Figure 1: Extent of works observed**





PHOTOGRAPHS		
<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.1</b>	<b>Area A11</b>	<b>Date: 18 April 2023</b>
		



PHOTOGRAPHS		
<b>Client Name:</b> Kiwi Property Group	<b>Site Location:</b> 133 Fitzgerald Road, Drury	<b>Project No.</b> 510611
<b>Photo No.2</b>	<b>Area A11</b>	<b>Date: 18 April 2023</b>
		



# APPENDIX G: LABORATORY TEST DATA




# ATTERBERG LIMITS REPORT

Client:	CMW Geotechnical NZ Ltd	Report Number:	1232/R/28590-1
Client Address:	116 Cameron Road, Tauranga	Project Number:	1232/P/118
Project:	Materials Testing - Hamilton	Lot Number:	LOT10
Location:	Upper North Island	Internal Test Request:	1232/T/18108
Supplied To:	CMW Geotechnical NZ Limited	Client Reference/s:	
Area Description:		Report Date / Page:	10/05/2024 Page 1 of 1



Test Procedures:	NZS4402.2.2, NZS4402.2.4, NZS4402.2.3, NZS4402.2.6, NZS4402.2.1		
Sample Number	1232/S/114781	Sample Location	
Sampling Method	Tested As Received	Location	Drury Centre
Date Sampled	6/05/2024		
Sampled By	Karl Rutherford		
Date Tested	10/05/2024		
Drying / Prep Method	Air Dried / Wet Sieved (whole sample)	Material Source	-
LL Water Type		Material Type	Insitu
LL Device Type	Cassagrande	Specification	No Specification
Client Reference	-	Prep Mat > 53mm (%)	-
Material Description	-		

Atterberg Limit	Specification Minimum	Test Result	Specification Maximum
Liquid Limit		97	
Plastic Limit		41	
Plasticity Index		56	
Linear Shrinkage		21	
Linear Shrinkage Observations:	-		

Atterberg Limits 'A-Line' Graph



Remarks
---------

	All tests reported herein have been performed in accordance with the laboratory's scope of accreditation	
Accreditation Number:	1232	Approved Signatory: Karl Rutherford Form ID: W11Rep Rev 2




# ATTERBERG LIMITS REPORT

Client:	CMW Geotechnical NZ Ltd	Report Number:	1232/R/28591-1
Client Address:	116 Cameron Road, Tauranga	Project Number:	1232/P/118
Project:	Materials Testing - Hamilton	Lot Number:	LOT11
Location:	Upper North Island	Internal Test Request:	1232/T/18108
Supplied To:	CMW Geotechnical NZ Limited	Client Reference/s:	
Area Description:		Report Date / Page:	13/05/2024 Page 1 of 2

Test Procedures:	NZS4402.2.2, NZS4402.2.4, NZS4402.2.3, NZS4402.2.6, NZS4402.2.1		
Sample Number	1232/S/114782	Sample Location	
Sampling Method	Tested As Received	Location	Drury Centre
Date Sampled	6/05/2024		
Sampled By	Karl Rutherford		
Date Tested	13/05/2024		
Drying / Prep Method	Oven Dried / Wet Sieved (whole sample)	Material Source	-
LL Water Type		Material Type	Insitu
LL Device Type	Cassagrande	Specification	No Specification
Client Reference	-	Prep Mat > 53mm (%)	-
Material Description	-		

Atterberg Limit	Specification Minimum	Test Result	Specification Maximum
Liquid Limit		89	
Plastic Limit		41	
Plasticity Index		48	
Linear Shrinkage		17	
Linear Shrinkage Observations:	-		

Atterberg Limits 'A-Line' Graph



Remarks




# ATTERBERG LIMITS REPORT

Client:	CMW Geotechnical NZ Ltd	Report Number:	1232/R/28591-1
Client Address:	116 Cameron Road, Tauranga	Project Number:	1232/P/118
Project:	Materials Testing - Hamilton	Lot Number:	LOT20
Location:	Upper North Island	Internal Test Request:	1232/T/18108
Supplied To:	CMW Geotechnical NZ Limited	Client Reference/s:	
Area Description:		Report Date / Page:	13/05/2024 Page 2 of 2

Test Procedures:	NZS4402.2.2, NZS4402.2.4, NZS4402.2.3, NZS4402.2.6, NZS4402.2.1		
Sample Number	1232/S/114783	Sample Location	
Sampling Method	Tested As Received	Location	Drury Centre
Date Sampled	6/05/2024		
Sampled By	Karl Rutherford		
Date Tested	13/05/2024		
Drying / Prep Method	Oven Dried / Wet Sieved (whole sample)	Material Source	-
LL Water Type		Material Type	Insitu
LL Device Type	Cassagrande	Specification	No Specification
Client Reference	-	Prep Mat > 53mm (%)	-
Material Description	-		

Atterberg Limit	Specification Minimum	Test Result	Specification Maximum
Liquid Limit		83	
Plastic Limit		41	
Plasticity Index		42	
Linear Shrinkage		22	
Linear Shrinkage Observations:	-		

Atterberg Limits 'A-Line' Graph



Remarks




# ATTERBERG LIMITS REPORT

Client:	CMW Geotechnical NZ Ltd	Report Number:	1232/R/28598-1
Client Address:	116 Cameron Road, Tauranga	Project Number:	1232/P/118
Project:	Materials Testing - Hamilton	Lot Number:	LOT13
Location:	Upper North Island	Internal Test Request:	1232/T/18108
Supplied To:	CMW Geotechnical NZ Limited	Client Reference/s:	
Area Description:		Report Date / Page:	13/05/2024 Page 1 of 1



Test Procedures:	NZS4402.2.2, NZS4402.2.4, NZS4402.2.3, NZS4402.2.6, NZS4402.2.1		
Sample Number	1232/S/114784	Sample Location	
Sampling Method	Tested As Received	Location	Drury Centre
Date Sampled	6/05/2024		
Sampled By	Karl Rutherford		
Date Tested	13/05/2024		
Drying / Prep Method	Oven Dried / Wet Sieved (whole sample)	Material Source	-
LL Water Type		Material Type	Insitu
LL Device Type	Cassagrande	Specification	No Specification
Client Reference	-	Prep Mat > 53mm (%)	-
Material Description	-		

Atterberg Limit	Specification Minimum	Test Result	Specification Maximum
Liquid Limit		80	
Plastic Limit		43	
Plasticity Index		37	
Linear Shrinkage		22	
Linear Shrinkage Observations:	-		

Atterberg Limits 'A-Line' Graph




Remarks
---------

	All tests reported herein have been performed in accordance with the laboratory's scope of accreditation	
Accreditation Number: 1232	Approved Signatory: Karl Rutherford	Form ID: W11Rep Rev 2



# APPENDIX H: GEOTECHNICAL MONITORING REPORT







# APPENDIX D: AURECON EARTHWORKS QA AND CERTIFICATION



2023-09-22

David Schwartzfeger  
Project Manager  
Kiwi Property Group  
PO Box 2071  
Auckland 1140

Dear David

**Re: Drury Centre Project – Earthworks QA and Certification up to May 2023 – Geotechnical Review, Our Ref 501611**

## **1 Introduction**

Aurecon New Zealand Ltd (Aurecon) was engaged by Kiwi Property Holdings No.2 Limited to provide earthworks compaction control and geotechnical earthworks certification for a residential and commercial development located at 133 Fitzgerald Road, Drury (herein referred to as the 'Project').

The works done at the Project through to May 2023 has included large scale earthworks over the southern part of the site, which have been undertaken during the later part of the 2021 to 2022 earthworks season and the 2022 to 2023 earthworks season. Earthworks are still ongoing; however, the Client has engaged other consultants and Aurecon will not be involved in the project going forward. Therefore, this letter has been prepared to provide an overview of the earthworks undertaken up to May 2023.

The earthworks design undertaken by Aurecon is presented in the approved resource consent drawings (Resource Consent BUN60390224) in Appendix A. The extent of earthworks covered by this letter, up to May 2023, is shown on the Ross Reid Contractors Ltd Cut Fill As-Built Surface Drawing in Appendix B.

The purpose of this letter is to detail the earthworks undertaken at the site and present the earth fill compaction results and confirm the suitability of the engineered fill including certification of the filling works conducted in the 2021/2022 and 2022/2023 earthworks seasons.

It is understood that this document will be superseded by a Geotechnical Completion Report (GCR) that will be prepared by others that meets the requirements of the Auckland Council Code of Practice for Land Development and Subdivision, NZS4431:1989<sup>1</sup>, the consent conditions outlined in consent BUN60390224 and the stamped consented drawings, upon completion of the project.

## **2 Geotechnical Reports**

In preparation of this letter, we have reviewed the following, previously issued documents, pertaining to the Earthworks aspects of the project:

- Aurecon Geotechnical Investigation Report (GIR) *Drury Centre Geotechnical Investigation Report*, Ref: 510611, Rev 5. Dated, 4 October 2022.

---

<sup>1</sup> At the time of resource consenting the earthworks were designed in accordance with NZS4431:1989, which has since been superseded by NZS4431:2022.



- Aurecon Report, *Section 7: Drury Centre Bulk Earthworks: Earthworks Specifications*, Ref: 510611, Revision 1, Dated 3 December 2021.
- Aurecon Letter *Drury Bulk Earthworks Stage 1 Separable Portion 1: Completion Certificate 2023–Geotechnical Review*, dated 15 May 2023.

A copy of the Practical completion letter and Earthworks Specifications are presented in Appendix C, for ease of reference.

### 3 Earthworks Operations

Erosion and sediment control works, and some minor filling commenced on the 11 April 2022 with the main bulk earthworks operations undertaken between May 2022 and 15 May 2023, by Ross Reid Contractors Ltd.

The proposed earthworks are presented on the approved set of resource consent Earthworks Drawings in Appendix A. The cut and fill Layout Plan shows that cuts of up to 9m and fills of up to 8m are required to achieve the necessary design levels of the proposed future lots. This has only been achieved in part at the time of writing this letter.

The extent of Earthworks undertaken to date, and that covered by this letter are shown on the Ross Reid Contractors Ltd, Cut Fill As-Built Surface, located in Appendix B.

#### 3.1 Quantities

The quantities of cuts and fill placed during the 2022/2023 earthworks period, as part of the Stage 1 Earthworks, covered in this letter are presented in Table 1.

**Table 1: Summary of the Stage 1 cut to fill quantities.**

Item*	Quantity (m <sup>3</sup> )**
Imported Fill (Certifiable)	165.2
Cut to Certified Fill (Excluding Top Loading)	243,573.36
Cut to certified Fill (Top Loading)	20,570.51
Stockpiled Organic Material for respreading or removal.	8,887.54
Unsuitable Material Removed from Site	6,425.76

\*Excluding topsoil volumes

\*\*Quantities as per Ross Reid Progress Payment Schedule #12 – May 2023.

The surface level achieved by the filling works outlined above is presented on the Ross Reid Contractors Ltd Cut Fill Surface Drawing Located in Appendix B.

### 4 Quality Assurance and Controls

#### 4.1 Laboratory Testing

Laboratory testing was conducted on the site won and imported fill materials prior to their use. Testing was conducted by IANZ accredited facilities, and the results evaluated by an Aurecon Engineering Geologist, who provided confirmation of their suitability for use as bulk fill.

The requirements for laboratory testing and minimum testing frequencies, as defined in the Earthworks Specification, and are presented in Table 2.



**Table 2: Source suitability testing**

Test Type/Requirement	Test Method	Test Frequency
Standard Compaction with Air Voids	NZS 4402:1986, Test 4.1.1	3 tests per site-won fill material for each source location.
Water Content (In-situ)	NZS 4402:1986, Test 2.1	3 tests per site-won fill material for each source location.
Shear Strength	NZGS Guideline for Hand Held Shear Vane Test 2001	3 tests per site-won fill material for each source location, undertaken on a compacted mould sample, which shall be measured and reported for every point on each compaction curve.
Particle Size Distribution	NZS 4402:1986, Test 2.8.1	3 tests per site-won fill material for each source location.
Plasticity Index	NZS 4402:1986, Test 2.2, 2.3 & 2.4	3 tests per site-won fill material for each source location.

The results of the Laboratory testing received from the Contractor is presented in Appendix D.

## 4.2 Site Monitoring Inspections

During the earthworks season site monitoring inspections were undertaken on a regular basis by an Aurecon Engineer, to assess general compliance with NZS4431:1989 and the Earthworks Specification and monitoring schedule. The inspections included stripping of topsoil, removal of non-certified fill and the benching of the ground prior to the placement of fill.

During earthworks we observed the cut to fill material being placed and assessed its suitability for use as engineered fill prior, including proof rolling of subgrade for soft spots prior to fill placement, observing the fill being compacted and insitu testing of the fill.

Site Inspection Reports (SIR) are presented in Appendix E.

## 4.3 Quality Control Criteria

The quality control criteria were set out in Earthworks Specification, a summary of which is presented in Table 3. A copy of the full Earthworks Specification is included in Appendix C.

**Table 3: Summary of testing requirements**

Material	Criteria	Method
Earth fill	<u>Top 1m</u> 98% of Maximum Dry Density (MDD) <u>Greater than 1m Depth</u> 95% of Maximum Dry Density (MDD) <u>All</u> Moisture content +/- 2% of Optimum Moisture Content (OMC). <or=10% average air voids over 10 tests with a maximum of 12% for any individual test. Air voids to be	<b>Preferred</b> <u>Beneath Roads</u> Nuclear Density Meter (NDM) test at a rate of 1 test per 20m in each traffic lane <u>All other earthworks areas</u> Nuclear Density Meter (NDM) test at a rate of 1 test per 500m <sup>3</sup> , or, a minimum of 1 test per 0.5m thickness of fill is being placed. Whichever is greater.



Material	Criteria	Method
	<p>calculated based on laboratory solid density test.</p> <p>Vane shear strength. Minimum average of 150kPa for 10 tests. Minimum of 110kPa for any one test.</p>	<p>Each NDM test shall comprise 2 measurements using the same probe hole but orientated at 90 degrees to each other.</p> <p>Shear vane test at a rate of 2 tests per 500m<sup>3</sup>, or, a minimum of 1 test per 0.5m thickness of fill is being placed. Whichever is greater.</p> <p>Undrained shear strength of the compacted soil at any test location shall be taken as the mean of a set of tests, comprising 3 tests undertaken within an area of 0.5m<sup>2</sup> of each other.</p> <p><b>Alternative</b></p> <p>New Zealand standard compaction test (NZS4402, Test 4.1.1).</p>
Subgrade	CBR	Dynamic Cone Penetrometer test (NZS 4402, Test 6.5.2)
Subgrade	On-site inspection with Engineer	Proof roll on site - Two axle truck with twin tyres on rear axle, loaded to eight tonnes on the rear axle
Sub-base	<p>Mean &gt; 98% of Max. Dry Density (MDD)</p> <p>Min &gt; 95% of MDD</p>	<p><b>Preferred</b></p> <p><u>Roads</u></p> <p>Nuclear Density Meter test at a rate of 1 test per 20m in each traffic lane</p> <p><u>Building platforms or other hardstand areas</u></p> <p>Nuclear Density Meter test at a rate of 1 test per 10m<sup>2</sup></p> <p><b>Alternative</b></p> <p>MDD to be the greater of:</p> <p>New Zealand vibrating hammer compaction test (NZS4402, Test 4.1.3).</p> <p>Plateau Density Test on a test strip of approx. 50m and at an appropriate water content</p>
Sub-base	CBR > 40%	Dynamic Cone Penetrometer test (NZS 4402, Test 6.5.2)
Base course	<p>Mean &gt; 98% of MDD</p> <p>Min &gt; 95% of MDD</p>	<p><b>Preferred</b></p> <p><u>Roads</u></p> <p>Nuclear Density Meter test at a rate of 1 test per 20m in each traffic lane</p> <p><u>Building platforms or other hardstand areas</u></p> <p>Nuclear Density Meter test at a rate of 1 test per 100m<sup>2</sup></p> <p><b>Alternative</b></p> <p>MDD to be the greater of:</p> <p>New Zealand vibrating hammer compaction test (NZS4402, Test 4.1.3).</p> <p>Plateau Density Test on a test strip of approx. 50m and at an appropriate water content</p>



Material	Criteria	Method
Base course	<p>95% of the deflections measured shall not exceed:</p> <ul style="list-style-type: none"> <li>• 0.8mm for Principal and Collector Streets</li> <li>• 1.0mm local streets</li> <li>• 1.3mm for short local streets and cul-de-sacs</li> </ul> <p>With no measurement exceeding 25% of the above for the particular category.</p>	Benkelman Beam test

It is noted that as only bulk earthworks have been undertaken to date and the testing requirements which are relevant from the table are the first row – Earth Fill.

#### 4.4 Quality Assurance Testing

In-situ density monitoring was carried out on the general fill areas, to check air voids, water content and undrained shear strengths (Su). Testing was conducted by an independent IANZ endorsed laboratory, engaged by the Contractor. Results of the Nuclear Densometer (NDM) and shear vane testing were submitted to Aurecon for review. Areas that did not meet the standard for engineered fill, set out in Table 2, were reworked and retested until they met the requirements.

The testing was evaluated holistically, with more importance that air voids, shear vane and NDM results pass, noting that moisture content is used by the Contractor to evaluate and optimise to reach the compaction requirements (moisture content provided as guideline).

Testing was conducted at or greater frequency than that recommended by NZS4431:1989, and the Earthworks Specification. The testing results are presented in Appendix E. It is understood that final as-builts will be provided at the completion of the earthworks in accordance with the Earthworks Specification.

##### 4.4.1 Hand Augers

A series of top-down testing was conducted on the lots that had received Practical Completion as *Drury Bulk Earthworks Stage 1 Separable Portion 1: Completion Certificate 2023– Geotechnical Review* to evaluate the bearing capacity of each lot. The testing comprised the drilling of a series of hand augers at discrete locations across the lots. Due to works ceasing on the project the bearing capacity was not evaluated as part of this letter, it is understood that lot specific testing and evaluation will be conducted as part of the Geotechnical Completion Report, upon completion of the project.

The hand augers are presented as part of the QA Testing in Appendix E.

#### 4.5 Settlement Monitoring Summary

As part of the site work, the Contractor installed and monitored settlement plates and pins. The locations of these are shown in Appendix F. Aurecon supervised and reviewed the settlement monitoring data received from the Contractor for the period covering 26 October 2022 to 28 June 2023. The processed data has been presented in Appendix F. We note the following about the settlement data to date.

- Observed settlement is generally similar to the calculated settlements.
- The settlement data over the past three months indicates a general plateauing of results.



- There is some variability in the readings due to the following reasons:
  - Survey accuracy.
  - Nature of the plastic soils (shrinkage and swelling depending on moisture levels)
  - Heaving of the material due to machinery working close by the pins and plates to achieve compaction.
  - Damage to the monitoring pins, for example the sudden drop in the reading for Plate 3 was due to the plate being bumped by a machine so the readings were reset following the incident.

At the time of writing, it is understood that settlement monitoring is ongoing and will be managed by a newly appointed Geotechnical Engineer to the project.

## 5 Summary

Based on the information provided by the Contractor, our site observations and testing we consider that the engineered fill placed across the site over the 2022/2023 Earthworks seasons meets the requirements for Engineered fill in accordance with NZS4431:1989.

## 6 Limitations

This Letter has been prepared in accordance with the brief provided to us, the contents of the letter are understood to be used as part of a Geotechnical Completion Report that will be prepared by a Client appointed third-party Geotechnical Engineer in the future, when the works are complete. The Certifying Engineer will still need to satisfy themselves as to the quality of the earthworks for land development and subdivision, Aurecon New Zealand Ltd accepts no liability for the use of the data, opinions and recommendations given in this letter by a third-party.

Subsurface conditions, such as groundwater levels, can change over time, as earthworks stabilise, and static groundwater conditions equilibrate. This should be borne in mind, particularly if this letter is referred to after a protracted delay. Additionally, as earthworks are still on-going, ground conditions are likely to change from the time of preparation of this letter, therefore it is recommended that the recommendations provided in the original geotechnical reports are revised in a Geotechnical Completion Report upon completion of the project.



Yours sincerely

Letter prepared by

A handwritten signature in blue ink, appearing to read 'Bosse'.

David Bosse  
Senior Engineering Geologist

Reviewed by:

A handwritten signature in black ink, appearing to read 'J Muirson'.

James Muirson  
Lead Engineering Geologist

Verified by:

A handwritten signature in black ink, appearing to read 'W Nel'.

Wilhelm Nel  
Land Infrastructure Practise Lead.




# Appendix A

## Consented Drawings



REV	DATE	REVISION DETAILS	APPROVED	SCALE	SIZE	FOR CONSENT NOT FOR CONSTRUCTION	PROJECT	KIWI PROPERTY - DRURY					
C	2021-12-10	ISSUED FOR CONSENT: REVISED CONTENT	W.NEL	AS SHOWN	A1	DATE   2021-12-10  W.NEL	TITLE	COVER SHEET					
B	2021-10-29	ISSUED FOR CONSENT	W.NEL	DRAWN D.SANTOS									
A	2021-05-21	ISSUED FOR CONSENT	W.NEL	DESIGNED J.A.VORSTER									
				REVIEWED									
				J.A.VORSTER									
DRAWING No.		PROJECT No.	AREA	TYPE	DISC	NUMBER	REV						
510611		0100	DRG	CC	0000	C							





**NOTE:**

1. BOUNDARY POSITIONS, ROAD WIDTHS AND AREAS ARE INDICATIVE ONLY AND ARE SUBJECT TO SURVEY.
2. THIS PLAN HAS BEEN PREPARED FOR THE PURPOSE OF FIRST STAGE APPROVAL UNDER THE COVID RECOVERY (FAST TRACK CONSENTING) ACT 2020.
3. HORIZONTAL DATUM: NZGD2000 MOUNT EDEN.

**AREAS:**

DEVELOPMENT AREA = 261 870 m<sup>2</sup>

**LEGEND**

- CADASTRAL BOUNDARIES
- PROPOSED DEVELOPMENT BOUNDARY
- EXISTING COUNTOURS

File Name: C:\Users\NIAK\OneDrive\Documents\BUN60390224\BUN60390224.DWG Plot Date: 2021-10-20 09:49 Office: NZD/C



REV	DATE	REVISION DETAILS
A	21.05.21	ISSUED FOR CONSENT
B	29.10.21	ISSUED FOR CONSENT

APPROVED	SCALE	SIZE
W.NEL	AS SHOWN	A1
	DRAWN	
	M.KAUR	
	DESIGNED	
	J.A.VORSTER	
	REVIEWED	
	W.NEL	

FOR CONSENT	NOT FOR CONSTRUCTION

PROJECT	KIWI PROPERTY - DRURY										
TITLE	EXISTING SITE CONTOURS PLAN										
DRAWING No.	510611	WBS	0100	TYPE	DRG	DISC <td>CC</td> <th>NUMBER</th> <td>0001</td> <th>REV</th> <td>B</td>	CC	NUMBER	0001	REV	B





CUT AND FILL RANGES		
FROM	TO	COLOUR
≤-9.5	-9.0	Red
-9.0	-8.5	
-8.5	-8.0	Orange
-8.0	-7.5	
-7.5	-7.0	Yellow
-7.0	-6.5	
-6.5	-6.0	Light Green
-6.0	-5.5	
-5.5	-5.0	Medium Green
-5.0	-4.5	
-4.5	-4.0	Dark Green
-4.0	-3.5	
-3.5	-3.0	Very Dark Green
-3.0	-2.5	
-2.5	-2.0	Black
-2.0	-1.5	
-1.5	-1.0	Dark Green
-1.0	-0.5	
-0.5	0	Light Green
0	0.5	
0.5	1.0	Medium Green
1.0	1.5	
1.5	2.0	Dark Green
2.0	2.5	
2.5	3.0	Very Dark Green
3.0	3.5	
3.5	4.0	Black
4.0	4.5	
4.5	5.0	Dark Green
5.0	5.5	
5.5	6.0	Medium Green
6.0	6.5	
6.5	7.0	Light Green
7.0	7.5	
7.5	8.0	Very Dark Green
8.0	8.5	
8.5	≥9.0	Black

TABLE 1: OVERALL CUT AND FILL VOLUMES (m³)	
CUT	-331 100 m³
FILL	330 000 m³
BALANCE	-1 100 m³

TABLE 2: TOPSOIL VOLUME (m³)	
	67,000 m³

LEGEND	
—	CADASTRAL BOUNDARIES
— R — R —	EXISTING REGISTRAR OF TITLE
— — — — —	PROPOSED DEVELOPMENT BOUNDARY
— — — — —	BUFFER ZONE FOR 110kV TRANSMISSION POWERLINES
— — — — —	BUFFER ZONE FOR 220kV TRANSMISSION POWERLINES
— — — — —	EXTENT OF WORKS
— — — — —	100 YEAR FLOOD LEVEL EXTENT



REV	DATE	REVISION DETAILS	APPROVED
C	2021-12-10	STREAM B WETLAND AFFECTED AREA INCLUDED	W.NEL
B	2021-10-29	ISSUED FOR CONSENT	W.NEL
A	2021-05-21	ISSUED FOR CONSENT	W.NEL

SCALE	SIZE
1:1500	A1
DRAWN	D.SANTOS
DESIGNED	J.WARLICH-KOOLE
REVIEWED	J.A.VORSTER

FOR CONSENT NOT FOR CONSTRUCTION	
APPROVED	DATE
W.NEL	2021-12-10

PROJECT	KIWI PROPERTY - DRURY				
TITLE	CUT AND FILL LAYOUT PLAN				
DRAWING No.	510611	AREA	0100	TYPE	DRG
		DISC	CC	NUMBER	0002
				REV	C



LEGEND

CADASTRAL BOUNDARIES


PROPOSED DEVELOPMENT BOUNDARY

PROPOSED MAJOR CONTOUR 5m INTERVALS

PROPOSED MINOR CONTOUR 1m INTERVALS

EXTENT OF WORKS

100 YEAR FLOOD LEVEL EXTENT



NOTES

1. PROPOSED CONTOURS ARE DRAFT ONLY.

Office: AURECON  
Project: BUN60390224



REV	DATE	REVISION DETAILS	APPROVED
C	2021-12-10	STREAM B WETLAND AFFECTED AREA INCLUDED	W.NEL
B	2021-10-29	ISSUED FOR CONSENT	W.NEL
A	2021-05-21	ISSUED FOR CONSENT	W.NEL

SCALE	SIZE
1:1500	A1
DRAWN	
D.SANTOS	
DESIGNED	
J.WARLICH-KOOLE	
REVIEWED	
J.A.VORSTER	

FOR CONSENT	
NOT FOR CONSTRUCTION	
APPROVED	DATE
W.NEL	2021-12-10

PROJECT	KIWI PROPERTY - DRURY				
TITLE	DESIGN CONTOUR LAYOUT PLAN				
DRAWING No.	PROJECT No.	AREA	TYPE	DISC	NUMBER
510611	510611	0100	DRG	CC	0003
					REV
					C



LEGEND

SITE BOUNDARY

CATCHMENTS

CULVERT CROSSING

EXISTING OVERLAND FLOW PATH

DIRTY WATER DIVERSION SWALE

CLEAN WATER DIVERSION SWALE

EXISTING DRAIN TO BE PROTECTED

PROPOSED SILT/SUPER SILT FENCE

STABILISED CONSTRUCTION ENTRANCEWAY WITH SHAKER RAMP

SRP

SEDIMENT RETENTION POND

SLOPE DIRECTION OF EXISTING GROUND

OUTLET STRUCTURE

DECANTING EARTH BUND

LINING TO CHANNELS OR CHECK DAMS

FLOW DIRECTION OF PROPOSED SURFACE

EXISTING CONTOUR

DISTURBED AREA

STABILIZED AREA

STARTING STAGE EARTHWORKS

STAGE 2 EARTHWORKS

FINAL STAGE EARTHWORKS

SEASON 2021/2

SEASON 2022/3

SEASON 2022/3

SRP

CATCHMENT

AREA (ha)

CATCHMENT

AREA (ha)

CATCHMENT

AREA (ha)

SRP 1

A11

4.75

A9

4.70

A9

4.70

SRP 2

-

-

-

-

-

SRP 3

-

-

A3

-

A3

1.52

SRP 4

-

-

A10

2.87

A10

2.87

SRP 5

A4 & A5

4.80

A4

2.20

A4 & A6

2.90

SRP 6

A8

4.20

A8

4.10

A7

2.00

STAGE AREA TOTAL

13.8

STAGE AREA TOTAL

13.9

STAGE AREA TOTAL

14.0

TABLE

POND

POND SIZING:  
MAX CATCHMENT  
SIZE (Ha)

AREA (A²)

LENGTH (m)

WIDTH (m)

SRP1

4.8

1200

60

20

SRP5

4.8

1200

60

20

SRP6

4.2

1200

60

20

DEB1 & 2

0.29

75

15

5

SIZING IN COMPLIANCE WITH GD05 F1.0 STRUCTURAL APPROACHES WITH 5:1 RATIO FOR SRP.

1. PROPOSED PLAN IS INDICATIVE ONLY. CONTRACTOR TO SUBMIT EROSION AND SEDIMENT PLAN INCORPORATING PROPOSED CONSTRUCTION METHODOLOGY AND STAGING FOR REVIEW PRIOR TO COMMENCING CONSTRUCTION.

2. ALL EROSION AND SEDIMENT CONTROL DEVICES HAVE BEEN SELECTED BASED ON THE ARC GD05 GUIDANCE DOCUMENT.

3. CADASTRAL BOUNDARIES SHOWN HAVE BEEN SOURCED FROM LANDONLINE XML DATA AND ARE SUBJECT TO SURVEY DATUM: AUCKLAND VERTICAL DATUM (MSL) 1946

4. SITE TO BE STABILISED ON COMPLETION.

5. NUMBER OF STABILISED ENTRANCES IS INDICATIVE. ACTUAL NUMBER TO BE DETERMINE ON SITE AND AGREED WITH ENGINEER AND AUCKLAND COUNCIL.

6. ALL SEDIMENT RETENTION DEVICES TO BE CHEMICALLY TREATED AS PER THE RECOMMENDATIONS CONTAINED IN GD05.

7. SEDIMENT BASINS INDICATIVE SIZE ONLY.

8. CONTRACTOR TO CONFIRM LOCATION OF SITE OFFICE AND PROPOSED STOCKPILE LOCATIONS.

9. REFER TO DRAWINGS 510611-0100-DRG-CC-1100,1101 & 1102 FOR EROSION AND SEDIMENT CONTROL DETAILS.

10. SEQUENCING IS DEPENDENT ON CONTRACTOR APPROACH, THEREFORE INDICATIVE ONLY

STARTING STAGE  
STAGING OF EARTHWORKS TO  
BE FINALIZED BY APPOINTED  
CONTRACTOR.

INDICATIVE ONLY.

aurecon

www.aurecongroup.com

Kiwi Property

CLIENT

REV

DATE

REVISION DETAILS

APPROVED

SCALE

SIZE

FOR INFORMATION  
NOT FOR CONSTRUCTION

PROJECT

A

06.12.21

ISSUED FOR INFORMATION

W.NEL

1:1500

A1

DATE

06.12.21

B

15.12.21

COMMENTS ADDRESSED

W.NEL

DRAWN

M.KAUR

DESIGNED

J.TUCKER

REVIEWED

J.A.VORSTER

APPROVED

W.NEL

TITLE

EROSION AND SEDIMENT CONTROL PLAN  
STARTING SEQUENCE  
SHEET 1 OF 3

DRAWING No.

510611

WBS

0100

TYPE

SKT

DISC

CC

NUMBER

0005

REV

B

Auckland Council | Approved Resource Consent Plan | BUN60390224 | 13/04/2022 | Page 5 of 12






TABLE				
POND	POND SIZING: MAX CATCHMENT SIZE (Ha)	AREA (A²)	LENGTH (m)	WIDTH (m)
SRP1	4.8	1200	60	20
SRP2	0.0	0.0		
SRP3	1.6	588	42	14
SRP4	2.9	972	54	18
SRP5	4.8	1200	60	20
SRP6	4.2	1200	60	20
DEB 1, 2 & 3	0.29	Volume required = 58m cube		

1. PROPOSED PLAN IS INDICATIVE ONLY. CONTRACTOR TO SUBMIT EROSION AND SEDIMENT PLAN INCORPORATING PROPOSED CONSTRUCTION METHODOLOGY AND STAGING FOR REVIEW PRIOR TO COMMENCING CONSTRUCTION.
2. ALL EROSION AND SEDIMENT CONTROL DEVICES HAVE BEEN SELECTED BASED ON THE ARC GD05 GUIDANCE DOCUMENT.
3. CADASTRAL BOUNDARIES SHOWN HAVE BEEN SOURCED FROM LANDONLINE XML DATA AND ARE SUBJECT TO SURVEY
4. DATUM: AUCKLAND VERTICAL DATUM (MSL) 1946
5. SITE TO BE STABILISED ON COMPLETION.
6. NUMBER OF STABILISED ENTRANCES IS INDICATIVE. ACTUAL NUMBER TO BE DETERMINE ON SITE AND AGREED WITH ENGINEER AND AUCKLAND COUNCIL.
7. ALL SEDIMENT RETENTION DEVICES TO BE CHEMICALLY TREATED AS PER THE RECOMMENDATIONS CONTAINED IN GD05.
8. SEDIMENT BASINS INDICATIVE SIZE ONLY.
9. CONTRACTOR TO CONFIRM LOCATION OF SITE OFFICE AND PROPOSED STOCKPILE LOCATIONS.
10. REFER TO DRAWINGS 510611-0100-DRG-CC-1100, 1101 & 1102 FOR EROSION AND SEDIMENT CONTROL DETAILS.
11. SEQUENCING IS DEPENDENT ON CONTRACTOR APPROACH, THEREFORE INDICATIVE ONLY

SECOND STAGE  
STAGING OF EARTHWORKS  
TO BE FINALIZED BY  
APPOINTED CONTRACTOR.  
  
INDICATIVE ONLY.

[illegible]



LEGEND



- SITE BOUNDARY
- CATCHMENTS
- CULVERT CROSSING
- EXISTING OVERLAND FLOW PATH
- DIRTY WATER DIVERSION SWALE
- CLEAN WATER DIVERSION SWALE
- EXISTING DRAIN TO BE PROTECTED
- PROPOSED SILT/SUPER SILT FENCE
- STABILISED CONSTRUCTION ENTRANCEWAY WITH SHAKER RAMP
- SRP
- SEDIMENT RETENTION POND
- SLOPE DIRECTION OF EXISTING GROUND
- OUTLET STRUCTURE
- DECANTING EARTH BUND
- LINING TO CHANNELS OR CHECK DAMS
- FLOW DIRECTION OF SURFACE
- EXISTING CONTOUR
- DISTURBED AREA
- STABILIZED AREA

STARTING STAGE EARTHWORKS		STAGE 2 EARTHWORKS		FINAL STAGE EARTHWORKS	
SRP	CATCHMENT	AREA (ha)	CATCHMENT	AREA (ha)	CATCHMENT
SRP 1	A11	4.75	A9	4.70	A9
SRP 2	-	-	-	-	-
SRP 3	-	-	A3	-	A3
SRP 4	-	-	A10	2.87	A10
SRP 5	A4 & A5	4.80	A4	2.20	A4 & A6
SRP 6	A8	4.20	A8	4.10	A7
STAGE AREA TOTAL		13.8	STAGE AREA TOTAL		14.0

TABLE				
POND	POND SIZING: MAX CATCHMENT SIZE (Ha)	AREA (A²)	LENGTH (m)	WIDTH (m)
SRP1	4.8	1200	60	20
SRP2	0.0	0.0		
SRP3	1.6	588	42	14
SRP4	2.9	972	54	18
SRP5	4.8	1200	60	20
SRP6	4.2	1200	60	20
DEB 1, 2 & 3	0.29	Volume required = 58m cube		

SIZING IN COMPLIANCE WITH GD05 F1.0 STRUCTURAL APPROACHES WITH 5:1 RATIO FOR SRP.

- PROPOSED PLAN IS INDICATIVE ONLY. CONTRACTOR TO SUBMIT EROSION AND SEDIMENT PLAN INCORPORATING PROPOSED CONSTRUCTION METHODOLOGY AND STAGING FOR REVIEW PRIOR TO COMMENCING CONSTRUCTION.
- ALL EROSION AND SEDIMENT CONTROL DEVICES HAVE BEEN SELECTED BASED ON THE ARC GD05 GUIDANCE DOCUMENT.
- CADASTRAL BOUNDARIES SHOWN HAVE BEEN SOURCED FROM LANDONLINE XML DATA AND ARE SUBJECT TO SURVEY DATUM: AUCKLAND VERTICAL DATUM (MSL) 1946
- SITE TO BE STABILISED ON COMPLETION.
- NUMBER OF STABILISED ENTRANCES IS INDICATIVE. ACTUAL NUMBER TO BE DETERMINE ON SITE AND AGREED WITH ENGINEER AND AUCKLAND COUNCIL.
- ALL SEDIMENT RETENTION DEVICES TO BE CHEMICALLY TREATED AS PER THE RECOMMENDATIONS CONTAINED IN GD05.
- SEDIMENT BASINS INDICATIVE SIZE ONLY.
- CONTRACTOR TO CONFIRM LOCATION OF SITE OFFICE AND PROPOSED STOCKPILE LOCATIONS.
- REFER TO DRAWINGS 510611-0100-DRG-CC-1100, 1101 & 1102 FOR EROSION AND SEDIMENT CONTROL DETAILS.
- SEQUENCING IS DEPENDENT ON CONTRACTOR APPROACH, THEREFORE INDICATIVE ONLY



REV	DATE	REVISION DETAILS	APPROVED	SCALE	SIZE	FOR INFORMATION NOT FOR CONSTRUCTION	PROJECT
A	06.12.21	ISSUED FOR INFORMATION	W.NEL	1:1500	A1		KIWI PROPERTY - DRURY
B	15.12.21	COMMENTS ADDRESSED	W.NEL				
				DRAWN		APPROVED	TITLE
				M.KAUR		DATE	
				J.TUCKER		06.12.21	
				REVIEWED			
				J.A.VORSTER		W.NEL	
DRAWING No.	PROJECT No.	WBS	TYPE	DISC	NUMBER	REV	
510611	510611	0100	SKT	CC	0007	A	



LEGEND

SITE BOUNDARY

CATCHMENTS

CULVERT CROSSING

EXISTING OVERLAND FLOW PATH

DIRTY WATER DIVERSION SWALE

CLEAN WATER DIVERSION SWALE

EXISTING DRAIN TO BE PROTECTED

PROPOSED SILT/SUPER SILT FENCE

STABILISED CONSTRUCTION ENTRANCEWAY WITH SHAKER RAMP

SRP

SEDIMENT RETENTION POND

SLOPE DIRECTION OF EXISTING GROUND

OUTLET STRUCTURE

DECANTING EARTH BUND

LINING TO CHANNELS OR CHECK DAMS

FLOW DIRECTION OF SURFACE

EXISTING CONTOUR

DISTURBED AREA

STABILIZED AREA


1. PROPOSED PLAN IS INDICATIVE ONLY. CONTRACTOR TO SUBMIT EROSION AND SEDIMENT PLAN INCORPORATING PROPOSED CONSTRUCTION METHODOLOGY AND STAGING FOR REVIEW PRIOR TO COMMENCING CONSTRUCTION.
2. ALL EROSION AND SEDIMENT CONTROL DEVICES HAVE BEEN SELECTED BASED ON THE ARC GD05 GUIDANCE DOCUMENT.
3. CADASTRAL BOUNDARIES SHOWN HAVE BEEN SOURCED FROM LANDONLINE XML DATA AND ARE SUBJECT TO SURVEY
4. DATUM: AUCKLAND VERTICAL DATUM (MSL) 1946
5. SITE TO BE STABILISED ON COMPLETION.
6. NUMBER OF STABILISED ENTRANCES IS INDICATIVE. ACTUAL NUMBER TO BE DETERMINE ON SITE AND AGREED WITH ENGINEER AND AUCKLAND COUNCIL.
7. ALL SEDIMENT RETENTION DEVICES TO BE CHEMICALLY TREATED AS PER THE RECOMMENDATIONS CONTAINED IN GD05.
8. SEDIMENT BASINS INDICATIVE SIZE ONLY.
9. CONTRACTOR TO CONFIRM LOCATION OF SITE OFFICE AND PROPOSED STOCKPILE LOCATIONS.
10. REFER TO DRAWINGS 510611-0100-DRG-CC-1100,1101 & 1102 FOR EROSION AND SEDIMENT CONTROL DETAILS.
11. SEQUENCING IS DEPENDENT ON CONTRACTOR APPROACH, THEREFORE INDICATIVE ONLY

**aurecon**  
www.aurecongroup.com


**Kiwi Property**

REV	DATE	REVISION DETAILS	APPROVED	SCALE	SIZE	FOR INFORMATION NOT FOR CONSTRUCTION	PROJECT	KIWI PROPERTY - DRURY					
A	15.12.21	ISSUED FOR INFORMATION	W.NEL	1:1500	A1								
				DRAWN		APPROVED							
				M.KAUR		DATE							
				J.TUCKER		15.12.21							
				J.A.VORSTER									
						W.NEL							






**TYPICAL SEDIMENT RETENTION POND SCHEMATIC**  
(REFER TO GD05 SECTION F1.1)  
NTS.





**INDICATIVE CROSS SECTION**  
**SEDIMENT RETENTION POND(REFER TO GD05 SECTION F1.1)**  
NTS.



**INDICATIVE PLAN DETAIL**  
**SEDIMENT RETENTION POND FOR 1.5 TO 3 ha CATCHMENT (REFER TO GD05 SECTION F1.1)**  
NTS.

DESIGN PARAMETER	SPECIFICATION
AGGREGATE SIZE	50 - 150 mm WASHED AGGREGATE
MINIMUM THICKNESS	150mm
MINIMUM LENGTH	10m
MINIMUM WIDTH	4m

**STABILISED ENTRANCEWAY SPECIFICATIONS**



**STABILISED CONSTRUCTION ENTRANCE**  
(REFER TO GD05 SECTION E2.6)  
1:75



REV	DATE	REVISION DETAILS	APPROVED	SCALE	SIZE	FOR CONSENT	PROJECT	KIWI PROPERTY - DRURY
B	2021-10-29	ISSUED FOR CONSENT	W.NEL	AS SHOWN	A1	NOT FOR CONSTRUCTION	PROJECT	EROSION AND SEDIMENT CONTROL DETAILS
A	2021-05-21	ISSUED FOR CONSENT	W.NEL				TITLE	SHEET 1
							DRAWING No.	510611 - 0100 - DRG - CC - 0011 - B











CUT AND FILL RANGES		
FROM	TO	COLOUR
≤-9.5	-9.0	
-9.0	-8.5	
-8.5	-8.0	
-8.0	-7.5	
-7.5	-7.0	
-7.0	-6.5	
-6.5	-6.0	
-6.0	-5.5	
-5.5	-5.0	
-5.0	-4.5	
-4.5	-4.0	
-4.0	-3.5	
-3.5	-3.0	
-3.0	-2.5	
-2.5	-2.0	
-2.0	-1.5	
-1.5	-1.0	


-1.0	-0.5	
-0.5	0	
0	0.5	
0.5	1.0	
1.0	1.5	
1.5	2.0	
2.0	2.5	
2.5	3.0	
3.0	3.5	
3.5	4.0	
4.0	4.5	
4.5	5.0	
5.0	5.5	
5.5	6.0	
6.0	6.5	
6.5	7.0	
7.0	7.5	
7.5	8.0	
8.0	8.5	
8.5	≥9.0	




VIEW 1  
1:1000




SECTION A  
1:250



SECTION B  
1:250



SECTION C  
1:250



REV	DATE	REVISION DETAILS
C	2021-12-13	STREAM B WETLAND AFFECTED AREA INCLUDED
B	2021-10-29	ISSUED FOR CONSENT
A	2021-05-21	ISSUED FOR CONSENT

APPROVED	SCALE	SIZE
W.NEL	1:1000	A1
	DRAWN	
	D.SANTOS	
	DESIGNED	
	J.WARLICH-KOOLE	
	REVIEWED	
	J.A.VORSTER	

FOR CONSENT	NOT FOR CONSTRUCTION
APPROVED	DATE
W.NEL	2020-12-13

PROJECT	KIWI PROPERTY - DRURY					
TITLE	TRANSMISSION POWERLINE PLAN AND SECTIONS					
DRAWING No.	PROJECT No.	AREA	TYPE	DISC	NUMBER	REV
	510611	- 0100	- DRG	- CC	- 0021	- C







## Appendix B

### Ross Reid Survey - May 2023