

ARCHAEOLOGICAL MANAGEMENT PLAN: DELMORE PROPOSED RESIDENTIAL DEVELOPMENT, UPPER ŌREWA, AUCKLAND

Prepared for Vineways Ltd

December 2025

By

[Redacted]

Clough
& ASSOCIATES LTD

[Redacted]
[Redacted]
[Redacted]
[Redacted]

www.clough.co.nz

Contents

Introduction.....	1
Purpose.....	1
Project Archaeologist.....	1
Aims of Monitoring, Investigation and Recording.....	1
Māori Cultural Values.....	2
Site Management.....	5
Pre-Start Requirements.....	5
Earthworks Phase.....	5
Procedures if Archaeological Sites are Exposed when the Archaeologist is not Present	6
Protocols Relating to Koiwi Tangata (Human Remains).....	6
Protocols Relating to Taonga (Māori Artefacts).....	7
Post-Earthworks Phase.....	7
Archaeological Team and Other Contacts.....	9
Archaeological Team.....	9
Contact Details.....	9
Stand Down Periods.....	10
Applicant’s and Contractor’s Responsibilities.....	11
Authority Holder’s Responsibilities.....	11
Contractor’s Responsibilities.....	11
Dispute Resolution.....	12

INTRODUCTION

Purpose

Vineways Ltd is proposing a residential development project in Upper Ōrewa, Auckland. The project will be undertaken in two stages in 2 stages, with an overall lot number of 1213 (and one subserviced super lot) with a total of 485 Lots in Stage 1 and 728 lots and one subserviced superlot in Stage 2. Walkways will be provided throughout the site, with some routes provided from the site to the Scenic Reserve to the north. Two neighbourhood parks are proposed one in each stage. Existing riparian native vegetation will be restored and further enhancement planting will be undertaken. Existing areas of vegetation subject to consent notices will also be restored and enhanced with planting in places. These green spaces will be supported by on-street planting.

An archaeological assessment of the effects of the project was prepared:

██████████ December 2025. Delmore, Proposed Residential Development, Upper Ōrewa, Auckland: Fast Track Assessment. Clough & Associates report prepared for Vineways Ltd.

The assessment established that while the two recorded archaeological sites within the Project Area would be avoided, it is considered likely that additional unrecorded sites, particularly in the vicinity of streams may be encountered during the works.

An application for a general Authority is therefore being made as a precaution prior to the start of earthworks. This will ensure that if any remains are exposed during the proposed works appropriate action can be taken and any delays will be minimised.

This archaeological management plan outlines the procedures to be followed during archaeological monitoring of earthworks and procedures for recording any archaeological evidence before it is modified or destroyed. It also provides protocols for the exposure of archaeological remains including koiwi tangata (human remains) or taonga (Māori artefacts). The area to be covered under the authority is shown in Figure 1.

Project Archaeologist

The 'Project Archaeologist' referred to in this plan is the archaeologist approved by Heritage NZ under section 45 of the HNZPTA.

Some of the archaeological work may be undertaken by other qualified archaeologists under the direction of the Project Archaeologist. The general term 'Archaeologist' is used to denote either the Project Archaeologist or a qualified archaeologist working under their direction.

Aims of Monitoring, Investigation and Recording

It is considered likely that unrecorded archaeological sites associated with Māori occupation and settlement will be encountered during the works. Any archaeological remains associated with Māori occupation and settlement could possibly provide material suitable for dating and also material that could provide information on past environments through specialist analysis. It is important that this information is recovered prior to the removal of archaeological deposits and features to offset the loss of the site/s. the areas to be monitored during earthworks, vegetation clearance and planting are shown in Figure 2 and Figure 3.

Māori Cultural Values

Archaeological sites of Māori origin have cultural value to tangata whenua in addition to the archaeological values provided for in this plan.

Contact details for representatives of iwi that have an interest in the sites within the project area are provided in this document, as are protocols that must be adhered to if archaeological remains of Māori origin are exposed. In carrying out the requirements of the authority the archaeologists will be guided by the Iwi representatives in matters of tikanga.

Vineways Ltd or their designated representative should ensure that the iwi representatives are informed at least 48 hours before the start of the works requiring archaeological monitoring.




Figure 1. Plan of the Project Area outlined in black (area to be covered under the authority) (source: Terra Studio)




Figure 2. Plan of the Stage 1 area showing the locations for archaeological monitoring in the vicinity of site R10/1573 and at culverts 1 through 7 and 12 and in the purple outlined areas bordering streams (source: Greenwood Associates)




Figure 3. Plan of the Stage 2 area showing the locations for archaeological monitoring at culverts 8, 9, 10 and 11 and in the purple outlined areas bordering streams (source: Greenwood Associates)

SITE MANAGEMENT

Pre-Start Requirements

1. Prior to the start of earthworks, the Project Archaeologist will be called to meet the Contractor on site to brief them on the archaeological requirements.
2. The Archaeologist will ensure that the Contractor/Project Manager have a copy of the Authority and Archaeological Management Plan, and will provide confirmation to Heritage NZ that they have been received and understood, either by providing copies of both documents signed by the relevant parties, or by obtaining email confirmation from them, copied to Heritage NZ.
3. The Project Archaeologist must be given at least 2 weeks' notice by the Contractor that works are about to begin.

Earthworks Phase

1. Monitoring of all preliminary excavations required for the project in the areas outlined on Figure 2 and Figure 3 will be carried out by a qualified Archaeologist, to determine whether pre-1900 archaeological remains are present.
2. Monitoring will continue until the natural deposits have been reached (where excavations are continued to this depth), or until it becomes clear that the area has been modified to the point where no archaeology would be expected.
3. If in situ archaeological features or deposits are identified during monitoring, the Archaeologist will stop works in the immediate vicinity by notifying the Contractor.
4. Any in situ archaeological deposits or features exposed during monitoring, that cannot be avoided, will be investigated, recorded and sampled by the Archaeologist consistent with accepted archaeological practice and in accordance with the requirements of the Heritage NZ authority. Detailed notes of each feature and deposit will be made, photographs will be taken, and all subsurface features located will be detailed on the site plan. Stratigraphic drawings and photographs of features and deposits will be undertaken. Any artefacts will be retained for analysis and their positions marked on the site plan.
5. Additional Archaeologists will be brought to site as required to assist in the monitoring, and for the subsequent archaeological recording and sampling.
6. The Contractor will allow sufficient time and opportunity for the recording and sampling of any archaeological features or deposits encountered. The Archaeologist(s) will record the archaeological feature(s) or deposit(s) as quickly as possible so that earthworks may resume without undue delay.
7. If suspected archaeological deposits or features are identified at times or in areas where the Archaeologist is temporarily not present, the Contractor must stop works (within 10m) and follow the procedure set out below.
8. Heritage NZ will be advised by the Project Archaeologist if any significant archaeological features or deposits are exposed that were not anticipated. This will trigger the stand down procedure set out below.

9. Any significant archaeological features exposed will be retained in situ if feasible following investigation and recording.
10. If archaeological remains relating to Māori occupation are exposed, the Project Archaeologist will inform the appropriate Iwi representatives (if not present).
11. If human bone (koiwi tangata) or taonga (Māori artefacts) are encountered, the protocols set out below will be followed.

Procedures if Archaeological Sites are Exposed when the Archaeologist is not Present

If the Archaeologist is temporarily not present and remains are exposed that are potentially archaeological features or deposits (as described to the Contractor at the pre-start meeting), the following procedure should be adopted:

1. The Contractor will ensure that earthworks shall cease in the immediate vicinity (within 20m) while the Archaeologist is called in to establish whether the remains are part of an archaeological site as defined under the HNZPTA.
2. If the Archaeologist confirms that it is an archaeological site, the area of the site will be defined by the Archaeologist and excluded from earthworks.
3. The archaeological site will be investigated and recorded by the Archaeologist in accordance with accepted archaeological practice and the conditions of the authority.
4. Heritage NZ will be advised by the Archaeologist if any significant archaeological features or deposits that were not anticipated are exposed.
5. If the archaeological site relates to Māori occupation the appropriate Iwi representatives will be informed by the Archaeologist (if not present) prior to investigation.
6. If human bone (koiwi tangata) or taonga (Māori artefacts) are unearthed the protocols set out below will be followed.

Protocols Relating to Koiwi Tangata (Human Remains)

If bone material is identified that could potentially be human, the following protocol will be adopted:

1. Earthworks/investigation should cease in the immediate vicinity while an Archaeologist establishes whether the bone is human.
2. If it is not clear whether the bone is human, work shall cease in the immediate vicinity until the University's reference collection and/or a specialist can be consulted and a definite identification made.
3. If bone is confirmed as human (koiwi tangata), the Archaeologist will immediately contact Iwi representatives (if not present), Heritage NZ and the NZ Police.
4. The site will be secured in a way that protects the koiwi as far as possible from further damage.
5. Consultation will be undertaken with all Iwi representatives as outlined in the authority, the Heritage NZ Regional Archaeologist and the authority holder to

determine and advise the most appropriate course of action. No further action will be taken until responses have been received from all parties, and the koiwi will not be removed until advised by Heritage NZ.

6. The Iwi representatives will advise on appropriate tikanga and be given the opportunity to conduct any cultural ceremonies that are appropriate.
7. If the Iwi representatives are in agreement and so request, the bones may be further analysed by a skilled bio-anthropological specialist prior to reburial, in line with the *Heritage NZ Guidelines Koiwi Tangata Human Remains* (2014).
8. Activity in that place can recommence as soon the bones have been reinterred or removed and authorisation has been obtained from Heritage NZ.

Protocols Relating to Taonga (Māori Artefacts)

Māori artefacts such as carvings, stone adzes, and greenstone objects are considered to be taonga (treasures). These are taonga tuturu within the meaning of the Protected Objects Act 1975. Taonga may be found in isolated contexts, but are generally found within archaeological sites. If taonga are found the following protocols will be adopted:

1. The area containing the taonga will be secured in a way that protects the taonga as far as possible from further damage, consistent with conditions of the Authority.
2. The Archaeologist will then inform Heritage NZ and the Iwi representatives so that the appropriate actions (from cultural and archaeological perspectives) can be determined.
3. These actions will be carried out within the stand down period specified below, and work may resume at the end of this period or when advised by Heritage NZ or the Archaeologist.
4. The Archaeologist will notify the Ministry for Culture and Heritage of the find within 28 days as required under the Protected Objects Act 1975. This can be done through the Auckland War Memorial Museum.

The Ministry for Culture and Heritage, in consultation with the tangata whenua, will decide on custodianship of the taonga (which may be a museum or the iwi whose claim to the artefact has been confirmed by the Māori Land Court). If the taonga requires conservation treatment (stabilisation), this can be carried out by the Department of Anthropology, University of Auckland (09-373-7999) and would be paid for by the Ministry. It would then be returned to the custodian or museum.

Post-Earthworks Phase

1. Any artefacts recovered and samples taken will be analysed and recorded by the appropriate specialists.
2. Any Māori artefacts will be notified to the Ministry for Culture and Heritage in accordance with the Protected Objects Act 1975.
3. The Project Archaeologist will provide a report to Heritage NZ within 20 days of the completion of archaeological work. This may be the final report if no or limited archaeological remains are found.
4. If more extensive remains requiring detailed analysis are found, the Project Archaeologist will complete a full monitoring report within 12 months of the end

of the archaeological work and will provide it to Heritage NZ and other parties identified in the Authority.

STAND DOWN PERIODS

Depending on what is revealed by the earthworks, stand down periods may be required at various stages to allow for archaeological work to be carried out or for consultation with the appropriate parties may be required at various stages.

Stand down will require earthworks to cease only in the immediate vicinity of the feature or find, and work may proceed in other areas. The following maximum stand down periods will apply, but earthworks may be resumed earlier if the required work has been completed.

Timeframes need to be flexible enough to ensure that archaeological works are completed as necessary to ensure that the conditions of the authority are met.

Trigger	Stand Down Period	Requirements	Release
Archaeological feature, deposit or artefacts	Up to 1 day within each area where remains are found (maximum 2 days), but work may continue in areas where no remains are identified	Sufficient time must be allowed for the Archaeologist to investigate and record the remains.	Work resumes when the Archaeologist advises the Contractor that work is completed
Significant archaeological feature, deposit or artefacts ¹	Up to 3 days for a response from Heritage NZ, and up to 3 days for any detailed investigation required	The likely requirement is a mitigation investigation and/or recording by standard archaeological techniques, but this will be advised by Heritage NZ.	Work resumes when the Archaeologist advises the Contractor that work is completed
Human bone found	As agreed between the project manager, Heritage NZ and Iwi	Heritage NZ and NZ Police to be satisfied that koiwi identification is correct. Iwi representative(s) to organise reinterment or removal of bones from site and appropriate cultural ceremonies.	Work resumes following reinterment or removal of bones from site and when authorisation from Heritage NZ has been received.
Taonga, or archaeological remains of Māori origin found that were not anticipated	Up to 3 days	Heritage NZ and Iwi representative(s) to be consulted on appropriate action. Archaeological recording as required	Work resumes when the Archaeologist or Heritage NZ advises the Contractor that work is completed

¹ i.e. with the potential to provide significant information through detailed investigation

APPLICANT'S AND CONTRACTOR'S RESPONSIBILITIES

Authority Holder's Responsibilities

Vineways Ltd or their designated representative has the following responsibilities:

1. To advise Heritage NZ of the start and finish dates of any required archaeological work.
2. To ensure that sufficient time is provided to carry out any archaeological investigations required.
3. To provide sufficient site security to ensure that archaeological material on site is protected from unlawful excavation or removal.
4. To ensure that a copy of the archaeological Authority is kept on site and its contents are made known to all contractors and subcontractors.
5. To ensure that a copy of this Archaeological Management Plan is kept on site and its contents are made known to all contractors and subcontractors.
6. To ensure that the conditions and protocols outlined in the Authority and this document are observed by Contractors and subcontractors.
7. To provide a safe environment for the archaeologists to carry out their work.

Contractor's Responsibilities

The Contractor's responsibilities are as follows:

1. To meet the Project Archaeologist on site prior to the start of works for a briefing on the archaeological requirements.
2. To provide the Project Archaeologist with 2 weeks' notification that project earthworks are about to begin, and to ensure that an Archaeologist is present when earthworks begin in the areas requiring monitoring shown in Figure 2 and Figure 3.
3. To comply with the protocols above if archaeological sites, koiwi or taonga (pp.6-7) are exposed.
4. To allow the Archaeologists sufficient time to investigate and record any archaeological remains before resuming works in the immediate vicinity.
5. To ensure a safe working environment for the Archaeologists.

DISPUTE RESOLUTION

Disputes fall into a number of categories but are usually the result of poor communication between the developer, subcontractors, Iwi representatives and the project archaeologists. Most can be avoided if sufficient detail of the archaeological issues and responsibilities is outlined in the tender document or work management documentation.

Common examples of a dispute are that the subcontractors consider that the archaeologists are causing unacceptable delays, or that the archaeologists feel they have insufficient time to fulfil the obligations of the authority. In the event of a dispute relating to the Authority investigation the following procedure for resolution should be followed:

1. If the dispute relates to archaeological issues, a meeting between the Authority holder (or designated representative), Contractor or subcontractor and Archaeologists should be convened as soon as possible to attempt to resolve the dispute.
2. If the dispute relates to cultural issues, a meeting between the Authority holder (or designated representative), Contractor or subcontractor, Iwi representatives, and Archaeologists should be convened as soon as possible to attempt to resolve the dispute.
3. If the dispute cannot be resolved a further meeting of all parties with representatives of Heritage NZ will be arranged within 1 working day to resolve the dispute. Heritage NZ has ultimate responsibility for resolving issues relating to the conditions of the Authorities it issues.

Taonga tūturu (Māori artefacts) recovered from archaeological investigations are often deposited in local or national museums following archaeological analysis, and with the agreement of iwi. On other occasions iwi may prefer to retain ownership of artefacts and disputes can arise between different iwi with an interest in the area. Any disputes relating to the long term ownership and custody of taonga tūturu should be dealt with through the statutory processes of the Protected Objects Act 1975. The provisions of the Act require that all taonga tūturu are notified to the Ministry for Culture and Heritage within 28 days of the completion of archaeological fieldwork. Under s.11 and s.12 of the Act the Ministry for Culture and Heritage must notify all parties that have an interest in the taonga, and if competing claims for ownership are made and cannot be resolved the matter may be referred to the Māori Land Court for resolution.