

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
 Location : Alternative to Brynderwyn Hills section: A new route close to SH1
 Client : NZTA C/- Aurecon & WSP NZ Ltd
 Contractor : -
 Sampled by : NC Site Team
 Date sampled : 27/09/25
 Sampling method : Digger
 Sample source : TP2B_1101 (4.00-4.20m.)
 Sample description : Refer to TP2B_1101 log report

Project No : 1-C2466.16
 Lab Ref No : WL4709/6 CBR
 Client Ref No : -

Test Results			
Lab Ref No	WL4709/6-SCBR	WL4709/6-UCBR	
Sample depth	4.00-4.20m	4.00-4.20m	
Sample source	TP2B_1101	TP2B_1101	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1101 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time	days	0	0
Soaking time	days	4	0
Passing 19mm	%	100	100
Surcharge mass	kg	4	4
Lime additive	%	0.0	0.0
Cement additive	%	0.0	0.0
Swell	%	0.0	
Water content as received	%	34.2	32.8
Water content as compacted	%	34.2	32.8
Water content after testing	%	34.7	32.0
Dry Density	t/m ³	1.38	1.42
Penetration of CBR	mm	2.5	2.5
CBR value	%	1.5	2

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 24-28/11/25
 Date reported : 1/12/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
 Date : 10/12/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
 Location : Alternative to Brynderwyn Hills section: A new route close to SH1
 Client : NZTA C/- Aurecon & WSP NZ Ltd
 Contractor : -
 Sampled by : NC Site Team
 Date sampled : 27/09/25
 Sampling method : Digger
 Sample source : TP2B_1102 (4.50-5.00m.)
 Sample description : Refer to TP2B_1102 log report

Project No : 1-C2466.16
 Lab Ref No : WL4709/8 CBR
 Client Ref No : -

Test Results			
Lab Ref No	WL4709/8-SCBR	WL4709/8-UCBR	
Sample depth	4.50-5.00m	4.50-5.00m	
Sample source	TP2B_1102	TP2B_1102	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1102 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	-0.2		
Water content as received %	29.9	29.9	
Water content as compacted %	29.9	29.9	
Water content after testing %	30.5	29.1	
Dry Density t/m ³	1.48	1.48	
Penetration of CBR mm	2.5	2.5	
CBR value %	1	1	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 04-08/12/25
 Date reported : 9/12/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
 Date : 10/12/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
 Location : Alternative to Brynderwyn Hills section: A new route close to SH1
 Client : NZTA C/- Aurecon & WSP NZ Ltd
 Contractor : -
 Sampled by : NC Site Team
 Date sampled : 27/09/25
 Sampling method : Digger
 Sample source : TP2B_1103 (4.80-5.00m.)
 Sample description : Refer to TP2B_1103 log report

Project No : 1-C2466.16
 Lab Ref No : WL4709/10 CBR
 Client Ref No : -

Test Results			
Lab Ref No	WL4709/10-SCBR	WL4709/10-UCBR	
Sample depth	4.80-5.00m	4.80-5.00m	
Sample source	TP2B_1103	TP2B_1103	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1103 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time	days	0	0
Soaking time	days	4	0
Passing 19mm	%	100	100
Surcharge mass	kg	4	4
Lime additive	%	0.0	0.0
Cement additive	%	0.0	0.0
Swell	%	0.0	
Water content as received	%	32.3	33.3
Water content as compacted	%	32.3	33.3
Water content after testing	%	33.5	32.8
Dry Density	t/m ³	1.42	1.42
Penetration of CBR	mm	5.0	5.0
CBR value	%	3.5	3.5

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 24-28/11/25
 Date reported : 1/12/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
 Date : 10/12/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
 Location : Alternative to Brynderwyn Hills section: A new route close to SH1
 Client : NZTA C/- Aurecon & WSP NZ Ltd
 Contractor : -
 Sampled by : NC Site Team
 Date sampled : 25/09/25
 Sampling method : Digger
 Sample source : TP2B_1104 (2.00-3.00m.)
 Sample description : Refer to TP2B_1104 log report

Project No : 1-C2466.16
 Lab Ref No : WL4709/11 CBR
 Client Ref No : -

Test Results			
Lab Ref No	WL4709/11-SCBR	WL4709/11-UCBR	
Sample depth	2.00-3.00m	2.00-3.00m	
Sample source	TP2B_1104	TP2B_1104	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1104 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	0.0		
Water content as received %	49.0	47.2	
Water content as compacted %	49.0	47.2	
Water content after testing %	46.4	46.3	
Dry Density t/m ³	1.16	1.18	
Penetration of CBR mm	5.0	5.0	
CBR value %	1.5	1	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 09-13/10/25

Date reported : 14/10/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.

This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager

Date : 17/10/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)

TEST REPORT



Project : Ground Investigation for Northland Corridor
 Location : Section 2B - Bryderwyn to Marsden Point
 Client : NZTA C/- Aurecon & WSP NZ Ltd
 Contractor : -
 Sampled by : NC Site Team
 Date sampled : 27/09/25
 Sampling method : Digger
 Sample source : TP2B_1107 (4.50-5.00m.)
 Sample description : Refer to TP2B_1107 log report

Project No : 1-C2466.16
 Lab Ref No : WL4709/12 CBR
 Client Ref No : -

Test Results			
Lab Ref No	WL4709/12-SCBR	WL4709/12-UCBR	
Sample depth	4.50-5.00m	4.50-5.00m	
Sample source	TP2B_1107	TP2B_1107	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1107 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time	days	0	0
Soaking time	days	4	0
Passing 19mm	%	100	100
Surcharge mass	kg	4	4
Lime additive	%	0.0	0.0
Cement additive	%	0.0	0.0
Swell	%	3.0	
Water content as received	%	27.2	27.1
Water content as compacted	%	27.2	27.1
Water content after testing	%	33.0	27.4
Dry Density	t/m ³	1.46	1.46
Penetration of CBR	mm	2.5	2.5
CBR value	%	3.5	15

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 09-13/10/25

Date reported : 14/10/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.

This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager

Date : 17/10/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
Location : Alternative to Brynderwyn Hills section: A new route close to SH1
Client : NZTA C/- Aurecon & WSP NZ Ltd
Contractor : -
Sampled by : NC Site Team
Date sampled : 27/09/25
Sampling method : Digger
Sample source : TP2B_1108 (1.50-1.80m.)
Sample description : Refer to TP2B_1108 log report

Project No : 1-C2466.16
Lab Ref No : WL4709/14 CBR
Client Ref No : -

Test Results			
Lab Ref No	WL4709/14-SCBR	WL4709/14-UCBR	
Sample depth	1.50-1.80m	1.50-1.80m	
Sample source	TP2B_1108	TP2B_1108	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1108 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	-0.4		
Water content as received %	19.6	19.4	
Water content as compacted %	19.6	19.4	
Water content after testing %	20.0	19.1	
Dry Density t/m ³	1.66	1.66	
Penetration of CBR mm	5.0	5.0	
CBR value %	3	2	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 06-10/11/25
Date reported : 11/11/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
Date : 14/11/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
Location : Section 2B - Bryderwyn to Marsden Point
Client : NZTA C/- Aurecon & WSP NZ Ltd
Contractor : -
Sampled by : NC Site Team
Date sampled : 22/09/25
Sampling method : Digger
Sample source : TP2B_1109 (3.50-4.00m.)
Sample description : Refer to TP2B_1109 log report

Project No : 1-C2466.16
Lab Ref No : WL4709/15 CBR
Client Ref No : -

Test Results			
Lab Ref No	WL4709/15-SCBR	WL4709/15-UCBR	
Sample depth	3.50-4.00m	3.50-4.00m	
Sample source	TP2B_1109	TP2B_1109	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1109 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	0.0		
Water content as received %	41.0	41.3	
Water content as compacted %	41.0	41.3	
Water content after testing %	38.8	38.8	
Dry Density t/m ³	1.28	1.30	
Penetration of CBR mm	5.0	5.0	
CBR value %	1	1	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 09-13/10/25
Date reported : 14/10/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
Date : 17/10/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
Location : Alternative to Brynderwyn Hills section: A new route close to SH1
Client : NZTA C/- Aurecon & WSP NZ Ltd
Contractor : -
Sampled by : NC Site Team
Date sampled : 27/09/25
Sampling method : Digger
Sample source : TP2B_1110 (2.00-2.50m)
Sample description : Refer to TP2B_1110 log report

Project No : T-C2466.16
Lab Ref No : WL4709/16 CBR
Client Ref No : -

Test Results			
Lab Ref No	WL4709/16-SCBR	WL4709/16-UCBR	
Sample depth	2.00-2.50m	2.00-2.50m	
Sample source	TP2B_1110	TP2B_1110	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1110 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	1.4		
Water content as received %	19.9	19.8	
Water content as compacted %	19.9	19.8	
Water content after testing %	24.4	22.3	
Dry Density t/m ³	1.70	1.70	
Penetration of CBR mm	2.5	2.5	
CBR value %	3.5	7	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 04-08/12/25
Date reported : 9/12/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
Date : 10/12/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
Location : Section 2B - Bryderwyn to Marsden Point
Client : NZTA C/- Aurecon & WSP NZ Ltd
Contractor : -
Sampled by : NC Site Team
Date sampled : 18/09/25
Sampling method : Digger
Sample source : TP2B_1113 (4.20-4.50m.)
Sample description : Refer to TP2B_1113 log report

Project No : 1-C2466.16
Lab Ref No : WL4709/18 CBR
Client Ref No : -

Test Results			
Lab Ref No	WL4709/18-SCBR	WL4709/18-UCBR	
Sample depth	4.20-4.50m	4.20-4.50m	
Sample source	TP2B_1113	TP2B_1113	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1113 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	-1.0		
Water content as received %	43.8	42.8	
Water content as compacted %	43.8	42.8	
Water content after testing %	41.2	42.6	
Dry Density t/m ³	1.22	1.26	
Penetration of CBR mm	2.5	5.0	
CBR value %	0.5	0.5	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 09-13/10/25
Date reported : 14/10/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
Date : 17/10/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED) TEST REPORT



Project: **Ground Investigation for Northland Corridor**
 Location: **Section 2 Te Hana to Port Marsden Highway, Section 2B GI**
 Client: **NZTA C/- Aurecon & WSP NZ Ltd.**
 Contractor: **N/A**
 Sampled by: **NC_Site team**

Date sampled: **15/09/25**
 Sampling method: **Not Stated**
 Sample condition: **As Received**
 Sample description: **Light Brown with mottled orange; Silty CLAY with trace of rootlets; Moist to wet**
 Date sample/s received: **-**

Project No: **1-C21466.16**
 Lab Ref No: **WL4709/2**
 Client Ref No **1-C21466.16**

Test Results														
	Sample condition at test	Curing time (Days)	Soaking time (Days)	Passing 19 mm (%)	Surcharge mass (kg)	Lime additive (%)	Cement additive (%)	Swell (%)	Penetration (mm)	Water content as received (%)	Water content as compacted (%)	Water content after testing (%)	Dry density (t/m³)	CBR value (%)
Lab Ref No. AL4709/2	Sample ref	TB2B_1114 (1.90 m-2.60 m)						Sample description		See above				
	Unsoaked	-	-	100	4	-	-	-	2.5	29.1	29.1	29.1	0.78	8
Lab Ref No. AL4709/2	Sample ref	TB2B_1114 (1.90 m-2.60 m)						Sample description		See above				
	Soaked	-	4	100	4	-	-	0.2	5	27.6	27.6	27.8	1.44	5

Test Methods		Notes
CBR	NZS : 4402 : 1986 : 6.1.1	Material Used: Passing 19 mm sieve
Water Content	NZS : 4402 : 1986 : 2.1	Rate of penetration : 1 mm/min
Compaction	NZS : 4402 : 1986 : 4.1.1 (Standard)	All information supplied by Client

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

Approved Signatory

Richard Low
 Senior Civil Engineering Technician
 08/10/25

Date tested: 25-30/9/25
 Date reported: 7/10/25

PF-LAB-021 (20/07/22)



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
Location : Alternative to Brynderwyn Hills section: A new route close to SH1
Client : NZTA C/- Aurecon & WSP NZ Ltd
Contractor : -
Sampled by : NC Site Team
Date sampled : 25/09/25
Sampling method : Digger
Sample source : TP2B_1119 (4.00-4.50m.)
Sample description : Refer to TP2B_1119 log report

Project No : 1-C2466.16
Lab Ref No : WL4709/21 CBR
Client Ref No : -

Test Results			
Lab Ref No	WL4709/21-SCBR	WL4709/21-UCBR	
Sample depth	4.00-4.50m	4.00-4.50m	
Sample source	TP2B_1119	TP2B_1119	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1119 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	0.6		
Water content as received %	45.2	44.5	
Water content as compacted %	45.2	44.5	
Water content after testing %	46.5	44.0	
Dry Density t/m ³	1.22	1.22	
Penetration of CBR mm	2.5	2.5	
CBR value %	2.5	3.5	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 06-10/11/25
Date reported : 11/11/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
Date : 14/11/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
Location : Alternative to Brynderwyn Hills section: A new route close to SH1
Client : NZTA C/- Aurecon & WSP NZ Ltd
Contractor : -
Sampled by : NC Site Team
Date sampled : 25/09/25
Sampling method : Digger
Sample source : TP2B_1120 (2.70-3.20m.)
Sample description : Refer to TP2B_1120 log report

Project No : 1-C2466.16
Lab Ref No : WL4709/22 CBR
Client Ref No : -

Test Results			
Lab Ref No	WL4709/22-SCBR	WL4709/22-UCBR	
Sample depth	2.70-3.20m	2.70-3.20m	
Sample source	TP2B_1120	TP2B_1120	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1120 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	0.0		
Water content as received %	46.4	46.0	
Water content as compacted %	46.4	46.0	
Water content after testing %	45.4	45.1	
Dry Density t/m ³	1.18	1.18	
Penetration of CBR mm	5.0	5.0	
CBR value %	1	1	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 06-10/11/25
Date reported : 11/11/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
Date : 14/11/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

CALIFORNIA BEARING RATIO (REMOULDED) TEST REPORT



Project: **Ground Investigation for Northland Corridor**
 Location: **Section 2 Te Hana to Port Marsden Highway, Section 2B GI**
 Client: **NZTA C/- Aurecon & WSP NZ Ltd.**
 Contractor: **N/A**
 Sampled by: **NC_Site team**

Date sampled: **15/09/25**
 Sampling method: **Not Stated**
 Sample condition: **As Received**
 Sample description: **Light Brown; Silty CLAY; Moist-Wet**
 Date sample/s received: **-**

Project No: **1-C21466.16**
 Lab Ref No: **WL4709/4**
 Client Ref No: **1-C21466.16**

Test Results														
	Sample condition at test	Curing time (Days)	Soaking time (Days)	Passing 19 mm (%)	Surcharge mass (kg)	Lime additive (%)	Cement additive (%)	Swell (%)	Penetration (mm)	Water content as received (%)	Water content as compacted (%)	Water content after testing (%)	Dry density (t/m³)	CBR value (%)
Lab Ref No. WL4709/4	Sample ref	TB2B_1121 (1.90 m-2.50 m)						Sample description		See above				
	Unsoaked	-	-	100	4	-	-	-	5	27.5	27.5	27.5	1.42	3
Lab Ref No. WL4709/4	Sample ref	TB2B_1121 (1.90 m-2.50 m)						Sample description		See above				
	Soaked	-	4	100	4	-	-	-0.2	5	27.7	27.7	26.8	1.46	2.5

Test Methods		Notes
CBR	NZS : 4402 : 1986 : 6.1.1	Material Used: Passing 19 mm sieve
Water Content	NZS : 4402 : 1986 : 2.1	Rate of penetration : 1 mm/min
Compaction	NZS : 4402 : 1986 : 4.1.1 (Standard)	All information supplied by Client

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

Approved Signatory

Date tested: 25-30/9/25 Designation : *Richard Low*
 Date reported: 7/10/25 Date : 08/10/25
Senior Civil Engineering Technician

PF-LAB-021 (20/07/22)



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
 Location : Alternative to Brynderwyn Hills section: A new route close to SH1
 Client : NZTA C/- Aurecon & WSP NZ Ltd
 Contractor : -
 Sampled by : NC Site Team
 Date sampled : 27/09/25
 Sampling method : Digger
 Sample source : TP2B_1124 (2.50-3.00m.)
 Sample description : Refer to TP2B_1124 log report

Project No : 1-C2466.16
 Lab Ref No : WL4709/25 CBR
 Client Ref No : -

Test Results			
Lab Ref No	WL4709/25-SCBR	WL4709/25-UCBR	
Sample depth	2.50-3.00m	2.50-3.00m	
Sample source	TP2B_1124	TP2B_1124	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1124 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time	days	0	0
Soaking time	days	4	0
Passing 19mm	%	100	100
Surcharge mass	kg	4	4
Lime additive	%	0.0	0.0
Cement additive	%	0.0	0.0
Swell	%	1.4	
Water content as received	%	20.7	22.1
Water content as compacted	%	20.7	22.1
Water content after testing	%	23.1	21.6
Dry Density	t/m ³	1.66	1.64
Penetration of CBR	mm	2.5	2.5
CBR value	%	3	4.5

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 24-28/11/25

Date reported : 1/12/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.

This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager

Date : 10/12/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1

CALIFORNIA BEARING RATIO (REMOULDED)
TEST REPORT



Project : Ground Investigation for Northland Corridor
 Location : Alternative to Brynderwyn Hills section: A new route close to SH1
 Client : NZTA C/- Aurecon & WSP NZ Ltd
 Contractor : -
 Sampled by : NC Site Team
 Date sampled : 27/09/25
 Sampling method : Digger
 Sample source : TP2B_1125 (0.70-1.00m.)
 Sample description : Refer to TP2B_1125 log report

Project No : 1-C2466.16
 Lab Ref No : WL4709/19 CBR
 Client Ref No : -

Test Results			
Lab Ref No	WL4709/19-SCBR	WL4709/19-UCBR	
Sample depth	0.70-1.00m	0.70-1.00m	
Sample source	TP2B_1125	TP2B_1125	
Sample treatment	Plain	Plain	
Sample description	Refer to TP2B_1125 log report		
Sample condition at compaction	Natural as Excavated	Natural as Excavated	
Sample condition as tested	Soaked	Unsoaked	
Curing time days	0	0	
Soaking time days	4	0	
Passing 19mm %	100	100	
Surcharge mass kg	4	4	
Lime additive %	0.0	0.0	
Cement additive %	0.0	0.0	
Swell %	0.0		
Water content as received %	105.0	104.4	
Water content as compacted %	105.0	104.4	
Water content after testing %	99.7	99.5	
Dry Density t/m ³	0.70	0.70	
Penetration of CBR mm	2.5	2.5	
CBR value %	0.5	0.5	

Test Methods	Notes
CBR NZS : 4402 : 1986 : 6.1.1	Material Used Whole Soil
Water Content NZS : 4402 : 1986 : 2.1	Rate of penetration 1mm/min
Compaction NZS : 4402 : 1986 : 4.1.1 (Standard)	

Date tested : 04-08/12/25
 Date reported : 9/12/25

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

Approved Signatory

Designation : Laboratory Manager
 Date : 10/12/25



Test results indicated as not accredited are outside the scope of the laboratory's accreditation

WHG-NLC11 (10/25)

Page 1 of 1