

Borehole Details																	
				Horizontal Precision	Vertical Precision												
BH_ID	Northing	Easting	Elevation (m)	(Surveyed) (+/- m)	(Surveyed) (+/- m)	Coordinate Data Source	Total Depth (m bgl)	Drill Type	Reason for termination	Inclination (°)	Azimuth (°)	Downhole Geophysics	Geophysics type	Monitoring install	Install Type	Packer Test	Falling Head Test
BH2B_1101	6014926.548	1727920.908	34.447	0.043	0.075	Survey	39.8	Core	Target Depth Reached	90	N/A			✓	WVP		✓
BH2B_1102	No LTO - to be completed in Stage 2																
BH2B_1103	No LTO - to be completed in Stage 2																
BH2B_1104	6012232.024	1727722.815	22.914	0.017	0.03	Survey	42	Core	Target Depth Reached	90	N/A			✓	WVP	✓	
BH2B_1104A	6012229.339	1727721.649	22.995	0.02	0.031	Survey	15.1	Washbore - iVane/Standpipe	Target Depth Reached	90	N/A			✓	WVP/Standpipe		✓
BH2B_1104B (sonic, test)	6012236.917	1727727.674	31.504	0.035	0.107	Survey	25.95	Core	Target Depth Reached	90	N/A				None		
BH2B_1105	6011853.67	1727750.397	23.15	0.028	0.06	Survey	47	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1105A	6011853.48	1727748.65	23.09	0.027	0.058	Survey	12	Washbore - iVane	Target Depth Reached	90	N/A				None		
BH2B_1106	6011388.679	1727713.244	26.044	0.021	0.034	Survey	40	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1106B (sonic, test)	6011393.824	1727712.744	35.007	0.03	0.074	Survey	7.6	Core	Target Depth Reached	90	N/A				None		
BH2B_1107	6010051.179	1727868.859	105.031	0.0765	0.1015	Survey	54.1	Core	Depth Extended	90	N/A			✓	WVP		✓
BH2B_1108	6010675.57	1727937.589	52.145	0.0375	0.065	Survey	40	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1109	6007750.454	1727411.842	264.01	0.1	0.16	Survey	44.55	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP	✓	
BH2B_1110	6007194.106	1727453.992	252.638	0.044	0.081	Survey	44	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1111	6007397.39	1727579.4	287.46	0.06	0.09	Survey	90	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		
BH2B_1112	Cancelled- Site constraints																
BH2B_1113	6006363.584	1727719.87	114.216	0.046	0.083	Survey	74	Core	Target Depth Reached	90	N/A			✓	WVP		✓
BH2B_1114	6005340.805	1727796.307	126.818	0.044	0.066	Survey	49.5	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1115	6004202.981	1727743.253	46.854	0.032	0.047	Survey	35.2	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1116	6007922.98	1727382.46	256.17	0.05	0.1	Survey	49.85	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		
BH2B_1117	6011011.256	1727832.513	52.407	0.0465	0.063	Survey	39.95	Core	Target Depth Reached	90	N/A			✓	WVP	✓	✓
BH2B_1122	6015418.798	1727701.645	12.646	0.0255	0.0635	Survey	40.3	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1122A	6015421.178	1727700.693	12.5525	0.03	0.0655	Survey	30	VSP	Target Depth Reached	90	N/A	✓	VSP		VSP		
BH2B_1123	No LTO - to be completed in Stage 2																
BH2B_1123A	No LTO - to be completed in Stage 2																
BH2B_1124	6008338.165	1727515.436	227.178	0.115	0.1575	Survey	40.5	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1125	6007596.237	1727364.95	275.905	0.029	0.0575	Survey	40.5	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		
BH2B_1126	6005579.214	1728069.682	147.157	0.026	0.061	Survey	40	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1127	6007252.626	1727488.548	267.043	0.071	0.0975	Survey	73	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1128	6008432.89	1727429.35	223	0.24	0.48	Survey	50.3	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1129	6008951.17	1727584.594	170.849	0.058	0.11	Survey	42	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1130	6005272.216	1727994.37	140.251	0.031	0.069	Survey	100	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1131	6004883.19	1727853.32	47.223	0.023	0.031	Survey	42	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1132	6004337.48	1727994.13	63.737	0.071	0.063	Survey	40	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1133	6006453.02	1727712.11	105.27	0.05	0.08	Survey	45	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1133A	6006445.96	1727719.93	105.12	0.031	0.074	Survey	63.73	Core	Target Criteria Achieved	90	N/A				None		
BH2B_1134	6006070.622	1727513.716	136.777	0.073	0.074	Survey	40	Core	Target Depth Reached	90	N/A			✓	WVP/Standpipe		
BH2B_1135	6004660.81	1727490.25	41.55	0.047	0.065	Survey	34.82	Core	Target Depth Reached	90	N/A			✓	WVP/Standpipe		✓
BH2B_1136	6009471.75	1727785.95	148.01	0.05	0.09	Survey	54.05	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1137	6010263.262	1727923.493	83.7985	0.0565	0.0825	Survey	70	Core	Target Depth Reached	90	N/A			✓	WVP		✓
BH2B_1138	No LTO - to be completed in Stage 2																
BH2B_1139	6010816.846	1727951.877	56.866	0.05	0.08	Survey	40.4	Core	Target Depth Reached	90	N/A			✓	WVP/Standpipe		✓
BH2B_1140	6012434.661	1727863.835	21.8865	0.07	0.05	Survey	30	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1140A	6012436.382	1727865.754	21.813	0.033	0.071	Survey	13.5	Washbore - iVane	Target Depth Reached	90	N/A				None		
BH2B_1141	No LTO - to be completed in Stage 2																
BH2B_1142	6014388.882	1727866.999	15.326	0.037	0.066	Survey	30	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1143	6016492.082	1728057.401	9.365	0.03	0.0635	Survey	31.5	Core	Target Depth Reached	90	N/A			✓	WVP/Standpipe		
BH2B_1144	6007655.58	1727595.24	290.81	0.04	0.084	Survey	82.5	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP	✓	
BH2B_1145	6005407.7	1727464.13	96.198	0.022	0.036	Survey	49.5	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1146	6016004.92	1727796.28	10.42	0.03	0.09	Survey	43	Core	Target Depth Reached	90	N/A			✓	WVP/Standpipe		
BH2B_1147	6010600.4	1728074.012	42.311	0.0705	0.11	Survey	40	Core	Target Depth Reached	90	N/A			✓	WVP/Standpipe		✓
BH2B_1148	6008022.457	1727530.299	260.6025	0.06	0.12	Survey	40.5	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1149	6004687.28	1728028.68	75.762	0.025	0.039	Survey	40	Core	Target Depth Reached	90	N/A			✓	WVP/Standpipe		✓
BH2B_1150	6004285.45	1727453.5	30.105	0.02	0.032	Survey	30	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1151	6005429.58	1727913.36	132.81	0.041	0.074	Survey	50	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1152	6005085.73	1727484.954	93.9755	0.085	0.092	Survey	40	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		
BH2B_1153	6008774.76	1727508.64	189.02	0.06	0.11	Survey	40.5	Core	Target Depth Reached	90	N/A	✓	OTV/ATV	✓	WVP		✓
BH2B_1154	6008892.447	1727828.985	147.27	0.0305	0.068	Survey	40.5	Core	Target Depth Reached	90	N/A	✓	OTV/ATV		None		
BH2B_1155	6003608.356	1727936.15	61.831	0.071	0.076	Survey	40.1	Core	Target Depth Reached	90	N/A			✓	WVP		
BH2B_1156	6003332.835	1728034.302	78.6905	0.03	0.066	Survey	30	Core	Target Depth Reached	90	N/A			✓	WVP		✓
BH2B_1157																	