

FNSF The Point - [REDACTED] Bunding Details

23 June 2026

1. The bunding will be as per the agreed diagram:
REG_PTS_Vegetation and Bunding _23062026 Rev-A.pdf
2. The diagram shows approximately 290m of bunding in two areas, at 1.5m high, on the north side of their access road and along the south east boundary.
3. Any consents for this work will be done jointly in the landowners name.
4. The bunding will have two rows of trees planted at 1m spacing. (Approx 580 trees).
5. The trees species will be confirmed by [REDACTED] before ordering.
6. 35% will be requested at 1m height, remainder at nursery grade.
7. Dripline irrigation will be installed by FNSF, with pump and tank as required by the irrigation designer.
8. Water will be provided by [REDACTED] bore and pump. The bore pump may need to be upgraded to meet the demand for the summer watering, FNSF will upgrade the pump if needed and suitable. FNSF will not amend the consent or bore.
9. Water usage is expected to be 1300l per day for the peak watering time.
10. The bunding work will be done during the site civil works. The trees will be planted at the next planting season after the bunding and irrigation is completed.