




Test according A.S.T.M Standard D 5778-12

Date : 26/11/2020

Cone no. : C10CFIIP.C14426

Project : Site Investigations

Project no. : 05AU7

Location: Fitzgerald Rd - Drury


Position: 0, 0

CPT no. : 047

7/28



← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**


Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIIP.C14426**

Project no. : **05AU7**

CPT no. : **047** 8/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

9/28



	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 047	10/28


← Depth in m to reference level ()

— Total vertical stress (σ_v, z) in kPa →

50 100 150 200 250 300 350 400 450 500 550 600 650 700 750

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24



--- Effective vertical stress (σ_v, z') in kPa →

100 200 300 400 500 600 700



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

11/28




Target depth BNTP backfilled

Hole collapsed dry at 0.6



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 047	12/28



Test according A.S.T.M Standard D 5778-12

Date : 26/11/2020

Cone no. : C10CFIP.C14426

Project : Site Investigations

Project no. : 05AU7


Location: Fitzgerald Rd - Drury

Position: 0, 0

CPT no. : 047

13/28





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **26/11/2020**

Cone no. : **C10CFIIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

14/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**


CPT no. : **047**

15/28

← Depth in m to reference level ()

—— Normalised cone resistance (qnorm) [Qt] —→ ←—— Normalised friction ratio (fnorm) in % ——

50 100 150 200 250 300 350 400 450 500 10 8 6 4 2



Target depth BNTP backfilled
Hole collapsed dry at 0.6



Test according A.S.T.M Standard D 5778-12 Project : Site Investigations Location: Fitzgerald Rd - Drury Position: 0, 0	Date : 26/11/2020	
	Cone no. : C10CFIIP.C14426	
	Project no. : 05AU7	
	CPT no. : 047	16/28


← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→


0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24



- (2) Organic soils
- (3) Clay
- (4) Silt mixtures
- (5) Sand mixtures
- (6) Sand clean to silty
- (7) Gravelly sand



7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

17/28





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

19/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**


20/28





$\frac{r}{u^2}$
 150 cm²
 10 cm²



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 047
		21/28



--- Relative density (over-consolidated) in % —→		
PERRY GEOTECH	Test according A.S.T.M Standard D 5778-12 Project : Site Investigations Location: Fitzgerald Rd - Drury Position: 0, 0	Date : 26/11/2020 Cone no. : C10CFIP.C14426 Project no. : 05AU7 CPT no. : 047
		22/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

23/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

24/28

Soil (Qt, Fr)		Soil (Qt, Bq)		Soil (Average)	
-24					
-25					
-26					
-27					
-28					
-29					
-30					
-31					
-32					
-33					
-34					
-35					
-36					
-37					
-38					
-39					
-40					
-41					
-42					
-43					
-44					
-45					
-46					
-47					
-48					
Soil behaviour type classification after Robertson 1990					
		Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
		Project : Site Investigations		Cone no. : C10CFIIP.C14426	
		Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
		Position: 0, 0		CPT no. : 047	26/28


- (0) Not defined
(1) Sensitive, fine grained
(2) Organic soils-peats
(3) Clays-clay to silty clay
(4) Clayey silt to silty clay
(5) Sand mixtures
(6) Sands
(7) Gravely sand to sand
(8) Very stiff sand to clayey sand
(9) Very stiff fine grained

← Depth in m to reference level ()

Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **047**

27/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**


CPT no. : **047**

28/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 048
		1/14



← Depth in m to reference level ()

— Corrected cone resistance (qt) in MPa —→


2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Inclination BNTP backfilled

Hole collapsed dry at 2.0



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

3/14

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIIP.C14426**
Project no. : **05AU7**
CPT no. : **048** 4/14

← Depth in m to reference level ()

— Effective cone resistance (q_e) in MPa —→

2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Inclination BNTP backfilled

Hole collapsed dry at 2.0

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

5/14

← Depth in m to reference level ()

— Total vertical stress (rov;z) in kPa →

50 100 150 200 250 300 350 400 450 500 550 600 650 700 750

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Inclination BNTP backfilled

Hole collapsed dry at 2.0



100 200 300 400 500 600 700

--- Effective vertical stress (rov;z') in kPa →



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

6/14

← Depth in m to reference level ()



150 cm²
10 cm²





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **048**

7/14

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

8/14

← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²

7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

9/14

← Depth in m to reference level ()




Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **048**

10/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

11/14

← Depth in m to reference level ()

— Equivalent SPT N60 Value →


5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Inclination BNTP backfilled

Hole collapsed dry at 2.0



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

12/14



- (0) Not defined
- (1) Sensitive, fine grained
- (2) Organic soils-peats
- (3) Clays-clay to silty clay
- (4) Clayey silt to silty clay
- (5) Sand mixtures
- (6) Sands
- (7) Gravelly sand to sand
- (8) Very stiff sand to clayey sand
- (9) Very stiff fine grained



 r u2 -24
 150 cm²
 10 cm²



← Depth in m to reference level ()

Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

150 cm²
10 cm²

Inclination BNTP backfilled

Hole collapsed dry at 2.0



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048**

14/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**


1/28

← Depth in m to reference level ()




Target depth BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 048a	2/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **048a** 3/28

← Depth in m to reference level ()

— Dynamic pore pressure (u2) in MPa →

-0.1 0.0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1.0 1.1 1.2 1.3



0.00 0.20 0.40 0.60 0.80 1.00 1.20
--- Equilibrium pore pressure (u0) in MPa →

☒ Inclination (I) in degr



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **048a**

4/28



	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 048a	
			5/28	



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

6/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

7/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **26/11/2020**

Cone no. : **C10CFIIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

8/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

9/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**


10/28

← Depth in m to reference level ()


— Total vertical stress (σ_v, z) in kPa →

50 100 150 200 250 300 350 400 450 500 550 600 650 700 750

G.L. : 0.00 m



--- Effective vertical stress (σ_v, z') in kPa →



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

11/28





Test according A.S.T.M Standard D 5778-12

Date : 26/11/2020

Cone no. : C10CFIP.C14426

Project : Site Investigations

Project no. : 05AU7

Location: Fitzgerald Rd - Drury


Position: 0, 0

CPT no. : 048a


13/28



← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 048a
		14/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

15/28




	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 048a	16/28

← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m



(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²




Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIIP.C14426**
Project no. : **05AU7**
CPT no. : **048a**

17/28



← Depth in m to reference level ()

— Undrained shear strength (Su) in kPa —→

100 200 300 400 500 600 700 800 900 1000 1100 1200 1300 1400 1500

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**


19/28

← Depth in m to reference level ()

— Undrained shear strength (Su) in kPa —→

100 200 300 400 500 600 700 800 900 1000 1100 1200 1300 1400 1500

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48



Target depth BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

20/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **048a**

21/28



										--- Relative density (over-consolidated) in % —→						
Test according A.S.T.M Standard D 5778-12 Project : Site Investigations Location: Fitzgerald Rd - Drury Position: 0, 0										Date : 26/11/2020						
										Cone no. : C10CFIP.C14426						
										Project no. : 05AU7						
										CPT no. : 048a						22/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**


23/28

← Depth in m to reference level ()

— Equivalent SPT N60 Value —→

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48



Target depth BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

24/28



	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 048a	25/28

	Soil (Qt, Fr)	Soil (Qt, Bq)	Soil (Average)
-24			
-25			
-26			
-27			
-28			
-29			
-30			
-31			
-32			
-33			
-34			
-35			
-36			
-37			
-38			
-39			
-40			
-41			
-42			
-43			
-44			
-45			
-46			
-47			
-48			
Soil behaviour type classification after Robertson 1990			
		Test according A.S.T.M Standard D 5778-12	Date : 26/11/2020
		Project : Site Investigations	Cone no. : C10CFIIP.C14426
		Location: Fitzgerald Rd - Drury	Project no. : 05AU7
		Position: 0, 0	CPT no. : 048a 26/28

← Depth in m to reference level ()

- (0) Not defined
- (1) Sensitive, fine grained
- (2) Organic soils-peats
- (3) Clays-clay to silty clay
- (4) Clayey silt to silty clay
- (5) Sand mixtures
- (6) Sands
- (7) Gravely sand to sand
- (8) Very stiff sand to clayey sand
- (9) Very stiff fine grained

← Depth in m to reference level ()

— Internal friction angle in degrees —→

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **048a**

27/28

← Depth in m to reference level ()

Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48

Target depth BNTP backfilled

GWL dipped onsite




Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **048a**

28/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

1/14

← Depth in m to reference level ()

— Dynamic pore pressure (u2) in MPa →

-0.1 0.0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1.0 1.1 1.2 1.3

G.L. : 0.00 m

1.0

0.7

0.5

0.7

1.6

2.4

3.0

3.4

Tip BNTP backfilled

GWL dipped onsite

--- Equilibrium pore pressure (u0) in MPa →

☒ Inclination (I) in degr



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

2/14

← Depth in m to reference level ()

— Corrected cone resistance (qt) in MPa —→

2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Tip BNTP backfilled

GWL dipped onsite

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

3/14

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

4/14

← Depth in m to reference level ()

— Effective cone resistance (q_e) in MPa —→


2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Tip BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

5/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

6/14

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

7/14

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

8/14

← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²

7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

9/14

← Depth in m to reference level ()

— Undrained shear strength (Su) in kPa —→

100 200 300 400 500 600 700 800 900 1000 1100 1200 1300 1400 1500

G.L. : 0.00 m

Tip BNTP backfilled

GWL dipped onsite

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

10/14

← Depth in m to reference level ()

— Relative density (consolidated) in % →

10 20 30 40 50 60 70 80 90 100 110 120 130 140 150

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Tip BNTP backfilled

GWL dipped onsite

$\frac{r}{u2}$
150 cm²
10 cm²

--- Relative density (over-consolidated) in % →

20 40 60 80 100 120 140



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

11/14

← Depth in m to reference level ()

— Equivalent SPT N60 Value —→


5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Tip BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

12/14

← Depth in m to reference level ()


Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

Tip BNTF backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **049**

14/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**


Position: **0, 0**


Date : **26/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **050**







Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **050**

4/14



Test according A.S.T.M Standard D 5778-12

Date : 26/11/2020

Cone no. : C10CFIP.C14426

Project : Site Investigations

Project no. : 05AU7

Location: Fitzgerald Rd - Drury

Position: 0, 0

CPT no. : 050

5/14

Depth in m to reference level ()

— Total vertical stress (rov,z) in kPa —>

50 100 150 200 250 300 350 400 450 500 550 600 650 700 750

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Refusal (10ton) BNTP backfilled

Hole collapsed dry at 4.2



100 200 300 400 500 600 700

--- Effective vertical stress (rov,z') in kPa -->



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **050**

6/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **050**

7/14




← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24



(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²

7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIIP.C14426**

Project no. : **05AU7**

CPT no. : **050**

9/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **050**



10/14

Depth in m to reference level ()

— Relative density (consolidated) in % —>

10 20 30 40 50 60 70 80 90 100 110 120 130 140 150

G.L. : 0.00 m



--- Relative density (over-consolidated) in % -->

20 40 60 80 100 120 140



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **050**

11/14







Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **050**

14/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**


Position: **0, 0**

Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**


CPT no. : **051** 1/28



← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 051
		4/28



Test according A.S.T.M Standard D 5778-12

Date : 26/11/2020

Cone no. : C10CFIP.C14426

Project : Site Investigations

Project no. : 05AU7


Location: Fitzgerald Rd - Drury

Position: 0, 0

CPT no. : 051

5/28





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**


Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **051** 6/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **051**

7/28





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **051**

9/28




Depth in m to reference level ()

— Total vertical stress (rov;z) in kPa —>

50 100 150 200 250 300 350 400 450 500 550 600 650 700 750

G.L. : 0.00 m



--- Effective vertical stress (rov;z') in kPa -->

100 200 300 400 500 600 700



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **051**

11/28





Test according A.S.T.M Standard D 5778-12

Date : 26/11/2020

Cone no. : C10CFIP.C14426

Project : Site Investigations

Project no. : 05AU7


Location: Fitzgerald Rd - Drury

Position: 0, 0



CPT no. : 051

13/28






Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 051	14/28



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 051
		15/28




← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24



(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **051**

17/28





150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **051**

19/28



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 051	20/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **051**

21/28



20 40 60 80 100 120 140																
--- Relative density (over-consolidated) in % —→																
PERRY GEOTECH										Test according A.S.T.M Standard D 5778-12						
										Project : Site Investigations						
										Location: Fitzgerald Rd - Drury						
										Position: 0, 0						
										Date : 26/11/2020						
										Cone no. : C10CFIP.C14426						
										Project no. : 05AU7						
										CPT no. : 051			22/28			



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **051**

23/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **051**

24/28





	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 051	25/28

Soil (Qt, Fr)		Soil (Qt, Bq)		Soil (Average)		
-24						
-25						
-26						
-27						
-28						
-29						
-30						
-31						
-32						
-33						
-34						
-35						
-36						
-37						
-38						
-39						
-40						
-41						
-42						
-43						
-44						
-45						
-46						
-47						
-48						
Soil behaviour type classification after Robertson 1990						
		Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020		
		Project : Site Investigations		Cone no. : C10CFIIP.C14426		
		Location: Fitzgerald Rd - Drury		Project no. : 05AU7		
		Position: 0, 0		CPT no. : 051		
					26/28	

← Depth in m to reference level ()

- (0) Not defined
 (1) Sensitive, fine grained
 (2) Organic soils-peats
 (3) Clays-clay to silty clay
 (4) Clayey silt to silty clay
 (5) Sand mixtures
 (6) Sands
 (7) Gravely sand to sand
 (8) Very stiff sand to clayey sand
 (9) Very stiff fine grained





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **052** 1/28

← Depth in m to reference level ()

— Cone resistance (qc) in MPa —→ ← Friction ratio (Rf) in % —

2 4 6 8 10 12 14 16 18 20 10 8 6 4 2



0.10 0.20 0.30 0.40 0.50


--- Sleeve friction (fs) in MPa —→ ☒ Inclination (I) in degr




Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**


Date : **26/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **052** 2/28



← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 052	4/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**


CPT no. : **052**

5/28

← Depth in m to reference level ()

— Corrected cone resistance (qt) in MPa —→

2 4 6 8 10 12 14 16 18 20 22 24 26 28 30



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

6/28



Test according A.S.T.M Standard D 5778-12

Date : 26/11/2020

Cone no. : C10CFIP.C14426

Project : Site Investigations

Project no. : 05AU7

Location: Fitzgerald Rd - Drury


CPT no. : 052

Position: 0, 0



7/28



← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 052	8/28



	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 052	9/28

← Depth in m to reference level ()

— Effective cone resistance (qe) in MPa —→

2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48

Target depth BNTP backfilled

Hole collapsed dry at 2.8



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**


10/28

← Depth in m to reference level ()

— Total vertical stress (σ_v, z) in kPa →

50 100 150 200 250 300 350 400 450 500 550 600 650 700 750

G.L. : 0.00 m



--- Effective vertical stress (σ_v, z') in kPa →

100

200

300

400

500

600

700



PERRY
GEOTECH

Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

11/28




Target depth BNTP backfilled

Hole collapsed dry at 2.8



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 052	12/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

13/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

14/28





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

16/28

← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²

7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**



Project no. : **05AU7**

CPT no. : **052**

17/28



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 052
		18/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

19/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

20/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

21/28



--- Relative density (over-consolidated) in % —→													
	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td colspan="2" style="text-align: center;">Test according A.S.T.M Standard D 5778-12</td> <td colspan="2">Date : 26/11/2020</td> </tr> <tr> <td colspan="2" rowspan="3"> Project : Site Investigations Location: Fitzgerald Rd - Drury Position: 0, 0 </td> <td colspan="2">Cone no. : C10CFIP.C14426</td> </tr> <tr> <td colspan="2">Project no. : 05AU7</td> </tr> <tr> <td>CPT no. : 052</td> <td style="text-align: center;">22/28</td> </tr> </table>	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020		Project : Site Investigations Location: Fitzgerald Rd - Drury Position: 0, 0		Cone no. : C10CFIP.C14426		Project no. : 05AU7		CPT no. : 052	22/28
Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020											
Project : Site Investigations Location: Fitzgerald Rd - Drury Position: 0, 0		Cone no. : C10CFIP.C14426											
		Project no. : 05AU7											
		CPT no. : 052	22/28										

← Depth in m to reference level ()

— Equivalent SPT N60 Value →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**


CPT no. : **052**

23/28

← Depth in m to reference level ()

Equivalent SPT N60 Value →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

24/28




Soil (Qt, Fr)		Soil (Qt, Bq)		Soil (Average)		
-24						
-25			(3)			
-26						
-27						
-28						
-29						
-30						
-31						
-32						
-33						
-34						
-35						
-36						
-37						
-38						
-39						
-40						
-41						
-42						
-43						
-44						
-45						
-46						
-47						
-48						
Soil behaviour type classification after Robertson 1990						
		Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020		
		Project : Site Investigations		Cone no. : C10CFIIP.C14426		
		Location: Fitzgerald Rd - Drury		Project no. : 05AU7		
		Position: 0, 0		CPT no. : 052	26/28	

← Depth in m to reference level ()

Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

27/28

← Depth in m to reference level ()

Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48

Target depth BNTP backfilled

Hole collapsed dry at 2.8



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **052**

28/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**


Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053** 1/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**



CPT no. : **053**

3/28


← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 053
		4/28



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 053
		5/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**


Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053** 6/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053**

7/28

← Depth in m to reference level ()




Target depth BNTP backfilled

Hole collapsed dry at 4.2



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 053	8/28




150 cm²
10 cm²





Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 053
		9/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 053	10/28



PERRY
GEOTECH

Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053**


11/28





Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020
Project : Site Investigations		Cone no. : C10CFIP.C14426
Location: Fitzgerald Rd - Drury		Project no. : 05AU7
Position: 0, 0		CPT no. : 053
		13/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053**

14/28



Test according A.S.T.M Standard D 5778-12


Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **053**

15/28

← Depth in m to reference level ()

— Normalised cone resistance (q_{norm}) [Q_t] —→ ←— Normalised friction ratio (f_{norm}) in % —



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 053	16/28

← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²

7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **053**

17/28



	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 053	18/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053**

19/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053**

20/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**


CPT no. : **053**

21/28




Target depth BNTP backfilled

Hole collapsed dry at 4.2



Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 053	22/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053**

23/28

← Depth in m to reference level ()

— Equivalent SPT N60 Value —→

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48



Target depth BNTP backfilled

Hole collapsed dry at 4.2




Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **26/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **053**

24/28



	Test according A.S.T.M Standard D 5778-12		Date : 26/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 053	25/28

	Soil (Qt, Fr)	Soil (Qt, Bq)	Soil (Average)	
-24				
-25				
-26				
-27				
-28				
-29				
-30				
-31				
-32				
-33				
-34				
-35				
-36				
-37				
-38				
-39				
-40				
-41				
-42				
-43				
-44				
-45				
-46				
-47				
-48				
Soil behaviour type classification after Robertson 1990				
 Test according A.S.T.M Standard D 5778-12 Project : Site Investigations Location: Fitzgerald Rd - Drury Position: 0. 0 Date : 26/11/2020 Cone no. : C10CFIIP.C14426 Project no. : 05AU7 CPT no. : 053				

← Depth in m to reference level ()

— Internal friction angle in degrees —→

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **053**

27/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**


Position: **0, 0**

Date : **26/11/2020**

Cone no. : **C10CFIP.C14426**



Project no. : **05AU7**

CPT no. : **053**




	Test according A.S.T.M Standard D 5778-12	Date : 25/11/2020	
	Project : Site Investigations	Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury	Project no. : 05AU7	
	Position: 0, 0	CPT no. : 054	1/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12		Date : 25/11/2020	
Project : Site Investigations		Cone no. : C10CFIP.C14426	
Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
Position: 0, 0		CPT no. : 054	2/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

3/28

← Depth in m to reference level ()

— Dynamic pore pressure (u2) in MPa →

-0.1 0.0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1.0 1.1 1.2 1.3

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48

1.37 ->

1.35 ->

11.3

Target depth BNTP backfilled

GWL dipped onsite

0.00 0.20 0.40 0.60 0.80 1.00 1.20

--- Equilibrium pore pressure (u0) in MPa →

☒ Inclination (I) in degr



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

4/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

5/28

← Depth in m to reference level ()

— Corrected cone resistance (qt) in MPa —→

2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48

Target depth BNTF backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

6/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**


Project no. : **05AU7**

CPT no. : **054**

7/28



	Test according A.S.T.M Standard D 5778-12		Date : 25/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 054	8/28



150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

9/28

← Depth in m to reference level ()

— Effective cone resistance (q_e) in MPa —→

2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48

Target depth BNTF backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

10/28

Depth in m to reference level ()

— Total vertical stress (rov;z) in kPa —>

50 100 150 200 250 300 350 400 450 500 550 600 650 700 750

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24



100 200 300 400 500 600 700

--- Effective vertical stress (rov;z') in kPa -->



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

11/28





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

13/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**



Date : **25/11/2020**

Cone no. : **C10CFIIP.C14426**


Project no. : **05AU7**

CPT no. : **054**

14/28



	Test according A.S.T.M Standard D 5778-12		Date : 25/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 054	
			15/28	



← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²

7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**


Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

17/28



← Depth in m to reference level ()

— Undrained shear strength (Su) in kPa —→

100 200 300 400 500 600 700 800 900 1000 1100 1200 1300 1400 1500

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**


19/28

← Depth in m to reference level ()

— Undrained shear strength (Su) in kPa —→

100 200 300 400 500 600 700 800 900 1000 1100 1200 1300 1400 1500

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48



Target depth BNTF backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

20/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

21/28





Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

23/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**



CPT no. : **054**

24/28



	Test according A.S.T.M Standard D 5778-12		Date : 25/11/2020	
	Project : Site Investigations		Cone no. : C10CFIP.C14426	
	Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
	Position: 0, 0		CPT no. : 054	25/28

Soil (Qt, Fr)		Soil (Qt, Bq)		Soil (Average)	
-24					
-25	(3)			(3)	
-26					
-27					
-28					
-29					
-30					
-31					
-32					
-33					
-34					
-35					
-36					
-37					
-38					
-39					
-40					
-41					
-42					
-43					
-44					
-45					
-46					
-47					
-48					
Soil behaviour type classification after Robertson 1990					
		Test according A.S.T.M Standard D 5778-12		Date : 25/11/2020	
		Project : Site Investigations		Cone no. : C10CFIIP.C14426	
		Location: Fitzgerald Rd - Drury		Project no. : 05AU7	
		Position: 0, 0		CPT no. : 054	26/28



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

27/28

← Depth in m to reference level ()

Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

-24
-25
-26
-27
-28
-29
-30
-31
-32
-33
-34
-35
-36
-37
-38
-39
-40
-41
-42
-43
-44
-45
-46
-47
-48

Target depth BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**


Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **054**

28/28

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

1/14

← Depth in m to reference level ()

— Dynamic pore pressure (u2) in MPa →

-0.1 0.0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1.0 1.1 1.2 1.3

G.L. : 0.00 m

1.1

1.0

1.2

1.6

1.8

2.4

3.2

Tip BNTP backfilled

GWL dipped onsite

--- Equilibrium pore pressure (u0) in MPa →

☒ Inclination (I) in degr

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

2/14

← Depth in m to reference level ()

— Corrected cone resistance (qt) in MPa —→


2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Tip BNTF backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

3/14

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

4/14

← Depth in m to reference level ()

— Effective cone resistance (q_e) in MPa —→


2 4 6 8 10 12 14 16 18 20 22 24 26 28 30

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Tip BNTF backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

5/14



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

6/14


← Depth in m to reference level ()

— Net cone resistance (qn) in MPa —→

← Pore pressure ratio (Bq) —

2 4 6 8 10 12 14 16 18 20

0.8 0.6 0.4 0.2 0.0



150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**



Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

7/14

← Depth in m to reference level ()



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**
Location: **Fitzgerald Rd - Drury**
Position: **0, 0**

Date : **25/11/2020**
Cone no. : **C10CFIP.C14426**
Project no. : **05AU7**
CPT no. : **055** 8/14

← Depth in m to reference level ()

— Soil behaviour type index (Ic) —→

0.5 1.0 1.5 2.0 2.5 3.0 3.5 4.0 4.5 5.0 5.5 6.0 6.5 7.0 7.5

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

(2) Organic soils
(3) Clay
(4) Silt mixtures
(5) Sand mixtures
(6) Sand clean to silty
(7) Gravelly sand

150 cm²
10 cm²

7

6

5

4

3

2



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

9/14

← Depth in m to reference level ()


— Undrained shear strength (Su) in kPa —→

100 200 300 400 500 600 700 800 900 1000 1100 1200 1300 1400 1500

G.L. : 0.00 m

Tip BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

10/14

← Depth in m to reference level ()

— Relative density (consolidated) in % →

10 20 30 40 50 60 70 80 90 100 110 120 130 140 150

G.L. : 0.00 m

0
-1
-2
-3
-4
-5
-6
-7
-8
-9
-10
-11
-12
-13
-14
-15
-16
-17
-18
-19
-20
-21
-22
-23
-24

Tip BNTP backfilled

GWL dipped onsite

150 cm²
10 cm²

--- Relative density (over-consolidated) in % →

20 40 60 80 100 120 140



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**


11/14

← Depth in m to reference level ()

— Equivalent SPT N60 Value →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m



Tip BNTP backfilled

GWL dipped onsite



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**


Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**

12/14



← Depth in m to reference level ()

Internal friction angle in degrees →

5 10 15 20 25 30 35 40 45 50 55 60 65 70 75

G.L. : 0.00 m

Tip BNTF backfilled

GWL dipped onsite

150 cm²
10 cm²



Test according A.S.T.M Standard D 5778-12

Project : **Site Investigations**

Location: **Fitzgerald Rd - Drury**

Position: **0, 0**

Date : **25/11/2020**

Cone no. : **C10CFIP.C14426**

Project no. : **05AU7**

CPT no. : **055**


14/14

Appendix G – sDMT Data

Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


TEST
sDMT001
24 NOV 2020



Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


TEST
sDMT002
24 NOV 2020



Perry Geotech
Site Investigations


Aurecon
Fitzgerald Rd - Drury

TEST
sDMT003
23 NOV 2020



Perry Geotech	Aurecon	TEST
Site Investigations	Fitzgerald Rd - Drury	SDMT003
INTERPRETED GEOTECHNICAL PARAMETERS		23 NOV 2020


DILATOMETER TEST (D M T)




Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


TEST
sDMT004
23 NOV 2020





Perry Geotech	Aurecon	TEST
Site Investigations	Fitzgerald Rd - Drury	SDMT004a
INTERPRETED GEOTECHNICAL PARAMETERS		23 NOV 2020


DILATOMETER TEST (D M T)



Perry Geotech
Site Investigations


Aurecon
Fitzgerald Rd - Drury

TEST
sDMT005
25 NOV 2020



Perry Geotech
Site Investigations


Aurecon
Fitzgerald Rd - Drury



Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


CROSS SECTION OF CONSTRAINED MODULUS M (MPa)



Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


CROSS SECTION OF UNDRAINED SHEAR STRENGTH C_u (kPa)



Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


CROSS SECTION OF MATERIAL INDEX I_d



Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


CROSS SECTION OF SHEAR WAVE VELOCITY V_s (m/s)




Perry Geotech
Site Investigations

Aurecon
Fitzgerald Rd - Drury


CROSS SECTION OF MAX SHEAR MODULUS G_o (MPa)




Perry Geotech	Aurecon	
Site Investigations	Fitzgerald Rd - Drury	
SUPERIMPOSED TEST RESULTS		




Perry Geotech	Aurecon	
Site Investigations	Fitzgerald Rd - Drury	
SUPERIMPOSED TEST RESULTS		




Perry Geotech	Aurecon	
Site Investigations	Fitzgerald Rd - Drury	
SUPERIMPOSED TEST RESULTS		



Perry Geotech	Aurecon	
Site Investigations	Fitzgerald Rd - Drury	
SUPERIMPOSED TEST RESULTS		



Perry Geotech	Aurecon	
Site Investigations	Fitzgerald Rd - Drury	
SUPERIMPOSED TEST RESULTS		



SDMT001	LEGEND	INTERPRETED PARAMETERS	GENERAL PARAMETERS
	Z = Depth Below Ground Level Po, P1, P2 = Corrected A, B, C readings Id = Material Index Ed = Dilatometer Modulus Ud = Pore Press. Index = (P2-Uo)/(Po-Uo) Gamma = Bulk unit weight Sigma' = Effective overb. stress Uo = Pore pressure	Phi = Safe floor value of Friction Angle Ko = In situ earth press. coeff. M = Constrained modulus (at Sigma') Cu = Undrained shear strength Ocr = Overconsolidation ratio (OCR = 'relative OCR'- generally realistic. If accurate independent OCR available, apply suitable factor)	DeltaA = 13 kPa DeltaB = 32 kPa GammaTop = 17.0 kN/m ³ FactorEd = 34.7 Zm = 0.0 kPa Zabs = 0.0 m Zw = 3.0 m

WaterTable at 3.00 m

Reduction formulae according to Marchetti, ASCE Geot.Jnl.Mar. 1980, Vol.109, 299-321; Phi according to TC16 ISSMGE, 2001

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m ³)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	SDMT001 DESCRIPTION
0.25	312	615		312	583		16.7	4	0	0.87	73.4	9.4		5.6	>99.9		41.2	85	SILT
0.5	251	612		248	580		16.7	8	0	1.34	29.5	11.5					40.6		SANDY SILT
0.75	351	833		342	801		17.7	13	0	1.34	27.2	15.9					54.9		SANDY SILT
1.0	583	1205		567	1173		19.1	17	0	1.07	33.4	21.0		3.7	80.8		76.5	126	SILT
1.25	605	1301		585	1269		19.1	22	0	1.17	26.9	23.7		3.3	57.7		81.5	123	SILT
1.5	642	1263		626	1231		19.1	27	0	0.97	23.6	21.0		3.0	47.0		69.5	128	SILT
1.75	1379	2603		1333	2571		20.6	31	0	0.93	42.5	43.0		4.2	>99.9		166.3	315	SILT
2.0	1213	1969		1190	1937		19.1	37	0	0.63	32.6	25.9		3.6	78.1		93.8	263	CLAYEY SILT
2.25	858	1694		831	1662		19.1	41	0	1.00	20.1	28.8		2.8	36.8		91.2	163	SILT
2.5	1259	2057		1234	2025		20.6	46	0	0.64	26.8	27.4		3.3	57.4		94.2	260	CLAYEY SILT
2.75	1381	2569		1337	2537		20.6	51	0	0.90	26.1	41.6		3.2	55.1		141.9	280	SILT
3.0	616	1136		605	1104		19.1	56	0	0.82	10.7	17.3		1.9	13.8		44.4	101	SILT
3.25	362	659		362	627		17.7	59	2	0.74	6.1	9.2		1.3	5.8		18.4	52	CLAYEY SILT
3.5	480	951		472	919		17.7	61	5	0.96	7.7	15.5		1.6	8.2		34.7	72	SILT
3.75	490	835		488	803		17.7	63	7	0.66	7.7	10.9		1.6	8.2		24.4	74	CLAYEY SILT
4.0	304	434		313	402		16.7	65	10	0.29	4.7	3.1		1.1	3.8		5.3	41	CLAY
4.25	221	317		231	285		15.7	66	12	0.24	3.3	1.9		0.85	2.2		2.5	27	CLAY
4.5	400	849		393	817		17.7	68	15	1.12	5.6	14.7		1.3	5.0		28.3	54	SILT
4.75	351	954		336	922		18.6	70	17	1.84	4.6	20.3				37	35.8		SILTY SAND
5.0	469	1326		441	1294		18.6	72	20	2.02	5.9	29.6				38	59.2		SILTY SAND
5.25	414	926		404	894		17.7	74	22	1.29	5.1	17.0					31.5		SANDY SILT
5.5	475	1066		461	1034		17.7	76	25	1.31	5.7	19.9					38.9		SANDY SILT
5.75	434	1167		413	1135		18.6	78	27	1.87	4.9	25.1				37	46.0		SILTY SAND
6.0	1009	2799		935	2767		21.1	80	29	2.02	11.3	63.6				41	166.2		SILTY SAND
6.25	1249	2602		1197	2570		20.6	83	32	1.18	14.0	47.7		2.3	20.9		134.4	208	SILT
6.5	1813	2846		1777	2814		20.1	86	34	0.60	20.3	36.0		2.8	37.3		114.1	342	SILTY CLAY
6.75	691	1041		689	1009		17.7	88	37	0.49	7.4	11.1		1.5	7.7		24.3	99	SILTY CLAY
7.0	633	953		632	921		17.7	90	39	0.49	6.6	10.0		1.4	6.4		20.7	88	SILTY CLAY
7.25	788	1207		782	1175		18.6	92	42	0.53	8.0	13.6		1.6	8.8		31.0	115	SILTY CLAY
7.5	741	1059		740	1027		17.7	95	44	0.41	7.4	9.9		1.5	7.7		21.8	106	SILTY CLAY
7.75	668	1031		665	999		17.7	96	47	0.54	6.4	11.6		1.4	6.2		23.7	91	SILTY CLAY
8.0	457	654		462	622		16.7	98	49	0.39	4.2	5.5		1.0	3.2		8.9	55	SILTY CLAY
8.25	482	894		477	862		17.7	100	52	0.91	4.2	13.4		1.0	3.2		21.9	56	SILT
8.5	700	1376		681	1344		19.1	102	54	1.06	6.1	23.0		1.3	5.8		46.3	91	SILT
8.75	669	1261		655	1229		19.1	104	56	0.96	5.7	19.9		1.3	5.2		38.7	86	SILT
9.0	756	1587		730	1555		19.1	107	59	1.23	6.3	28.6					58.5		SANDY SILT
9.25	1060	2453		1006	2421		20.6	109	61	1.50	8.7	49.1					115.9		SANDY SILT
9.5	639	1132		630	1100		17.7	112	64	0.83	5.1	16.3		1.2	4.3		29.6	79	SILT
9.75	1323	2179		1295	2147		20.6	114	66	0.69	10.8	29.5		1.9	13.9		76.0	206	CLAYEY SILT
10.0	1720	3250		1659	3218		20.6	116	69	0.98	13.7	54.1		2.2	20.1		151.2	283	SILT
10.25	1732	3144		1677	3112		20.6	119	71	0.89	13.5	49.8		2.2	19.7		138.6	285	SILT

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m^3)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	sDMT001 DESCRIPTION
10.5	1158	2617		1100	2585		20.6	122	74	1.45	8.4	51.5					120.2		SANDY SILT
10.75	2176	4005		2100	3973		20.6	125	76	0.93	16.2	65.0		2.5	26.3		192.4	376	SILT
11.0	1417	3639		1321	3607		21.1	127	78	1.84	9.8	79.3				40	196.5		SILTY SAND

SDMT002	LEGEND	INTERPRETED PARAMETERS	GENERAL PARAMETERS
24 NOV 2020	Z = Depth Below Ground Level	Phi = Safe floor value of Friction Angle	DeltaA = 12 kPa
Perry Geotech	Po,P1,P2 = Corrected A,B,C readings	Ko = In situ earth press. coeff.	DeltaB = 33 kPa
Aurecon	Id = Material Index	M = Constrained modulus (at Sigma')	GammaTop = 17.0 kN/m ³
Site Investigations	Ed = Dilatometer Modulus	Cu = Undrained shear strength	FactorEd = 34.7
Fitzgerald Rd - Drury	Ud = Pore Press. Index = (P2-Uo)/(Po-Uo)	Ocr = Overconsolidation ratio	Zm = 0.0 kPa
Refusal (10ton)	Gamma = Bulk unit weight	(OCR = 'relative OCR'- generally realistic. If accurate independent OCR available, apply suitable factor)	Zabs = 0.0 m
	Sigma' = Effective overb. stress		Zw = 3.0 m
	Uo = Pore pressure		

WaterTable at 3.00 m

Reduction formulae according to Marchetti, ASCE Geot.Jnl.Mar. 1980, Vol.109, 299-321; Phi according to TC16 ISSMGE, 2001

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m ³)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	SDMT002 DESCRIPTION
0.25	112	314		116	281		15.7	4	0	1.42	27.3	5.7					19.7		SANDY SILT
0.5	234	604		230	571		16.7	8	0	1.49	28.1	11.8					41.2		SANDY SILT
0.75	394	994		378	961		17.7	12	0	1.54	30.6	20.2					72.0		SANDY SILT
1.0	548	1159		532	1126		17.7	17	0	1.12	31.7	20.6		3.6	74.8		74.1	117	SILT
1.25	312	580		313	547		16.7	21	0	0.75	14.8	8.1		2.3	22.7		23.3	57	CLAYEY SILT
1.5	440	833		435	800		17.7	25	0	0.84	17.1	12.7		2.5	28.6		38.2	82	SILT
1.75	492	860		488	827		17.7	30	0	0.70	16.4	11.8		2.5	26.7		34.9	91	CLAYEY SILT
2.0	392	612		395	579		16.7	34	0	0.46	11.6	6.4		2.0	15.5		16.8	67	SILTY CLAY
2.25	333	532		337	499		16.7	38	0	0.48	8.8	5.6		1.7	10.1		13.3	54	SILTY CLAY
2.5	286	472		291	439		16.7	43	0	0.51	6.8	5.1		1.4	6.8		10.8	44	SILTY CLAY
2.75	280	407		288	374		16.7	47	0	0.30	6.2	3.0		1.3	5.8		6.0	42	CLAY
3.0	298	530		301	497		16.7	51	0	0.65	5.9	6.8		1.3	5.4		13.4	43	CLAYEY SILT
3.25	1587	2467		1557	2434		20.1	53	2	0.56	29.6	30.4		3.5	67.0		107.3	335	SILTY CLAY
3.5	799	1159		795	1126		18.6	55	5	0.42	14.3	11.5		2.3	21.6		32.6	142	SILTY CLAY
3.75	543	1039		532	1006		17.7	57	7	0.90	9.2	16.4		1.7	10.8		39.6	84	SILT
4.0	1064	2313		1016	2280		20.6	59	10	1.26	17.0	43.9					131.6		SANDY SILT
4.25	925	2083		881	2050		19.1	62	12	1.34	14.0	40.6					114.3		SANDY SILT
4.5	1086	2716		1019	2683		20.6	64	15	1.66	15.6	57.7					168.7		SANDY SILT
5.0	1472	2377		1441	2344		20.6	70	20	0.64	20.4	31.3		2.8	37.5		99.5	279	CLAYEY SILT
5.25	2091	3473		2036	3440		20.6	72	22	0.70	27.8	48.7		3.3	60.9		169.0	428	CLAYEY SILT
5.5	1421	2467		1383	2434		20.6	75	25	0.77	18.1	36.5		2.6	31.1		111.6	259	CLAYEY SILT
5.75	913	1545		896	1512		19.1	78	27	0.71	11.2	21.4		2.0	14.7		55.7	147	CLAYEY SILT
6.0	616	987		612	954		17.7	80	29	0.59	7.3	11.9		1.5	7.5		25.8	88	SILTY CLAY
6.25	1625	3660		1538	3627		20.6	82	32	1.39	18.3	72.5					222.9		SANDY SILT
6.5	687	1038		684	1005		17.7	85	34	0.49	7.7	11.1		1.6	8.1		24.8	100	SILTY CLAY
6.75	587	883		586	850		17.7	87	37	0.48	6.3	9.1		1.4	6.1		18.6	81	SILTY CLAY
7.0	406	583		411	550		16.7	89	39	0.37	4.2	4.8		1.0	3.2		7.7	49	SILTY CLAY
7.25	633	972		630	939		17.7	90	42	0.52	6.5	10.7		1.4	6.3		22.1	87	SILTY CLAY
7.5	532	943		526	910		17.7	92	44	0.80	5.2	13.3		1.2	4.5		24.5	67	CLAYEY SILT
7.75	880	1808		848	1775		19.1	94	47	1.16	8.5	32.2		1.7	9.6		75.2	127	SILT
8.0	581	1020		573	987		17.7	97	49	0.79	5.4	14.4		1.2	4.7		27.0	74	CLAYEY SILT
8.25	706	1153		698	1120		17.7	99	52	0.65	6.6	14.6		1.4	6.4		30.3	96	CLAYEY SILT
8.5	1397	2739		1344	2706		20.6	101	54	1.06	12.8	47.3		2.1	18.2		129.3	226	SILT
8.75	1173	2095		1141	2062		19.1	103	56	0.85	10.5	32.0		1.9	13.3		81.4	181	SILT
9.0	1058	2036		1023	2003		19.1	106	59	1.02	9.1	34.0		1.7	10.7		81.9	155	SILT
9.25	1457	3059		1391	3026		20.6	108	61	1.23	12.3	56.7					153.0		SANDY SILT

SDMT003	LEGEND	INTERPRETED PARAMETERS	GENERAL PARAMETERS
23 NOV 2020	Z = Depth Below Ground Level	Phi = Safe floor value of Friction Angle	DeltaA = 15 kPa
Perry Geotech	Po, P1, P2 = Corrected A, B, C readings	Ko = In situ earth press. coeff.	DeltaB = 40 kPa
Aurecon	Id = Material Index	M = Constrained modulus (at Sigma')	GammaTop = 17.0 kN/m ³
Site Investigations	Ed = Dilatometer Modulus	Cu = Undrained shear strength	FactorEd = 34.7
Fitzgerald Rd - Drury	Ud = Pore Press. Index = (P2-Uo)/(Po-Uo)	Ocr = Overconsolidation ratio	Zm = 0.0 kPa
Refusal (10ton)	Gamma = Bulk unit weight	(OCR = 'relative OCR'- generally realistic. If accurate independent OCR available, apply suitable factor)	Zabs = 0.0 m
	Sigma' = Effective overb. stress		Zw = 0.9 m
	Uo = Pore pressure		

WaterTable at 0.90 m

Reduction formulae according to Marchetti, ASCE Geot.Jnl.Mar. 1980, Vol.109, 299-321; Phi according to TC16 ISSMGE, 2001

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m ³)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	SDMT003 DESCRIPTION
0.25	252	679		248	639		16.7	4	0	1.57	58.4	13.6					56.5		SANDY SILT
0.5	394	904		386	864		17.7	8	0	1.24	45.9	16.6					65.4		SANDY SILT
0.75	301	1161		276	1121		18.6	13	0	3.07	21.5	29.3				44	94.6		SILTY SAND
1.0	387	1122		368	1082		18.6	17	1	1.95	22.2	24.8				44	80.7		SILTY SAND
1.25	322	798		316	758		17.7	19	3	1.41	16.7	15.3					45.8		SANDY SILT
1.5	213	359		223	319		15.7	21	6	0.44	10.5	3.3		1.9	13.4		8.4	36	SILTY CLAY
1.75	200	394		208	354		16.7	22	8	0.73	9.0	5.1		1.7	10.5		12.1	32	CLAYEY SILT
2.0	276	505		282	465		16.7	24	11	0.67	11.4	6.3		2.0	15.1		16.6	46	CLAYEY SILT
2.25	397	685		400	645		17.7	26	13	0.63	15.1	8.5		2.4	23.5		24.6	71	CLAYEY SILT
2.5	589	1031		585	991		17.7	28	16	0.71	20.7	14.1		2.8	38.3		44.9	112	CLAYEY SILT
2.75	514	911		512	871		17.7	30	18	0.73	16.7	12.5		2.5	27.6		37.2	92	CLAYEY SILT
3.0	997	1681		981	1641		19.1	31	21	0.69	30.5	22.9		3.5	70.3		81.5	209	CLAYEY SILT
3.25	2076	4116		1992	4076		20.6	34	23	1.06	58.2	72.3		5.0	>99.9		301.5	503	SILT
3.5	842	1353		834	1313		18.6	37	26	0.59	22.2	16.6		2.9	42.7		54.0	162	SILTY CLAY
3.75	733	1084		733	1044		17.7	39	28	0.44	18.2	10.8		2.6	31.5		33.1	135	SILTY CLAY
4.0	371	533		381	493		16.7	41	30	0.32	8.6	3.9		1.7	9.8		9.1	55	CLAY
4.25	630	958		631	918		17.7	42	33	0.48	14.1	9.9		2.3	21.1		28.1	107	SILTY CLAY
4.5	771	1072		774	1032		17.7	44	35	0.35	16.6	9.0		2.5	27.3		26.7	138	SILTY CLAY
4.75	568	930		568	890		17.7	46	38	0.61	11.4	11.2		2.0	15.2		29.4	90	CLAYEY SILT
5.0	730	1119		728	1079		17.7	48	40	0.51	14.3	12.2		2.3	21.5		34.5	124	SILTY CLAY
5.25	711	1190		705	1150		19.1	50	43	0.67	13.2	15.4		2.2	19.0		42.7	117	CLAYEY SILT
5.5	747	1308		737	1268		19.1	53	45	0.77	13.2	18.4		2.2	18.9		50.9	122	CLAYEY SILT
5.75	666	1006		667	966		17.7	55	48	0.48	11.3	10.4		2.0	14.9		27.1	105	SILTY CLAY
6.0	788	1126		789	1086		17.7	57	50	0.40	13.0	10.3		2.2	18.6		28.3	130	SILTY CLAY
6.25	673	1075		671	1035		17.7	59	52	0.59	10.5	12.6		1.9	13.3		32.2	103	SILTY CLAY
6.5	793	1210		790	1170		18.6	61	55	0.52	12.1	13.2		2.1	16.6		35.3	127	SILTY CLAY
6.75	853	1375		845	1335		19.1	63	57	0.62	12.5	17.0		2.1	17.5		46.1	137	CLAYEY SILT
7.0	881	2679		809	2639		19.6	65	60	2.44	11.5	63.5				41	167.0		SILTY SAND
7.25	1598	3632		1514	3592		20.6	68	62	1.43	21.4	72.1					232.3		SANDY SILT
7.5	1634	3768		1545	3728		20.6	70	65	1.47	21.0	75.7					242.6		SANDY SILT
7.75	1829	4150		1731	4110		20.6	73	67	1.43	22.7	82.6					270.6		SANDY SILT
8.0	780	2521		711	2481		19.6	76	70	2.76	8.5	61.4				40	144.4		SILTY SAND
8.25	1970	4536		1859	4496		20.6	78	72	1.48	22.8	91.5					300.2		SANDY SILT
8.5	796	3185		694	3145		19.6	81	75	3.95	7.6	85.0				39	192.8		SAND
8.75	412	3293		286	3253		18.6	83	77	14.22	2.5	103.0				33	133.4		SAND

SDMT004	LEGEND Z = Depth Below Ground Level Po,P1,P2 = Corrected A,B,C readings Id = Material Index Ed = Dilatometer Modulus Ud = Pore Press. Index = (P2-Uo)/(Po-Uo) Gamma = Bulk unit weight Sigma' = Effective overb. stress Uo = Pore pressure	INTERPRETED PARAMETERS Phi = Safe floor value of Friction Angle Ko = In situ earth press. coeff. M = Constrained modulus (at Sigma') Cu = Undrained shear strength Ocr = Overconsolidation ratio (OCR = 'relative OCR'- generally realistic. If accurate independent OCR available, apply suitable factor)	GENERAL PARAMETERS DeltaA = 12 kPa DeltaB = 39 kPa GammaTop = 17.0 kN/m ³ FactorEd = 34.7 Zm = 0.0 kPa Zabs = 0.0 m Zw > Zfinal
23 NOV 2020			
Perry Geotech Aurecon Site Investigations Fitzgerald Rd - Drury Refusal (10ton)			

Water Level below end of sounding

Reduction formulae according to Marchetti, ASCE Geot.Jnl.Mar. 1980, Vol.109, 299-321; Phi according to TC16 ISSMGE, 2001

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m ³)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	SDMT004 DESCRIPTION
0.25	130	317		135	278		15.7	4	0	1.06	31.8	5.0		3.6	75.1		17.8	30	SILT
0.5	326	761		319	722		17.7	8	0	1.26	39.0	14.0					53.0		SANDY SILT
0.75	331	788		323	749		17.7	13	0	1.32	25.6	14.8					50.2		SANDY SILT
1.0	226	580		223	541		16.7	17	0	1.43	13.1	11.0					30.4		SANDY SILT
1.25	199	548		196	509		16.7	21	0	1.60	9.3	10.9					26.3		SANDY SILT
1.5	136	320		141	281		15.7	25	0	0.99	5.6	4.8		1.3	5.0		9.3	20	SILT
1.75	122	314		127	275		15.7	29	0	1.17	4.3	5.1		1.0	3.4		8.6	17	SILT
2.0	189	379		194	340		16.7	33	0	0.75	5.8	5.1		1.3	5.3		9.9	28	CLAYEY SILT
2.25	175	450		176	411		16.7	37	0	1.34	4.7	8.2					14.4		SANDY SILT

SDMT004a	LEGEND Z = Depth Below Ground Level Po,P1,P2 = Corrected A,B,C readings Id = Material Index Ed = Dilatometer Modulus Ud = Pore Press. Index = (P2-Uo)/(Po-Uo) Gamma = Bulk unit weight Sigma' = Effective overb. stress Uo = Pore pressure	INTERPRETED PARAMETERS Phi = Safe floor value of Friction Angle Ko = In situ earth press. coeff. M = Constrained modulus (at Sigma') Cu = Undrained shear strength Ocr = Overconsolidation ratio (OCR = 'relative OCR'- generally realistic. If accurate independent OCR available, apply suitable factor)	GENERAL PARAMETERS DeltaA = 11 kPa DeltaB = 39 kPa GammaTop = 17.0 kN/m ³ FactorEd = 34.7 Zm = 0.0 kPa Zabs = 0.0 m Zw > Zfinal
23 NOV 2020			
Perry Geotech Aurecon Site Investigations Fitzgerald Rd - Drury Refusal (10ton)			

Water Level below end of sounding

Reduction formulae according to Marchetti, ASCE Geot.Jnl.Mar. 1980, Vol.109, 299-321; Phi according to TC16 ISSMGE, 2001

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m ³)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	SDMT004a DESCRIPTION
2.5	666	4502		488	4463		19.6	43	0	8.15	11.5	137.9				41	362.8		SAND

SDMT005	LEGEND	INTERPRETED PARAMETERS	GENERAL PARAMETERS
	Z = Depth Below Ground Level Po, P1, P2 = Corrected A, B, C readings Id = Material Index Ed = Dilatometer Modulus Ud = Pore Press. Index = (P2-Uo)/(Po-Uo) Gamma = Bulk unit weight Sigma' = Effective overb. stress Uo = Pore pressure	Phi = Safe floor value of Friction Angle Ko = In situ earth press. coeff. M = Constrained modulus (at Sigma') Cu = Undrained shear strength Ocr = Overconsolidation ratio (OCR = 'relative OCR'- generally realistic. If accurate independent OCR available, apply suitable factor)	DeltaA = 10 kPa DeltaB = 36 kPa GammaTop = 17.0 kN/m ³ FactorEd = 34.7 Zm = 0.0 kPa Zabs = 0.0 m Zw = 3.0 m
25 NOV 2020			
Perry Geotech Aurecon Site Investigations Fitzgerald Rd - Drury Inclination			

WaterTable at 3.00 m

Reduction formulae according to Marchetti, ASCE Geot.Jnl.Mar. 1980, Vol.109, 299-321; Phi according to TC16 ISSMGE, 2001

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m ³)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	SDMT005 DESCRIPTION
0.25	174	427		174	391		16.7	4	0	1.25	40.9	7.5					28.9		SANDY SILT
0.5	340	829		328	793		17.7	8	0	1.42	38.9	16.1					61.1		SANDY SILT
0.75	338	818		326	782		17.7	13	0	1.40	25.4	15.8					53.5		SANDY SILT
1.0	327	694		321	658		17.7	17	0	1.05	18.6	11.7		2.7	32.5		36.1	62	SILT
1.25	385	697		382	661		17.7	22	0	0.73	17.6	9.7		2.6	29.9		29.4	72	CLAYEY SILT
1.5	268	512		268	476		16.7	26	0	0.78	10.3	7.2		1.9	12.9		18.2	44	CLAYEY SILT
1.75	413	757		408	721		17.7	30	0	0.77	13.5	10.9		2.2	19.7		30.2	72	CLAYEY SILT
2.0	220	333		227	297		15.7	35	0	0.31	6.5	2.4		1.4	6.4		5.0	34	CLAY
2.25	1162	2358		1115	2322		20.6	39	0	1.08	28.9	41.9		3.4	64.6		146.8	239	SILT
2.5	487	1814		433	1778		19.6	44	0	3.11	9.9	46.7				40	116.3		SILTY SAND
2.75	245	330		253	294		15.7	49	0	0.16	5.2	1.4		1.2	4.5		2.6	35	CLAY
3.0	274	413		279	377		16.7	53	0	0.35	5.3	3.4		1.2	4.6		6.3	39	SILTY CLAY
3.25	445	777		441	741		17.7	54	2	0.69	8.1	10.4		1.6	8.8		23.8	68	CLAYEY SILT
3.5	604	1859		554	1823		19.6	56	5	2.31	9.8	44.0				40	109.1		SILTY SAND
3.75	1043	2839		965	2803		21.1	59	7	1.92	16.3	63.8				43	189.0		SILTY SAND
4.0	888	2789		805	2753		19.6	62	10	2.45	12.9	67.6				42	185.4		SILTY SAND
4.25	679	2280		611	2244		19.6	64	12	2.73	9.4	56.7				40	138.3		SILTY SAND
4.75	1463	4264		1335	4228		21.1	69	17	2.19	19.1	100.4				43	312.6		SILTY SAND
5.0	706	998		704	962		17.7	72	20	0.38	9.5	9.0		1.8	11.5		22.0	111	SILTY CLAY
5.25	1907	2901		1870	2865		20.1	74	22	0.54	25.1	34.5		3.2	51.8		116.4	382	SILTY CLAY
5.5	2590	3637		2550	3601		20.1	76	25	0.42	33.1	36.5		3.7	80.0		132.5	560	SILTY CLAY
5.75	2170	3016		2140	2980		20.1	79	27	0.40	26.8	29.1		3.3	57.5		100.1	445	SILTY CLAY
6.0	2400	3469		2359	3433		20.1	81	29	0.46	28.6	37.3		3.4	63.7		130.3	498	SILTY CLAY
6.25	1622	2618		1585	2582		20.6	84	32	0.64	18.5	34.6		2.7	32.2		106.7	298	CLAYEY SILT
6.5	2401	3597		2354	3561		20.1	87	34	0.52	26.8	41.9		3.3	57.3		143.8	488	SILTY CLAY
6.75	2512	3570		2471	3534		20.1	89	37	0.44	27.3	36.9		3.3	59.1		127.2	515	SILTY CLAY
7.25	1945	3190		1895	3154		20.6	94	42	0.68	19.6	43.7		2.7	35.4		137.1	361	CLAYEY SILT
7.5	1893	3180		1841	3144		20.6	97	44	0.73	18.5	45.2		2.7	32.3		139.4	345	CLAYEY SILT
7.75	1595	2496		1562	2460		20.1	100	47	0.59	15.2	31.2		2.4	23.7		90.2	277	SILTY CLAY
8.0	1587	2351		1561	2315		20.1	102	49	0.50	14.8	26.2		2.3	22.7		75.1	274	SILTY CLAY
8.25	1353	2017		1332	1981		18.6	105	52	0.51	12.2	22.5		2.1	16.8		60.5	221	SILTY CLAY
8.5	1225	1791		1209	1755		18.6	107	54	0.47	10.8	18.9		1.9	13.9		48.7	194	SILTY CLAY
8.75	1046	1547		1033	1511		18.6	109	56	0.49	8.9	16.6		1.7	10.4		39.5	156	SILTY CLAY
9.0	981	1467		969	1431		18.6	112	59	0.51	8.2	16.0		1.6	9.0		36.7	142	SILTY CLAY
9.25	692	1067		686	1031		17.7	114	61	0.55	5.5	12.0		1.2	4.8		22.6	88	SILTY CLAY
9.5	680	886		682	850		17.7	116	64	0.27	5.3	5.8		1.2	4.6		10.8	87	CLAY
9.75	821	1201		814	1165		18.6	118	66	0.47	6.4	12.2		1.4	6.1		24.8	110	SILTY CLAY
10.0	901	1278		894	1242		18.6	120	69	0.42	6.9	12.1		1.4	6.9		25.5	124	SILTY CLAY
10.25	1077	1537		1066	1501		18.6	122	71	0.44	8.2	15.1		1.6	9.0		34.5	156	SILTY CLAY
10.5	1018	1545		1004	1509		18.6	124	74	0.54	7.5	17.5		1.5	7.9		38.6	142	SILTY CLAY
10.75	1235	1792		1219	1756		18.6	127	76	0.47	9.0	18.6		1.7	10.5		44.6	183	SILTY CLAY
11.0	1755	2450		1733	2414		20.1	129	78	0.41	12.9	23.6		2.1	18.3		64.7	290	SILTY CLAY
11.25	1324	1878		1309	1842		18.6	131	81	0.43	9.4	18.5		1.8	11.1		45.0	199	SILTY CLAY

Z (m)	A (kPa)	B (kPa)	C (kPa)	Po (kPa)	P1 (kPa)	P2 (kPa)	Gamma (kN/m ³)	Sigma' (kPa)	Uo (kPa)	Id	Kd	Ed (MPa)	Ud	Ko	Ocr	Phi (Deg)	M (MPa)	Cu (kPa)	sDMT005 DESCRIPTION
11.5	1518	2305		1491	2269		20.1	133	83	0.55	10.5	27.0		1.9	13.4		68.9	235	SILTY CLAY
11.75	1739	2553		1711	2517		20.1	136	86	0.50	11.9	28.0		2.0	16.3		74.7	279	SILTY CLAY
12.0	1407	1978		1391	1942		18.6	139	88	0.42	9.4	19.1		1.8	11.2		46.6	211	SILTY CLAY
12.25	1171	1585		1163	1549		18.6	141	91	0.36	7.6	13.4		1.5	8.1		29.8	165	SILTY CLAY
12.5	1168	1643		1157	1607		18.6	143	93	0.42	7.4	15.6		1.5	7.8		34.3	162	SILTY CLAY
12.75	1115	1731		1097	1695		18.6	145	96	0.60	6.9	20.8		1.4	6.9		44.0	150	SILTY CLAY
13.0	983	1597		965	1561		19.1	147	98	0.69	5.9	20.7		1.3	5.4		40.5	125	CLAYEY SILT
13.25	1081	1759		1059	1723		19.1	150	101	0.69	6.4	23.0		1.4	6.2		47.1	141	CLAYEY SILT
13.5	1233	2364		1189	2328		20.6	152	103	1.05	7.1	39.5		1.5	7.3		85.6	164	SILT
15.0	1928	3140		1880	3104		20.6	168	118	0.69	10.5	42.5		1.9	13.3		108.0	293	CLAYEY SILT
15.25	1765	2665		1732	2629		20.1	171	120	0.56	9.4	31.1		1.8	11.3		75.9	261	SILTY CLAY
15.5	1584	2360		1558	2324		20.1	174	123	0.53	8.3	26.6		1.6	9.2		61.3	225	SILTY CLAY
15.75	1416	2274		1385	2238		20.6	176	125	0.68	7.2	29.6		1.5	7.3		63.9	191	CLAYEY SILT
16.0	1510	2455		1475	2419		20.6	179	128	0.70	7.5	32.8		1.5	7.9		72.4	207	CLAYEY SILT
16.25	1807	2819		1769	2783		20.6	182	130	0.62	9.0	35.2		1.7	10.5		84.3	263	CLAYEY SILT
16.5	2064	3171		2021	3135		20.1	184	132	0.59	10.2	38.7		1.9	12.8		97.5	313	SILTY CLAY
16.75	1609	2878		1558	2842		20.6	187	135	0.90	7.6	44.6		1.5	8.1		99.2	219	SILT
17.0	1811	3446		1742	3410		20.6	190	137	1.04	8.5	57.9		1.7	9.5		135.1	253	SILT
17.25	1732	3136		1674	3100		20.6	192	140	0.93	8.0	49.5		1.6	8.7		112.5	239	SILT
17.5	1797	4446		1677	4410		20.6	195	142	1.78	7.9	94.8					215.6		SANDY SILT
17.75	2067	3273		2019	3237		20.6	198	145	0.65	9.5	42.3		1.8	11.4		103.4	304	CLAYEY SILT
18.0	1605	3057		1545	3021		20.6	200	147	1.06	7.0	51.2		1.5	7.0		109.7	210	SILT
18.25	1888	3869		1801	3833		20.6	203	150	1.23	8.1	70.5					161.9		SANDY SILT
18.5	1660	3032		1604	2996		20.6	206	152	0.96	7.1	48.3		1.5	7.2		103.9	219	SILT
18.75	1909	3801		1827	3765		20.6	208	155	1.16	8.0	67.3		1.6	8.8		153.5	260	SILT
19.0	1725	3708		1638	3672		20.6	211	157	1.37	7.0	70.6					152.1		SANDY SILT

sDMT001 - Tabular data: Vs, Go, Vs Repeatability

Each Vs value in the 'Vs Repeatability' column corresponds to a distinct energization.

Z	Vs	Go	Rho	Vs Repeatability	Var Coeff.
[m]	[m/s]	[MPa]	[kg/m ³]	[m/s]	[%]
1.00	1153	2592	1950	1176,1123,1160	2.36
1.50	347	235	1950	349,347,346	0.46
2.00	192	71.9	1950	193,192,190	0.82
2.50	243	124	2100	246,242,241	1.09
3.00	272	144	1950	272,273,272	0.26
3.50	178	57.0	1800	176,179,178	0.89
4.00	121	24.9	1700	123,120,121	1.31
4.50	142	36.3	1800	143,143,140	1.22
5.00	186	65.7	1900	186,185,186	0.38
5.50	199	71.3	1800	197,199,200	0.79
6.00	306	201	2150	308,305,306	0.52
6.50	253	131	2050	249,255,256	1.51
7.00	159	45.5	1800	160,158,159	0.63
7.50	209	78.6	1800	210,209,209	0.34
8.00	186	58.8	1700	185,186,186	0.38
8.50	232	105	1950	231,232,232	0.30
9.00	194	73.4	1950	194,193,194	0.36
9.50	286	147	1800	288,288,283	1.02
10.00	314	207	2100	313,315,315	0.39
10.50	329	227	2100	329,328,329	0.21
11.00	404	351	2150	399,407,407	1.15

sDMT002 - Tabular data: Vs, Go, Vs Repeatability

Each Vs value in the 'Vs Repeatability' column corresponds to a distinct energization.

Z	Vs	Go	Rho	Vs Repeatability	Var Coeff.
[m]	[m/s]	[MPa]	[kg/m ³]	[m/s]	[%]
1.00	471	399	1800	487,463,464	2.88
1.50	120	25.9	1800	122,118,121	1.77
2.00	189	60.7	1700	188,189,189	0.37
2.50	144	35.3	1700	144,144,145	0.49
3.00	166	46.8	1700	167,166,166	0.43
3.50	224	95.3	1900	224,224,224	0.00
4.00	300	189	2100	299,301,300	0.33
4.50	321	216	2100	323,322,319	0.66
5.00	282	167	2100	281,282,282	0.25
5.50	396	329	2100	393,397,399	0.78
6.00	185	61.6	1800	186,185,185	0.38
6.50	199	71.3	1800	200,199,198	0.50
7.00	133	30.1	1700	132,133,133	0.53
7.50	151	41.0	1800	151,151,151	0.00
8.00	230	95.2	1800	229,230,230	0.31
8.50	366	281	2100	369,366,363	0.82

sDMT003 - Tabular data: Vs, Go, Vs Repeatability

Each Vs value in the 'Vs Repeatability' column corresponds to a distinct energization.

Z	Vs	Go	Rho	Vs Repeatability	Var Coeff.
[m]	[m/s]	[MPa]	[kg/m ³]	[m/s]	[%]
1.00	0	0.0	1900	0,0,0,0,0,0,0,0,0,0	
1.50	538	463	1600	546,523,546	2.47
2.00	100	17.0	1700	101,101,99	1.22
2.50	157	44.4	1800	157,156,157	0.45
3.00	332	215	1950	331,330,334	0.64
3.50	196	73.0	1900	196,196,196	0.00
4.00	135	31.0	1700	135,135,134	0.52
4.50	142	36.3	1800	142,142,142	0.00
5.00	161	46.7	1800	160,161,161	0.44
5.50	195	74.1	1950	197,193,194	1.09
6.00	179	57.7	1800	178,179,179	0.40
6.50	214	87.0	1900	214,215,213	0.47
7.00	236	111	2000	237,234,236	0.67
7.50	281	166	2100	280,279,285	1.15
8.00	290	168	2000	290,290,289	0.24
8.50	442	391	2000	446,441,439	0.82

sDMT004 - Tabular data: Vs, Go, Vs Repeatability

Each Vs value in the 'Vs Repeatability' column corresponds to a distinct energization.

Z	Vs	Go	Rho	Vs Repeatability	Var Coeff.
[m]	[m/s]	[MPa]	[kg/m ³]	[m/s]	[%]
1.00	325	180	1700	331,329,316	2.51
1.50	34	1.8	1600	34,34,34	0.00
2.00	244	101	1700	245,245,243	0.50

sDMT005 - Tabular data: Vs, Go, Vs Repeatability

Each Vs value in the 'Vs Repeatability' column corresponds to a distinct energization.

Z	Vs	Go	Rho	Vs Repeatability	Var Coeff.
[m]	[m/s]	[MPa]	[kg/m ³]	[m/s]	[%]
1.00	113	23.0	1800	112,114,114	1.08
1.50	175	52.1	1700	180,173,172	2.49
2.00	155	38.4	1600	155,156,155	0.46
2.50	142	40.3	2000	141,143,141	0.86
3.00	109	20.2	1700	109,110,109	0.65
3.50	209	87.4	2000	210,208,209	0.48
4.00	230	106	2000	228,232,231	0.92
4.50	298	184	2075	297,299,298	0.34
5.00	223	89.5	1800	225,223,222	0.71
5.50	354	257	2050	357,349,355	1.18
6.00	375	288	2050	375,375,375	0.00
6.50	307	193	2050	304,308,309	0.86
7.00	328	223	2075	328,329,328	0.22
7.50	311	203	2100	311,310,312	0.32
8.00	262	141	2050	262,261,262	0.27
8.50	248	117	1900	247,249,247	0.49
9.00	207	81.4	1900	208,205,209	1.02
9.50	205	75.6	1800	206,204,204	0.60
10.00	229	99.6	1900	230,229,227	0.69
10.50	255	124	1900	251,258,257	1.49
11.00	293	176	2050	294,293,293	0.24
11.50	239	117	2050	239,237,240	0.66
12.00	272	141	1900	270,273,272	0.58
12.50	213	86.2	1900	212,215,213	0.74
13.00	260	132	1950	261,260,259	0.38
13.50	304	194	2100	304,304,304	0.00
14.00	286	172	2100	288,286,284	0.70
14.50	431	390	2100	431,429,432	0.37
15.00	422	374	2100	419,425,423	0.73
15.50	322	213	2050	319,325,322	0.93
16.00	269	152	2100	270,271,267	0.79
16.50	369	279	2050	371,372,365	1.03
17.00	334	234	2100	339,336,327	1.87
17.50	327	225	2100	328,328,326	0.37
18.00	291	178	2100	294,292,288	1.06
18.50	352	260	2100	349,351,355	0.88

Appendix H – Test Pit Logs

TRIAL PIT INFORMATION

Excavated by: LCS Ltd
Excavator type: 13t Excavator
Date started: 7/12/2020
Date completed: 7/12/2020

CO-ORDINATES: Mt Eden 2000

Easting: 417228m
Northing: 774154m
Ground level: 27.00m
(NZVD2016)

DIMENSIONS AND ORIENTATION

Width: 2m
Length: 3m

(Deg)

Logged by: BGW
Input by: STH
Checked by: GO
Verified by: JM


Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0m		T	0m: SILT with some clay and organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets.	0m: ISHSV 106/39 kPa	0m: TOPSOIL	
0.2m			0.2m: Clayey SILT with minor gravel; brown, speckled black. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-angular to angular.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
0.75m			0.75m: CLAY with some silt, minor sand and gravel; brown orange, mottled grey. Very stiff, moist, high plasticity. Sand is fine to medium. Gravel is fine to medium, sub-angular to angular.	0.5m: ISHSV 140/36 kPa		
1m				1m: ISHSV 91/52 kPa	0.75m: 2x 5kg samples (0.8 to 1.2 m)	26
1.5m				1.5m: ISHSV 161/73 kPa		
2m				2m: ISHSV 179/43 kPa		25
2.3m			2.3m: Silty CLAY with minor gravel; brown mottled grey. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-angular to angular.			
2.8m			2.8m: CLAY with some silt, minor sand and gravel; brown orange, mottled grey. Very stiff, moist, high plasticity. Sand is fine to medium. Gravel is fine to medium, sub-angular to angular.			24
3.2m			Terminated at 3.2m (Target Depth Reached)			
4m						23

REMARKS:

- Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.
- TP001 backfilled upon completion.

Water Level Readings:

Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 7/12/2020 Date completed: 7/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 417225m Northing: 774257m Ground level: 28.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  (Deg)	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets.	0m: ISHSV 152/43 kPa	0m: TOPSOIL	
0.2			0.2m: Clayey SILT with minor gravel; brown speckled black. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-angular.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD 0.2m: 2x 5kg samples	
0.5				0.5m: ISHSV 167/30 kPa		
0.9					0.9m: 2x 5kg samples	
1			0.9m: CLAY with some silt with minor gravel; dark brown, mottled grey. Very stiff, moist, high plasticity.	1m: ISHSV 213 kPa		27
1.5				1.5m: ISHSV 182/27 kPa		
2				2m: ISHSV 149/24 kPa		26
2.5						
3			2.5m: Silty CLAY with minor gravel; brown mottled grey. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-angular.			25
3.2			Terminated at 3.2m (Target Depth Reached)			24

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP002 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 7/12/2020 Date completed: 7/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 417202m Northing: 774328m Ground level: 30.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	---	--


Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics and fibrous rootlets.	1.5m: ISHSV 194/36 kPa 2m: ISHSV 167/129 kPa	0m: TOPSOIL	0
0.25			0.25m: Clayey SILT; brown. Very stiff, moist, high plasticity.		0.25m: SOUTH AUCKLAND VOLCANIC FIELD 0.25m: 2x 5kg samples	0.25
0.8			0.8m: Silty CLAY; brownish orange. Very stiff, moist, high plasticity.		0.8m: 2x 5kg samples	0.8
2.8			2.8m: Silty CLAY with minor gravel; brown mottled black. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-angular to rounded.			2.8
3			3m: Silty CLAY; brownish orange. Very stiff, moist, high plasticity.		3m: 2x 5kg samples	3
3.5			Terminated at 3.5m (Target Depth Reached)			3.5



REMARKS:

- REMARKS:
1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.
 2. TP003 backfilled upon completion.

Water Level Readings:	
-----------------------	--


Date	Time	Hole Depth	Water Level
			No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 7/12/2020 Date completed: 7/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 417128m Northing: 774429m Ground level: 28.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  (Deg)	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
1		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets. Sand is fine to medium. 0.25m: Clayey SILT; brown. Very stiff, moist, high plasticity. 0.45m: Clayey SILT; brownish orange. Stiff, moist, low plasticity.	0.5m: ISHSV 179/52 kPa 1m: ISHSV 91/33 kPa	0m: TOPSOIL 0.25m: SOUTH AUCKLAND VOLCANIC FIELD 0.45m: 2x 5kg samples	27
2		VRb	1.8m: Silty CLAY; orange brown. Stiff, moist, plastic.	2m: ISHSV 161/33 kPa	1.8m: 2x 5kg sample taken.	26
3			Terminated at 2.5m (TP terminated)	2.5m: ISHSV UTP	2.5m: Unable to excavate deeper than 2.5m below ground level due to soil strength.	25
4						24

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP004 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 7/12/2020 Date completed: 7/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 417081m Northing: 774296m Ground level: 31.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  (Deg)	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets. Sand is fine to medium.		0m: TOPSOIL	
0.2			0.2m: Clayey SILT; brown. Very stiff, moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
0.7			0.7m: Silty CLAY; brown mottled orange. Very stiff, moist, high plasticity.	0.5m: ISHSV 179/76 kPa		
1.4			1.4m: CLAY with some silt; brown orange. Very stiff, moist, high plasticity.	1m: ISHSV 147/43 kPa	1.4m: 50kg bulk sample.	
3			Terminated at 3m (Target Depth Reached)	2m: ISHSV UTP		
4						

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP005 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 7/12/2020 Date completed: 7/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 417081m Northing: 774158m Ground level: 27.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	---	--


Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets.	1m: ISHSV 30/46 kPa 1.5m: ISHSV 19/28 kPa 2m: ISHSV 30/46 kPa	0m: TOPSOIL	0
0.2			0.2m: Clayey SILT with some organics and trace gravel; brown speckled black. Very stiff, moist, high plasticity. Organics are fibrous. Gravel is fine, sub-angular.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	0.2
0.8			0.8m: Silty CLAY; pink, banded grey. Very stiff, moist, high plasticity.			0.8
1			1m: Clayey SILT; reddish brown. Firm, moist, low plasticity.			1
2.8			Terminated at 2.8m (Target Depth Reached)			2.8




REMARKS:

- REMARKS:
1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.
 2. TP006 backfilled upon completion.

Water Level Readings:	
-----------------------	--


Water Level Readings:		
Date Time	Hole Depth	Water Level
No water level recorded		


TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416992m Northing: 774074m Ground level: 23.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: Clayey SILT; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL	
			0.2m: Silty CLAY; brown, speckled black. Very stiff, moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.7m: CLAY with some silt; brownish orange. Very stiff, moist, high plasticity.	0.5m: ISHSV 159/36 kPa		
1			0.9m: CLAY with minor silt; bluish grey. Very stiff, moist, high plasticity.	1m: ISHSV UTP		22
			1.1m: CLAY with some silt and minor sand, fine to medium; orange brown. Very stiff, moist, high plasticity.	1.5m: ISHSV UTP		
2			1.9m: Highly weathered, reddish brown BASALT; extremely weak [Silty CLAY with some gravel; reddish brown. Very stiff, moist, high plasticity. Gravel is medium to coarse, sub-angular, very weak, basalt].	2m: ISHSV UTP		21
3			Terminated at 3m (Target Depth Reached)			20
4						19

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.


Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded


TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416994m Northing: 774162m Ground level: 26.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL	
			0.2m: Silty CLAY; brown, speckled black. Very stiff, moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.7m: Clayey SILT; orange brown. Hard, moist, high plasticity.	0.5m: ISHSV 213+ kPa		
1			1.2m to 2.2m: ...Very stiff	1m: ISHSV 213+ kPa		25
			2.2m: Silty CLAY; brown, mottled orange. Very stiff, moist, high plasticity.	1.5m: ISHSV 134/49 kPa		
2			2.7m: CLAY with some silt; reddish brown, mottled grey. Very stiff, moist, high plasticity.	2m: ISHSV 106/21 kPa		24
			Terminated at 3.1m (Target Depth Reached)		2.2m: Two ~25kg sample bags taken (2.3m to 2.7m)	23
4						22


REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.


Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416897m Northing: 773892m Ground level: 19.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay and trace sand; dark brown. Firm, moist, high plasticity, organics (rootlets). Sand is fine.		0m: TOPSOIL	
1		VRb	0.2m: Clayey SILT with minor gravel and cobbles; reddish brown. Stiff, moist, high plasticity. Gravel and cobbles are sub-rounded, slightly vesicular, completely weathered, very weak, basalt.	0.5m: ISHSV 123/36 kPa 1m: ISHSV UTP 1.5m: ISHSV UTP	0.2m: SOUTH AUCKLAND VOLCANIC FIELD	18
2			1.9m: Silty CLAY with minor gravel, fine to medium, sub-angular; reddish brown. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-angular, highly weathered, very weak, basalt.	2m: ISHSV UTP	1.9m: Two ~25kg sample bags taken (2.2m to 2.7m)	17
3			Terminated at 3m (Target Depth Reached)			16
4						15

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416890m Northing: 773844m Ground level: 16.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  195 (Deg)	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay and trace sand; dark brown. Firm, moist, high plasticity, organics (rootlets). Sand is fine.		0m: TOPSOIL	
			0.2m: Silty CLAY; brown, speckled black. Very stiff, moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.6m: CLAY with some silt; bluish grey, mottled orange. Stiff, moist, high plasticity.	0.5m: ISHSV 68/15 kPa	0.6m: Two ~25kg sample bags taken (1.5m to 1.8m)	
1			1.35m to 1.7m: ...Very stiff	1m: ISHSV 91/52 kPa		15
2			2.4m: CLAY with minor silt and gravel; reddish brown. Very stiff, moist to wet, high plasticity. Gravel is fine to medium, sub-angular, highly weathered, weak, basalt.	1.5m: ISHSV 161/52 kPa 2m: ISHSV 82/33 kPa		14
3			Terminated at 2.8m (Target Depth Reached)			13
4						12

REMARKS:
 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.

Water Level Readings:
 Date Time | Hole Depth | Water Level
 (1) 08/12/20 10:00 | m | 2.8 m bgl

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416629m Northing: 773962m Ground level: 12.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: Clayey SILT; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL	
			0.2m: Silty CLAY; brown. Stiff, moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.5m: CLAY with some silt; bluish grey, banded brownish orange. Very stiff, moist, high plasticity.	0.5m: ISHSV 158/37 kPa		
1				1m: ISHSV 161/89 kPa		
				1.5m: ISHSV 131/79 kPa		
2			1.8m: CLAY with some silt and minor sand; bluish grey, mottled orange. Very stiff, moist, high plasticity. Sand is fine.	2m: ISHSV 109/76 kPa	1.8m: Two ~25kg sample bags taken (2.2m to 2.5m)	
3			Terminated at 3m (Target Depth Reached)			
4						

REMARKS:
1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.

Water Level Readings:		
Date	Time	Hole Depth Water Level
No water level recorded		

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416671m Northing: 773922m Ground level: 15.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: Clayey SILT; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL	
0.2		VRb	0.2m: Completely weathered, brownish orange BASALT; very weak, slightly vesicular [Clayey SILT with some gravel; brownish orange. Stiff, dry to moist, high plasticity. Gravel is fine to medium, sub-angular, highly weathered, very weak, basalt].	0.5m: ISHSV 74/24 kPa	0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
1				1m: ISHSV UTP		
1.2			1.2m: Slightly weathered, bluish grey BASALT; moderately strong, slightly vesicular. Ripped from base of test pit as sub-angular boulders.			
1.4			Terminated at 1.4m (Refusal On Basalt)			
2						
3						
4						


REMARKS:


REMARKS:

1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.

Water Level Readings:	
-----------------------	--

Water Level Readings:		
Date Time	Hole Depth	Water Level
No water level recorded		

TRIAL PIT INFORMATION		CO-ORDINATES: Mt Eden 2000	DIMENSIONS AND ORIENTATION	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM	
Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020		Easting: 416820m Northing: 774039m Ground level: 22.00m (NZVD2016)	Width: 2m Length: 3m 		
Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations
		T	0m: Clayey SILT; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL
			0.2m: Silty CLAY; brown, speckled black. Very stiff, moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD
				0.5m: ISHSV 131/50 kPa	
			0.7m: CLAY with some silt; brownish orange. Very stiff, moist, high plasticity.		
1				1m: ISHSV 191/79 kPa	
				1.5m: ISHSV 167/61 kPa	
2			2m: Silty CLAY; brown, mottled bluish grey. Very stiff, moist, high plasticity.	2m: ISHSV 167/76 kPa	
3			Terminated at 2.9m (Target Depth Reached)		
4					
REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.				Water Level Readings: Date Time Hole Depth Water Level No water level recorded	

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416871m Northing: 774221m Ground level: 22.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  70 (Deg)	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	---	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: Clayey SILT; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL	
			0.2m: Clayey SILT; brown, speckled black. Very stiff, moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
				0.5m: ISHSV 207/79 kPa		
1			0.7m: CLAY with some silt; brownish orange. Very stiff, moist, high plasticity.			
				1m: ISHSV 158/43 kPa		21
				1.5m: ISHSV 188/82 kPa		
2			1.7m: CLAY with minor silt; grey mottled orange. Very stiff, moist, high plasticity.		1.7m: Two ~25kg sample bags taken (1.7m to 2.8m)	20
				2m: ISHSV 167/- kPa		
3			2.8m: Silty CLAY with minor gravel; reddish brown. Very stiff, moist, high plasticity. Gravel is fine to coarse, sub-angular, completely weathered, slightly vesicular, extremely weak, basalt.			19
4			Terminated at 3.1m (Target Depth Reached)			18


REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416506m Northing: 774075m Ground level: 12.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  65 (Deg)	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay and trace sand; dark brown. Firm, moist, high plasticity, organics (rootlets). Sand is fine.		0m: TOPSOIL	
		VRb	0.2m: Silty CLAY; brown, speckled black. Very stiff, moist, high plasticity.	0.5m: ISHSV 205/31 kPa	0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
1			0.7m: CLAY with some silt; greyish brown. Very stiff, moist, high plasticity.	1m: ISHSV 173/43 kPa		
			1.2m: Silty CLAY; orange brown with grey banding. Very stiff, moist, high plasticity.	1.5m: ISHSV 161/65 kPa		
2			1.8m: Silty CLAY with minor gravel and minor cobbles; brownish orange. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-angular, highly weathered, slightly vesicular, weak, basalt. Cobbles are sub-angular, highly weathered, slightly vesicular, weak, basalt.	2m: ISHSV 143/28 kPa		1.8m: Two ~25kg sample bags taken (1.2m to 1.8m)
3			Terminated at 3m (Target Depth Reached)			
4						

REMARKS:
1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.


Water Level Readings:		
Date Time	Hole Depth	Water Level
No water level recorded		

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416561m Northing: 774100m Ground level: 14.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: Clayey SILT; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL	
			0.2m: Clayey SILT with minor gravel; orange brown. Very stiff, moist, high plasticity. Gravel is fine to medium, highly weathered, slightly vesicular, very weak, basalt.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.5m: Highly weathered, reddish brown BASALT; weak, slightly vesicular [Silty CLAY with some cobbles; reddish brown. Very stiff, moist, high plasticity. Cobbles are sub-angular, highly weathered, slightly vesicular, weak, basalt].	0.5m: ISHSV UTP		
1		VRb		1m: ISHSV UTP		13
				1.5m: ISHSV UTP		
2				2m: ISHSV UTP		12
		VWb	2.5m: Moderately weathered, orange brown BASALT; weak, slightly vesicular [Clayey GRAVEL with some cobbles and minor silt; orange brown. Stiff, moist, low plasticity. Cobbles are sub-angular, moderately weathered, slightly vesicular, weak, basalt].			
3			Terminated at 3m (Target Depth Reached)			11
4						10

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.


Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416723m Northing: 774167m Ground level: 27.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  10 (Deg)	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	---	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay and trace sand; dark brown. Firm, moist, high plasticity, organics (rootlets). Sand is fine.		0m: TOPSOIL	
0.2			0.2m: Clayey SILT; brown, speckled black. Stiff, dry to moist, high plasticity.		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
0.5			0.5m: CLAY with some silt; brownish orange. Very stiff, moist, high plasticity.	0.5m: ISHSV 213+ kPa		
1				1m: ISHSV 213+ kPa		26
1.2			1.2m: Clayey SILT; orange brown. Very stiff, moist, high plasticity.			
1.5				1.5m: ISHSV 128/21 kPa		
1.7			1.7m: CLAY with some silt; brownish orange. Very stiff, moist, high plasticity.		1.7m: Two ~25kg sample bags taken (2.2m to 2.5m)	
2				2m: ISHSV 164/15 kPa		25
3			Terminated at 2.8m (Target Depth Reached)			24
4						23


REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 8/12/2020 Date completed: 8/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416821m Northing: 774291m Ground level: 18.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  10 (Deg)	Logged by: WBM Input by: WBM Checked by: GO Verified by: JM
--	--	---	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: Clayey SILT; dark brown. Firm, moist, high plasticity, organics (rootlets).		0m: TOPSOIL	
			0.3m: Clayey SILT; brown, speckled black. Very stiff, moist, moderate plasticity.		0.3m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.6m: CLAY with some silt; light orange brown. Very stiff, moist, high plasticity.	0.5m: ISHSV 213+ kPa		
1		VRb		1m: ISHSV 213+ kPa		17
				1.5m: ISHSV 152/76 kPa		
2				2m: ISHSV 167/52 kPa		16
		TAc	2.7m: CLAY with minor silt; bluish grey. Very stiff, moist, high plasticity.		2.7m: TAURANGA GROUP	15
3			Terminated at 3.1m (Target Depth Reached)			
4						14


REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 10/12/2020 Date completed: 10/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416599m Northing: 774210m Ground level: 20.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: STH Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; Dark brown. Very stiff, dry, non-plastic. Sand, fine to medium. Organics are rootlets.		0m: TOPSOIL	
0.25		VRb	0.25m: Clayey SILT with trace sand and organics; brown. Very stiff, moist; high plasticity. Sand, fine to medium.	0.5m: ISHSV 143/24 kPa	0.25m: SOUTH AUCKLAND VOLCANIC FIELD 0.25m: Samples taken 2x 5kg.	
1		VWb	1m: Highly weathered, brownish red BASALT; extremely weak. [Cobbly GRAVEL with some boulders, trace silt and clay. Very dense].	1m: ISHSV 97/64 kPa	1m: Samples taken 1x 50kg.	19
2		VWb		1.5m: ISHSV UTP		18
2.2			2.2m: Moderately weathered; brownish black, moderately vesicular BASALT; very weak.	2m: ISHSV UTP	2.2m: Samples taken 1x 5kg.	
3			Terminated at 3m (Target depth reached)			17
4						16


REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP019 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 10/12/2020 Date completed: 10/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416563m Northing: 774281m Ground level: 15.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: STH Input by: STH Checked by: GO Verified by: JM
--	--	--	--


Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; Dark brown. Very stiff, dry, non-plastic.		0m: TOPSOIL	
0.25			0.25m: Clayey SILT with trace sand; brown. Very stiff, moist, high plasticity.		0.25m: SOUTH AUCKLAND VOLCANIC FIELD	
1			1.1m: Sandy CLAY; red brown. Stiff, moist, high plasticity.	0.5m: ISHSV UTP 1m: ISHSV UTP		14
2		VRb	1.4m: Highly weathered, brownish red BASALT; extremely weak. [Cobbly GRAVEL with some boulders, trace silt and clay. Very dense].	1.5m: ISHSV UTP		13
3		VWb	2.8m: Moderately weathered; greyish black, moderately vesicular BASALT; very weak.	2m: ISHSV 82/24 kPa	2m: UTP depending on what area of lithology tested	12
4			Terminated at 3m (Target depth reached)			11

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical. 2. TP020 backfilled upon completion.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 10/12/2020 Date completed: 10/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416429m Northing: 774381m Ground level: 7.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  90 (Deg)	Logged by: STH Input by: STH Checked by: GO Verified by: JM
--	---	---	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0	x x x x x	T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic.		0m: TOPSOIL	
0.25	x x x x x		0.25m: Sandy silty CLAY; yellowish brown. Very stiff, moist, high plasticity.		0.25m: SOUTH AUCKLAND VOLCANIC FIELD	
0.5				0.5m: ISHSV 146/27 kPa		
1				1m: ISHSV 131/39 kPa		6
1.5			1.5m: ...Stiff	1.5m: ISHSV 67/33 kPa		
2				2m: ISHSV 67/33 kPa		5
3			Terminated at 3m (Target depth reached)			4
4						3


REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical. 2. TP022 backfilled upon completion.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 10/12/2020 Date completed: 10/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416534m Northing: 774403m Ground level: 21.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: STH Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic.		0m: TOPSOIL	
0.25		VRb	0.25m: Clayey SILT; brown. Very stiff, moist, high plasticity.	0.5m: ISHSV UTP	0.25m: SOUTH AUCKLAND VOLCANIC FIELD	
0.75			0.75m: Highly weathered, brownish red BASALT; extremely weak. [Cobbly GRAVEL with some silt and clay. Very dense].	1m: ISHSV 115/24 kPa	0.75m: Samples taken 1x 50kg. Gravels and cobbles could be broken apart using hands.	20
1.5				1.5m: ISHSV 167/30 kPa		
2		VWb		2m: ISHSV UTP		19
3			Terminated at 3m (Target depth reached)			18
4						17

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP023 backfilled upon completion.


Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 9/12/2020 Date completed: 9/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416817m Northing: 774496m Ground level: 19.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  (Deg)	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets.		0m: TOPSOIL	
0.25			0.25m: Clayey SILT with trace sand; brown. Very stiff, moist, high plasticity. Sand is fine.		0.25m: SOUTH AUCKLAND VOLCANIC FIELD 0.25m: 1x 5kg sample	
1			1.1m: Silty CLAY with trace sand; pinkish brown, mottled light brown. Very stiff, moist, high plasticity. Sand is fine.	0.5m: ISHSV 170/43 kPa 1m: ISHSV 191/58 kPa 1.5m: ISHSV 140/52 kPa 2m: ISHSV 143/70 kPa	1.1m: 1x 5kg sample	18
2						17
3			Terminated at 3m (Target depth reached)			16
4						15

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP024 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 9/12/2020 Date completed: 9/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416630m Northing: 774512m Ground level: 25.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  (Deg)	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets.		0m: TOPSOIL	
0.25			0.25m: Clayey SILT with trace sand; brown. Very stiff, moist, high plasticity. Sand is fine to medium.		0.25m: SOUTH AUCKLAND VOLCANIC FIELD 0.25m: 2x 5kg samples	
0.7			0.7m: Silty CLAY with trace sand; light brown mottled green. Hard, moist, high plasticity.	0.5m: ISHSV 194/21 kPa	0.7m: 2x 5kg samples	
1.5		VRb	1.5m: Silty fine GRAVEL with some cobbles; reddish brown, spotted yellow. Tightly packed, dry.	1m: ISHSV 213+ kPa 1.5m: ISHSV 125/30 kPa 2m: ISHSV 182/33 kPa	1.5m: 50kg bulk samples	24 23 22
3			Terminated at 3m (Target depth reached)			21

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical. 2. TP025 backfilled upon completion.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 10/12/2020 Date completed: 10/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416480m Northing: 774510m Ground level: 13.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: STH Input by: STH Checked by: GO Verified by: JM
--	--	---	--


[illegible]

REMARKS:

- REMARKS:
1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.
 2. TP026 backfilled upon completion.

Water Level Readings:


Date	Time	Hole Depth	Water Level
No water level recorded			


TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 10/12/2020 Date completed: 10/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416477m Northing: 774604m Ground level: 10.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: STH Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay, organics and trace sand; brownish black. Very stiff, dry, non-plastic. Organics, rootlets. Sand, fine to medium.		0m: TOPSOIL	
		VRb	0.25m: Clayey SILT; dark brown. Very stiff, moist, high plasticity.	0.5m: ISHSV 188/30 kPa	0.25m: SOUTH AUCKLAND VOLCANIC FIELD	
1			0.65m: Highly weathered, brownish red, moderately vesicular BASALT; extremely weak. [Silty fine to coarse GRAVEL with minor cobbles; brownish red, loosely packed].	1m: ISHSV 197/46 kPa		9
2		VWb		1.5m: ISHSV 143/27 kPa		
				2m: ISHSV 179/36 kPa		8
3			2.8m: Moderately weathered, black, moderately vesicular BASALT; very weak.		2.8m: Small amount of recovery from bottom of the test pit, not enough for photo of lithology.	7
4			Terminated at 3m (Target depth reached)			6


REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP028 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 10/12/2020 Date completed: 10/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416572m Northing: 774665m Ground level: 19.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: STH Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay, rootlets and trace sand; brownish black. Very stiff, dry, non-plastic. Organics, rootlets. Sand, fine to medium.		0m: TOPSOIL	
			0.25m: Clayey SILT with minor gravel and trace sand; brown speckled black. Very stiff, moist, high plasticity. Gravel, fine to medium, sub-angular to angular, highly weathered basalt. Sand, fine to medium.		0.25m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.7m: Silty CLAY; reddish brown. Very stiff, moist, high plasticity.	0.5m: ISHSV 185/49 kPa	0.7m: Samples taken 2x 5kg.	
1				1m: ISHSV 213+ kPa		18
				1.5m: ISHSV UTP		
2			1.8m: Silty CLAY; grey, mottled reddish brown. Very stiff, moist, high plasticity.	2m: ISHSV UTP	1.8m: Samples taken 2x 5kg.	17
			2.4m: CLAY with some silt; grey, speckled red. Very stiff, moist, high plasticity.		2.4m: Samples taken 2x 5kg.	
3						16
4			Terminated at 3.6m (Target depth reached)			15

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical. 2. TP029 backfilled upon completion.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---


TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 9/12/2020 Date completed: 9/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416635m Northing: 774648m Ground level: 19.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  180 (Deg)	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
0		T	0m: SILT with some clay, organics and trace sand; brownish black. Very stiff, dry, non-plastic. Organics are fibrous rootlets. Sand is fine to medium.		0m: TOPSOIL	
0.25			0.25m: Clayey SILT; brown. Very stiff, moist, high plasticity.		0.25m: SOUTH AUCKLAND VOLCANIC FIELD	
0.5				0.5m: ISHSV 188/36 kPa		
1				1m: ISHSV 201/55 kPa		18
1.5			1.5m: CLAY with some silt; yellow brown. Very stiff, moist, high plasticity.	1.5m: ISHSV 155/36 kPa		
2				2m: ISHSV 140/43 kPa		17
2.2			2.2m: Silty CLAY; grey. Very stiff, moist, high plasticity.			
2.7			2.7m: Silty CLAY; yellow brown, mottled grey. Very stiff, moist, high plasticity.			
3			Terminated at 3m (Target depth reached)			16
4						15

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP030 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 9/12/2020 Date completed: 9/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416764m Northing: 774654m Ground level: 10.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	---	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
1		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets. Sand is fine to medium.	0m: ISHSV 97/52 kPa	0m: TOPSOIL	9
			0.3m: Clayey SILT; brown. Very stiff, moist, high plasticity.	0.5m: ISHSV 213 kPa	0.3m: TAURANGA GROUP	
			0.6m: Silty CLAY with trace sand; yellow brown mottled light grey. Very stiff, moist, high plasticity. Sand is fine to medium.	1m: ISHSV 146/52 kPa	0.6m: 1x 5kg sample	
			1.5m: ...Soft	1.5m: ISHSV 39/24 kPa		
			1.8m: Clayey SILT; dark grey. Stiff, moist, high plasticity.	2m: ISHSV 70/24 kPa		
			2.3m: SILT with some sand; light grey yellow. Stiff, wet, non-plastic. Sand is fine to medium.			
			2.7m: SILT with minor clay; light grey. Very stiff, moist, low plasticity.		2.7m: 1x 5kg sample	
2		Terminated at 3m (Target depth reached)				7
4						6

REMARKS:

- REMARKS:
1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.
 2. TP031 backfilled upon completion.

Water Level Readings:	
-----------------------	--

Date	Time	Hole Depth	Water Level
			No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 9/12/2020 Date completed: 9/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416622m Northing: 774751m Ground level: 14.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	---	--


[illegible]


REMARKS:

- REMARKS:
1. Investigation collar is recorded to an accuracy of ± 10 m horizontal and ± 1 m vertical.
 2. TP032 backfilled upon completion.

Water Level Readings:	
-----------------------	--


Water Level Readings:		
Date Time	Hole Depth	Water Level
No water level recorded		


TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 9/12/2020 Date completed: 9/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416651m Northing: 774725m Ground level: 9.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m 	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	---	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay and organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets.		0m: TOPSOIL	
			0.4m: Clayey SILT with minor sand; brown. Very stiff, moist, high plasticity. Sand is fine to medium.	0.5m: ISHSV 149/30 kPa	0.4m: TAURANGA GROUP	
1			0.7m: Silty CLAY; grey, mottled light grey. Very stiff, moist, high plasticity.	1m: ISHSV 134/52 kPa		8
2			1.9m: Silty CLAY; yellow brown, mottled light grey. Stiff, moist, high plasticity.	2m: ISHSV 70/21 kPa		7
3			2.9m to 3m: ...Minor fibrous organics [fresh <100mm]. 2.93m: ...Dark grey Terminated at 3m (Target depth reached)			6
4						5

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.
2. TP033 backfilled upon completion.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

TRIAL PIT INFORMATION Excavated by: LCS Ltd Excavator type: 13t Excavator Date started: 9/12/2020 Date completed: 9/12/2020	CO-ORDINATES: Mt Eden 2000 Easting: 416794m Northing: 774760m Ground level: 13.00m (NZVD2016)	DIMENSIONS AND ORIENTATION Width: 2m Length: 3m  (Deg)	Logged by: BGW Input by: STH Checked by: GO Verified by: JM
--	--	--	--

Depth (m)	Graphic Log	Layer Code	Soil Description	Testing	Additional Observations	R.L. (m)
		T	0m: SILT with some clay, organics and trace sand; dark brown. Very stiff, dry, non-plastic. Organics are fibrous rootlets. Sand is fine to medium.		0m: TOPSOIL	
			0.25m: Clayey SILT; brown. Very stiff, moist, high plasticity.		0.25m: TAURANGA GROUP	
				0.5m: ISHSV 170/43 kPa		
1			0.75m: CLAY; yellowish brown, mottled grey. Very stiff, moist, high plasticity.			
				1m: ISHSV 185/112 kPa		12
				1.5m: ISHSV UTP		
2			1.8m: SILT with some clay; greyish white, mottled orange and pink. Very stiff, moist, high plasticity.			
				2m: ISHSV UTP		11
3			Terminated at 3m (Target depth reached)			10
4						9

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical. 2. TP034 backfilled upon completion.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

Appendix I – Hand Auger Logs

DRILLING INFORMATION Method: Hand Auger Equipment: 50mm Auger Contractor: Aurecon	CO-ORDINATES: Mt Eden 2000 Easting: 416556m Northing: 774146m Ground Level: 15.000m (NZVD2016)	Date started: 13/01/2021 Date completed: 13/01/2021 Inclination: 90° Orientation: N/A	Logged by: WBM Input by: WBM Reviewed by:GO Verified by: JM
---	---	--	--

Depth (m)	Graphic Log	Soil Description	Testing	● Scala Penetrometer Test (Blows/100mm)	Additional Observations	R.L. (m)
				3 6 9 12 15 18 21 24 27		
		0m: Clayey SILT; brown. Firm, moist, high plasticity, organics (rootlets).			0m: TOPSOIL	
		0.15m: Silty CLAY; orange brown, speckled black. Very stiff, moist, high plasticity.			0.15m: SOUTH AUCKLAND VOLCANIC FIELD	
			0.5m: ISHSV 213+/- kPa			
1		0.8m: CLAY with some silt; brownish orange. Very stiff, moist, high plasticity.				
			1m: ISHSV 207/107 kPa			14
		1m: Silty CLAY; orange brown, mottled grey. Very stiff, moist, high plasticity.				
			1.5m: ISHSV 210/98 kPa			
		1.4m: CLAY with some silt; brownish orange, speckled black. Very stiff, moist, high plasticity.				
2			2m: ISHSV 159/92 kPa			13
		1.65m: CLAY with some silt; orange brown, mottled brown. Stiff, moist, high plasticity.				
			2.5m: ISHSV 107/33 kPa			
		2.35m: CLAY with minor silt; pinkish red. Stiff, moist, high plasticity.				
		2.65m to 2.7m: ...Pumiceous gravel, fine, sub-angular.				
3		2.8m: Silty CLAY; orange brown. Stiff, moist, high plasticity. Bands of light grey silt (ash), 2mm thick.				12
		Hand Auger terminated at 3m (Target Depth Reached)	3m: ISHSV 82/34 kPa			
4						11

REMARKS:
1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.

Water Level Readings:
Date Time | Hole Depth | Water Level
No water level recorded

Water Level Readings:		
Date Time	Hole Depth	Water Level
No water level recorded		

DRILLING INFORMATION Method: Hand Auger Equipment: 50mm Auger Contractor: Aurecon	CO-ORDINATES: Mt Eden 2000 Easting: 416641m Northing: 774280m Ground Level: 25.000m (NZVD2016)	Date started: 14/01/2021 Date completed: 14/01/2021 Inclination: 90° Orientation: N/A	Logged by: WBM Input by: WBM Reviewed by:GO Verified by: JM
---	---	--	--

Depth (m)	Graphic Log	Soil Description	Testing	● Scala Penetrometer Test (Blows/100mm)	Additional Observations	R.L. (m)
				3 6 9 12 15 18 21 24 27		
		0m: Silty CLAY; brown. Firm, moist, high plasticity, organics (rootlets).			0m: TOPSOIL	
		0.2m: CLAY with minor silt; orange brown. Very stiff, moist, high plasticity.	0.5m: ISHSV 147/44 kPa		0.2m: SOUTH AUCKLAND VOLCANIC FIELD	
1		0.8m: CLAY with some silt; brown. Very stiff, moist, high plasticity.	1m: ISHSV 153/16 kPa			24
		1.05m to 1.45m:...Trace fine basalt gravel.	1.5m: ISHSV 107/- kPa			
2			2m: ISHSV 213/41 kPa			23
		2.3m to 2.65m:...Trace fine basalt gravel.	2.5m: ISHSV UTP			
		2.65m: CLAY with minor silt; brown. Soft, moist, high plasticity.				
		2.75m: SILT with some clay and minor sand; brown, mottled orange brown. Firm, moist, moderate plasticity. Sand is medium, yellowish brown, pumiceous.				
3		2.8m: CLAY with minor silt; brown. Soft, moist, high plasticity. Hand Auger terminated at 3m (Target Depth Reached)	3m: ISHSV 92/30 kPa			22
4						21


REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

DRILLING INFORMATION Method: Hand Auger Equipment: 50mm Auger Contractor: Aurecon	CO-ORDINATES: Mt Eden 2000 Easting: 416461m Northing: 774430m Ground Level: 8.000m (NZVD2016)	Date started: 14/01/2021 Date completed: 14/01/2021 Inclination: 90° Orientation: N/A	Logged by: WBM Input by: WBM Reviewed by:GO Verified by: JM
---	--	--	--

Depth (m)	Graphic Log	Soil Description	Testing	● Scala Penetrometer Test (Blows/100mm)	Additional Observations	R.L. (m)
		0m: Silty CLAY; brown. Soft, dry, high plasticity, organics (rootlets).		3 6 9 12 15 18 21 24 27	0m: TOPSOIL	
		0.15m: Clayey SILT; orange brown. Stiff, dry, high plasticity.			0.15m: TAURANGA GROUP	
			0.5m: ISHSV 95/25 kPa			
1		0.8m: Gravelly CLAY with some silt; brown. Firm, moist, high plasticity. Gravel is fine to coarse, black, sub-angular, slightly vesicular basalt [Completely weathered, brown BASALT, extremely weak].	1m: ISHSV 33/19 kPa			7
		1.1m: Sandy SILT with minor clay; green grey. Firm, moist, low plasticity. Sand is fine to medium.				
		1.5m: ...Very stiff	1.5m: ISHSV 197/24 kPa			
2		1.8m: Silty SAND with minor clay; greenish grey. Soft, wet, low plasticity.				6
3						
		Hand Auger terminated at 3m (Target Depth Reached)				5
4						4

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

DRILLING INFORMATION Method: Hand Auger Equipment: 50mm Auger Contractor: Aurecon	CO-ORDINATES: Mt Eden 2000 Easting: 416643m Northing: 774789m Ground Level: 10.000m (NZVD2016)	Date started: 15/01/2021 Date completed: 15/01/2021 Inclination: 90° Orientation: N/A	Logged by: WBM Input by: WBM Reviewed by:GO Verified by: JM
---	---	--	--

Depth (m)	Graphic Log	Soil Description	Testing	● Scala Penetrometer Test (Blows/100mm)	Additional Observations	R.L. (m)
		0m: Silty CLAY; brown. Soft, dry, high plasticity, organics (rootlets).		3 6 9 12 15 18 21 24 27	0m: TOPSOIL	
		0.2m: CLAY with minor silt; greenish grey, mottled orange brown. Very stiff, moist, high plasticity.			0.2m: TAURANGA GROUP	
			0.5m: ISHSV 107/33 kPa			
1		0.6m: CLAY with some silt and trace sand; yellowish brown. Very stiff, moist, high plasticity. Sand is fine.				9
			1m: ISHSV 113/41 kPa			
		1.4m: Sandy CLAY with some silt; yellowish brown. Very stiff, moist to wet, low plasticity.				
2			1.5m: ISHSV 153/52 kPa			8
			2m: ISHSV 94/41 kPa			
		Hand Auger terminated at 2.1m (Hole Collapse)				
3						7
4						6

REMARKS: 1. Hand auger terminated due to frequent hole collapse. A twin hole complete ~1m south of the original hole confirmed these conditions. 2. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
---	---

DRILLING INFORMATION Method: Hand Auger Equipment: 50mm Auger Contractor: Aurecon	CO-ORDINATES: Mt Eden 2000 Easting: 416465m Northing: 774645m Ground Level: 10.000m (NZVD2016)	Date started: 15/01/2021 Date completed: 15/01/2021 Inclination: 90° Orientation: N/A	Logged by: WBM Input by: WBM Reviewed by:GO Verified by: JM
---	---	--	--

Depth (m)	Graphic Log	Soil Description	Testing	● Scala Penetrometer Test (Blows/100mm)	Additional Observations	R.L. (m)
				3 6 9 12 15 18 21 24 27		
		0m: Silty CLAY with trace sand; brown. Soft to firm, dry, high plasticity. Sand is fine.			0m: TOPSOIL	
		0.35m: CLAY with some silt; brownish orange, speckled black. Very stiff, moist, high plasticity.	0.5m: ISHSV 122/52 kPa		0.35m: SOUTH AUCKLAND VOLCANIC FIELD	
1		0.8m: Silty CLAY with trace sand; orange brown. Very stiff, moist, high plasticity. Sand is fine.	1m: ISHSV 213+/- kPa			9
2			1.5m: ISHSV 167/94 kPa			
			2m: ISHSV 129/97 kPa			8
3			2.5m: ISHSV UTP			
		Hand Auger terminated at 3m (Target Depth Reached)	3m: ISHSV UTP			7
4						6

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

Water Level Readings:		
Date Time	Hole Depth	Water Level
No water level recorded		

DRILLING INFORMATION Method: Hand Auger Equipment: 50mm Auger Contractor: Aurecon	CO-ORDINATES: Mt Eden 2000 Easting: 416352m Northing: 774619m Ground Level: 6.000m (NZVD2016)	Date started: 18/01/2021 Date completed: 18/01/2021 Inclination: 90° Orientation: N/A	Logged by: WBM Input by: WBM Reviewed by:GO Verified by: JM
---	--	--	--

Depth (m)	Graphic Log	Soil Description	Testing	● Scala Penetrometer Test (Blows/100mm)	Additional Observations	R.L. (m)
				3 6 9 12 15 18 21 24 27		
		0m: Clayey SILT; brown. Firm, dry, high plasticity.			0m: TOPSOIL	
		0.05m: CLAY with minor silt; brownish orange, mottled dark brown. Very stiff, moist, high plasticity.			0.05m: FILL	
		0.2m: CLAY with some gravel and minor silt; orange brown. Very stiff, moist, high plasticity. Gravel is fine to medium, sub-rounded, slightly vesicular basalt.				
		Hand Auger terminated at 0.4m (Effective Refusal)	0.5m: ISHSV UTP		0.4m: Scala bouncing.	
1						5
2						4
3						3
4						2

REMARKS: 1. Effective refusal at 0.4m for both hand auger and scala penetrometer. 2. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

DRILLING INFORMATION Method: Hand Auger Equipment: 50mm Auger Contractor: Aurecon	CO-ORDINATES: Mt Eden 2000 Easting: 416408m Northing: 774537m Ground Level: 8.000m (NZVD2016)	Date started: 18/01/2021 Date completed: 18/01/2021 Inclination: 90° Orientation: N/A	Logged by: WBM Input by: WBM Reviewed by:GO Verified by: JM
---	--	--	--

Depth (m)	Graphic Log	Soil Description	Testing	● Scala Penetrometer Test (Blows/100mm)	Additional Observations	R.L. (m)
		0m: Clayey SILT; brown. Soft, dry, high plasticity.		3 6 9 12 15 18 21 24 27	0m: TOPSOIL	
		0.25m: CLAY with some silt; light brown. Very stiff, moist, high plasticity.			0.25m: TAURANGA GROUP	
		0.6m: Silty CLAY; light orange brown. Very stiff, moist, high plasticity.	0.5m: ISHSV 197/37 kPa			
1			1m: ISHSV 213+/- kPa			7
			1.5m: ISHSV 177/68 kPa			
2		1.6m: CLAY with minor silt; brownish orange. Very stiff, moist, high plasticity.	2m: ISHSV 161/91 kPa			6
		2.15m to 3m:...Greyish brown.	2.5m: ISHSV 199/109 kPa			
3						
		Hand Auger terminated at 3m (Target Depth Reached)	3m: ISHSV 185/126 kPa			5
4						4

REMARKS: 1. Investigation collar is recorded to an accuracy of ±10 m horizontal and ±1 m vertical.	Water Level Readings: Date Time Hole Depth Water Level No water level recorded
--	---

HSV Serial No: DR4938 Correction Factor: 1.519

Appendix J – Geophysical Investigation

March 2021

Drury, Auckland:

MASW Survey

Report prepared for Aurecon

GEOPHYSICAL REPORT



Southern
Geophysical Ltd

3/28 Tanya St, Bromley, Christchurch 8062

Ph: 03 384 4302

Web: www.southerngeophysical.com

Data collected and report prepared for Southern Geophysical Ltd by:

Christian Rüegg, MSc, Senior Geophysicist

Internal review by:

Mike Finnemore, PhD, Senior Geophysicist

Table of Contents

Summary:.....2

Methodology:2

Results:3

Conclusions:.....3

Disclaimer:5

SGL Reference: 2056

Report Version 2



Summary:

Southern Geophysical Ltd was contracted to undertake a geophysical survey using Multi-channel Analysis of Surface Waves (MASW) at a site in Drury, Auckland. The survey was conducted from November 16th to 20th, 2020, and included 19 MASW lines (Figure 1). The aim of the survey was to assess the shear-wave velocities of the subsurface to a depth of over 20 m. This report provides the graphical results of the survey and a brief interpretation of the geological trends at the site based on borehole logs provided by Aurecon.

Methodology:

MASW is a geophysical technique that uses the dispersive nature of surface waves to model shear-wave velocity versus depth.

A MASW survey is undertaken as a series of lines or points across the surface of the site. The MASW lines in this survey were acquired using a 24-channel towed seismic array, with 4.5 Hz geophones. The geophone spacing was 1 m, the source offset was 10 m, and shot records were acquired at 5 m spacing along each line. The seismic source was an 8 lb sledgehammer impacting an aluminium plate. Recording parameters for the MASW survey were set with a 0.25 ms sample interval, 1.5 s record length, 24 dB gains, and a geophone trigger system.

The shot records were processed using the Kansas Geological Survey software package SurfSeis6++ ©. The geometry for each shot record was set according to the survey parameters and the dispersion curves were generated and edited. The inversions were run using a 10 layer variable depth model. The velocity data was interpolated into 2D profiles showing V_s variations with depth (Figures 5 to 11). The output shear-wave velocity data is included as data files (CSV format), supplementary to this report.

Survey positions were recorded using a Geo 7X Trimble GNSS system with a Tornado antenna. The GNSS positions were differentially corrected using a local GeoNet base station. The GNSS points were output in NZTM2000, with heights in Mean Sea Level (MSL). The accuracy of the survey positions is +/- 0.1 m for >95% of the data. The MASW profiles have all been adjusted to show topography.

Results:

Nineteen MASW lines were acquired at the site with a total line length of 5.7 kilometres (Figures 1 to 4). The ground conditions were rolling farmland, with a few lines along or crossing farm tracks. The grass in the paddocks was too long to guarantee good coupling between the towed MASW array and the ground. A contractor was organised to cut the grass along the lines, and where necessary the cut grass was raked out of the path of the towed MASW array. Sources of noise at the site included wind, rain, traffic, and heavy plant operations on neighbouring sites. Contamination of the data was mitigated through real-time monitoring of background seismic noise, and increasing the signal-to-noise ratio through stacking shot records.

The MASW profiles have been plotted at a 1:1000 scale (Figures 5 to 11). The shear-wave contours are only plotted to the depth penetration for each shot record.

In homogenous soils, with gradually increasing shear-wave velocities and no sharp lateral discontinuities, the accuracy of the shear-wave velocities derived from the MASW processing is considered to be +/- 10%.¹ The quality of the seismic data and the dispersion curves used in this report is very good, with a good signal-to-noise ratio. If there is a velocity inversion present in the shear-wave profile (decreasing velocity with depth), the shear-wave velocity of the reduced velocity zone and the thickness of that zone can often be underestimated by the inversion process.

Conclusions:

While the limitations of the MASW method should be considered when evaluating these results, the quality of the data collected at the site and the confidence in the shear-wave velocities derived from the MASW data is high. Fifteen borehole logs (Figures 1 to 4) were provided by Aurecon for ground truthing. While the site geology appears to be complex, some sitewide trends can be observed.

The southern part of the site (MASW 1 to MASW 9) appears to consist of stiff near surface clays and silts (generally V_s 200 m/s to 500 m/s with some lower velocity zones) overlying basalt. The basalt is highly weathered close to the surface (V_s 150 m/s to 400 m/s), with

¹ Stephenson, W.J., Louie, J.N., Pullammanappallil, S., Williams, R.A., and Odum, J.K. 2005. Blind Shear-wave Velocity Comparison of ReMi and MASW Results with Boreholes to 200 m in Santa Clara Valley: Implications for Earthquake Ground-Motion Assessment. *Bulletin of the Seismological Society of America*, Vol. 95, pp. 2506-2516.

unweathered basalt ranging from 400 m/s to over 700 m/s. The basalt in this part of the site is over 20 m in thickness – the contact with the underlying sediments was not observed in any of the boreholes or in the MASW.

The middle part of the site (MASW 10 to MASW 12, MASW 14 and MASW 16) shows basalt thinning to the north. There is still a stiff surface layer of silts and clays overlying weathered basalt, but the contact between the basalt and the underlying sediments is hard to clearly delineate due to overlapping V_s ranges between the two units.

To the north (ends of MASW 10, 11, 14, 16, and 17, MASW 13, 15, 18, and 19) the basalt is no longer present in the boreholes or the MASW. The MASW in this area shows a sequence of silts and clays (V_s 100 m/s to 300 m/s) overlying a higher velocity sequence of sands, silts and clays (V_s 300 m/s to over 500 m/s).

The site is rich in data, both from the geophysical survey and from the intrusive test program. The intrusive tests included boreholes, CPTs, seismic dilatometer tests, and test pits. Broadly speaking, the borehole logs correlate well with the MASW results. If a more detailed treatment of the data is required for any part of the site, additional data analysis can be undertaken to build a more detailed geological model.


Disclaimer:

This document has been provided by Southern Geophysical Ltd subject to the following:

Non-invasive geophysical testing has limitations and is not a complete source of testing. Often there is a need to couple non-invasive methods with invasive testing methods, such as drilling, especially in cases where the non-invasive testing indicates anomalies.

This document has been prepared for the particular purpose outlined in the project proposal and no responsibility is accepted for the use of this document, in whole or in part, in other contexts or for any other purpose. Southern Geophysical Ltd did not perform a complete assessment of all possible conditions or circumstances that may exist at the site. Conditions may exist which were undetectable given the limited nature of the enquiry Southern Geophysical Ltd was retained to undertake with respect to the site. Variations in conditions often occur between investigatory locations, and there may be special conditions pertaining to the site which have not been revealed by the investigation and which have not therefore been taken into account. Accordingly, additional studies and actions may be required by the client.

We collected our data and based our report on information which was collected at a specific point in time. The passage of time affects the information and assessment provided by Southern Geophysical Ltd. It is understood that the services provided allowed Southern Geophysical Ltd to form no more than an opinion of the actual conditions of the site at the time the site was visited and cannot be used to assess the effect of any subsequent changes for whatever reason. Where data is supplied by the client or other sources, including where previous site investigation data have been used, it has been assumed that the information is correct. No responsibility is accepted by Southern Geophysical Ltd for incomplete or inaccurate data supplied by others. This document is provided for sole use by the client and is confidential to that client and its professional advisers. No responsibility whatsoever for the contents of this document will be accepted to any person other than the client. Any use which a third party makes of this document, or any reliance on or decisions to be made based on it, is the responsibility of such third parties. Southern Geophysical Ltd accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions based on this document.





**Figure 2: MASW Line Locations
(Frame 1)**


Drury, Auckland

NOTES- Coordinates NZ2000 TM Grid.
Aerial photograph sourced from LINZ, Crown Copyright ©
Every second MASW point labelled with chainage.



A3

**Southern
Geophysical Ltd**
www.southerngeophysical.com



**Figure 3: MASW Line Locations
(Frame 2)**

Drury, Auckland

NOTES- Coordinates NZ2000 TM Grid.
Aerial photograph sourced from LINZ, Crown Copyright ©
Every second MASW point labelled with chainage.



A3

**Southern
Geophysical Ltd**
www.southerngeophysical.com



**Figure 4: MASW Line Locations
(Frame 3)**


Drury, Auckland

NOTES- Coordinates NZ2000 TM Grid.
Aerial photograph sourced from LINZ, Crown Copyright ©
Every second MASW point labelled with chainage.



A3

**Southern
Geophysical Ltd**
www.southerngeophysical.com



DRAWING- **Figure 5: MASW-1 and MASW-2**


LOCATION- **Drury, Auckland**

NOTES

Boreholes are labelled
with the main soil types.

**Southern
Geophysical Ltd**
www.southerngeophysical.com

A3



DRAWING- **Figure 6: MASW-3 and MASW-4**


LOCATION- **Drury, Auckland**

NOTES

Boreholes are labelled
with the main soil types.

**Southern
Geophysical Ltd**
www.southerngeophysical.com

A3



DRAWING- **Figure 7: MASW-5 and MASW-6**


LOCATION- **Drury, Auckland**

NOTES

Boreholes are labelled with the main soil types.

**Southern
Geophysical Ltd**
www.southerngeophysical.com

A3



DRAWING- **Figure 8: MASW-7 to MASW-9**


LOCATION- **Drury, Auckland**

NOTES

Boreholes are labelled with the main soil types.

A3

**Southern
Geophysical Ltd**
www.southerngeophysical.com



DRAWING- **Figure 9: MASW-10 to MASW-14**


LOCATION- **Drury, Auckland**

NOTES

Boreholes are labelled
with the main soil types.

A3

**Southern
Geophysical Ltd**
www.southerngeophysical.com



DRAWING- **Figure 10: MASW-15 to MASW-17**


LOCATION- **Drury, Auckland**

NOTES

Boreholes are labelled
with the main soil types.

A3

**Southern
Geophysical Ltd**
www.southerngeophysical.com



DRAWING- **Figure 11: MASW-18 to MASW-19**

LOCATION- **Drury, Auckland**

NOTES

Boreholes are labelled with the main soil types.

A3

Southern
Geophysical Ltd
www.southerngeophysical.com

Appendix K – Laboratory Test Results

Please reply to: W.E. Campton

Page 1 of 2

Aurecon New Zealand Limited
PO Box 9762
Newmarket
Auckland 1149

Job Number: 64121#L
BGL Registration Number: 2884
Checked by: WEC

Attention: **SAM MacKAY**

12th February 2021

DETECTION OF THE PRESENCE OF ALLOPHANE

Dear Sam,

Re: DRURY CENTRE PROJECT
Report Number: 64121#L/Allophane

The following table presents the results of 'Detection of the Presence of Allophane in Soils' testing at BGL of soil samples delivered to this laboratory on the 29th of January 2021.

The samples were tested in accordance with the following standard:

Detection of Presence of Allophane in Soils:

NZS4402:1986:Test 3.4

Borehole Number	Sample Number	Depth (m)	Allophane Content
TP001	BULK	0.80 – 1.20	> 7%
TP002	BULK	0.50 – 0.90	> 7%
TP003	BULK	0.25 – 0.80	> 7%
TP003	BULK	1.60 – 1.90	> 7%
TP004	BULK	0.60 – 1.10	> 7%
TP004	BULK	2.00 – 2.50	> 7%
TP005	BULK	2.10 – 2.40	> 7%
TP006	BULK	1.80 – 2.10	> 7%
TP008	BULK	2.30 – 2.70	> 7%
TP009	BULK	2.40 – 2.80	> 7%

Borehole Number	Sample Number	Depth (m)	Allophane Content
TP010	BULK	1.50 – 1.80	< 5%
TP011	BULK	2.20 – 2.50	< 5%
TP014	BULK	1.70 – 2.80	< 5%
TP015	BULK	1.20 – 1.80	5 – 7%
TP017	BULK	2.20 – 2.50	5 – 7%
TP019	BULK	0.25 – 0.75	5 – 7%
TP023	BULK	0.75 – 3.00	< 5%
TP024	BULK	1.10 – 1.80	> 7%
TP025	BULK	0.70 – 1.50	< 5%
TP029	BULK	0.70 – 1.80	> 7%
TP029	BULK	1.80 – 2.40	< 5%
TP031	BULK	0.60 – 1.80	< 5%
TP032	BULK	0.70 – 2.00	< 5%
BH007	BULK	2.00 – 2.50	< 5%

Please note that the test results relate only to the samples as-received, and relate only to the samples under test. Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin
Signatory (Assistant Laboratory Manager)
Babbage Geotechnical Laboratory



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

Please reply to: W.E. Campton

Page 1 of 8

Aurecon New Zealand Limited
PO Box 9762
Newmarket
Auckland 1149

Job Number: 64121#L
BGL Registration Number: 2884
Checked by: WEC

Attention: **SAM MacKAY**

22nd February 2021

SOAKED CALIFORNIA BEARING RATIO (CBR) TESTING

Dear Sam,

Re: DRURY CENTRE PROJECT
Report Number: 64121#L/CBR

The following report presents the results of California Bearing Ratio testing at BGL of bulk soil samples delivered to this laboratory on the 29th of January 2021. Test results are summarised below, with the following pages showing graphs and detailed results.

Test standards used were:

Water Content:	NZS4402:1986:Test 2.1
NZ Standard Compaction:	NZS4402:1986:Test 4.1.1
California Bearing Ratio (CBR) – Remoulded:	NZS4402:1986:Test 6.1.1 (soaked)

The bulk samples were sieved through a 9.50mm aperture sieve (*which is a departure from the NZS4402 Standard which requires a 4.75mm sieve to be used*), and were then compacted into CBR moulds using the NZ Standard Compaction method. The compacted samples were then soaked for four days. The CBR value was then measured using a plunger penetration rate of 1mm per minute.

Sample Details	Water Content (%)		Dry Density (t/m ³)	CBR (soaked)	Swell (%)
	Initial (trimmings)	Final (under plunger)			
TP005 / BULK / 2.10 – 2.40m	46.9	47.8	1.16	12	0.0
	CLAY, silty, slightly to moderately plastic, brown & reddish grey, moist.				

Note that sample descriptions above are not part of BGL IANZ Accreditation.

Sample Details	Water Content (%)		Dry Density (t/m ³)	CBR (soaked)	Swell (%)
	Initial (trimmings)	Final (under plunger)			
TP009 / BULK / 2.40 – 2.80m	53.8	53.9	1.10	2.5	0.0
	SILT, fine gravelly, slightly plastic, dark reddish brown, moist.				
TP014 / BULK / 1.70 – 2.80m	51.6	52.3	1.10	7	0.0
	CLAY, silty, moderately plastic, mottled orangish brown & grey, slightly moist.				
TP025 / BULK / 1.50 – 3.00m	54.6	56.1	1.08	4.0	0.0
	SILT, clayey, fine gravelly (basalt scoria), slightly plastic, reddish brown, moist.				
TP029 / BULK / 0.70 – 1.80m*	not enough sample	61.8	1.22	4.5	0.0
	CLAY, silty, fine gravelly, moderately plastic, brown & reddish grey, moist.				

**Please note that a small amount of soil from TP029 / BULK / 1.80 – 2.40m was added to this sample to provide enough soil to carry out the test.*

Note that sample descriptions above are not part of BGL IANZ Accreditation.

A solid density value of 2.65t/m³ was used in the calculation of the air voids for these compacted samples. This value is assumed, and is not part of the IANZ endorsement for this report.

As per the reporting requirements of NZS4402: 1986: Test 6.1.1, dry density is reported to the nearest 0.02t/m³, swell to the nearest 0.2%, CBR's > 20 to the nearest 5, CBR's between 5 and 20 to the nearest 1, and for CBR's < 5 to the nearest 0.5. As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test.

Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin
Signatory (Assistant Laboratory Manager)
Babbage Geotechnical Laboratory



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

CALIFORNIA BEARING RATIO TEST:

REMOULDED SAMPLE, SOAKED

Test Method: NZS4402:1986:Test 6.1.1

NZS4402:1986:Test 2.1 Moisture Content

Tested By:

Compiled By:

Checked By:

Initials

WEC

WEC

JF

Date

16/02/2021

17/02/2021

22/02/2021

Sample Number:

TP005 / BULK

Sample Depth (m):

2.10 - 2.40m

Sample History:

dried / wetted / lime added / cement added / unknown / natural

Compaction Used:

NZ Standard / NZ Heavy

Proving Ring No:

1155-10-13232

Calibration Factor:

335.37

(dial divisions / kN: from calibration worksheet)

SOAKED CBR

Soil Sieved Over: 9.50 mm sieve
Surcharge Used: 4.00 kg
Mould Number: B3

BULK DENSITY

Mass Mould + Base + Soil	10,832.80	(g)
Mass Mould + Base	6,911.80	(g)
Volume Mould (from calibration)	2,303.00	(ml)
Bulk Density	1.70	(t/m³)

WATER CONTENT

	Before (trimmings)	After (under plunger)
Mass Wet Soil + Tin (g)	380.756	361.295
Mass Dry Soil + Tin (g)	284.194	270.877
Mass Tin (g)	78.380	81.826
Water Content (%)	46.9	47.8
Dry Density (t/m³)	1.16	

DETERMINATION OF BEARING VALUE

Plunger Penetration (mm)	Proving Ring Dial (divisions)	Force (kN)
0.0	0.0	0.00
0.5	85.0	0.25
1.0	194.0	0.58
1.5	307.0	0.92
2.0	394.0	1.17
2.5	485.0	1.45
3.0	566.0	1.69
3.5	643.0	1.92
4.0	706.0	2.11
4.5	764.0	2.28
5.0	815.0	2.43
5.5	857.0	2.56
6.0	883.0	2.63
6.5	890.0	2.65
7.0	897.0	2.67
7.5	888.0	2.65

DETERMINATION OF SWELL

Initial Reading (mm)	2.75
Final Reading (mm)	2.71
Change in Height (mm)	-0.04
Initial Height (mm)	126.94
Swell (%)	0.0

2.5mm PENETRATION BEARING VALUE

uncorrected

11.0

with curve shape correction (if needed)

11.0

5.0mm PENETRATION BEARING VALUE

uncorrected

12.2

with curve shape correction (if needed)

12.2

FINAL CBR VALUE: 12

Air Voids: 1.9 %


Time of Soaking: 4 days

Plunger Penetration Rate: 1.0 mm / minute

Lime Added: 0.0 %

Cement Added: 0.0 %

CBR FORCE-PENETRATION CURVE



CALIFORNIA BEARING RATIO TEST:

REMOULDED SAMPLE, SOAKED

Test Method: NZS4402:1986:Test 6.1.1

NZS4402:1986:Test 2.1 Moisture Content

Tested By:

Compiled By:

Checked By:

Initials

Date

WEC

16/02/2021

WEC

17/02/2021

JF

22/02/2021

Sample Number:

TP009 / BULK

Sample Depth (m):

2.40 - 2.80m

Sample History:

dried / wetted / lime added / cement added / unknown / natural

Compaction Used:

NZ Standard / NZ Heavy

Proving Ring No:

1155-10-13232

Calibration Factor:

335.37

(dial divisions / kN: from calibration worksheet)

SOAKED CBR

Soil Sieved Over:	9.50	mm sieve
Surcharge Used:	4.00	kg
Mould Number:	B2	

BULK DENSITY

Mass Mould + Base + Soil	10,682.60	(g)
Mass Mould + Base	6,761.00	(g)
Volume Mould (from calibration)	2,299.00	(ml)
Bulk Density	1.71	(t/m³)

WATER CONTENT

	Before (trimmings)	After (under plunger)
Mass Wet Soil + Tin (g)	408.182	407.098
Mass Dry Soil + Tin (g)	293.992	292.599
Mass Tin (g)	81.830	80.154
Water Content (%)	53.8	53.9
Dry Density (t/m³)	1.10	

DETERMINATION OF BEARING VALUE

Plunger Penetration (mm)	Proving Ring Dial (divisions)	Force (kN)
0.0	0.0	0.00
0.5	4.0	0.01
1.0	10.0	0.03
1.5	21.0	0.06
2.0	33.0	0.10
2.5	47.0	0.14
3.0	61.0	0.18
3.5	77.0	0.23
4.0	93.0	0.28
4.5	109.0	0.33
5.0	127.0	0.38
5.5	145.0	0.43
6.0	162.0	0.48
6.5	180.0	0.54
7.0	198.0	0.59
7.5	217.0	0.65

DETERMINATION OF SWELL

Initial Reading (mm)	9.84
Final Reading (mm)	9.73
Change in Height (mm)	-0.11
Initial Height (mm)	127.13
Swell (%)	0.00

2.5mm PENETRATION BEARING VALUE

uncorrected

1.1

with curve shape correction (if needed)

1.7

5.0mm PENETRATION BEARING VALUE

uncorrected

1.9

with curve shape correction (if needed)

2.4


FINAL CBR VALUE: 2.5

Air Voids:	0	%
Time of Soaking:	4	days
Plunger Penetration Rate:	1.0	mm / minute

Lime Added: 0.0 %

Cement Added: 0.0 %

CBR FORCE-PENETRATION CURVE



CALIFORNIA BEARING RATIO TEST:

REMOULDED SAMPLE, SOAKED

Test Method: NZS4402:1986:Test 6.1.1

NZS4402:1986:Test 2.1 Moisture Content

Tested By:

Compiled By:

Checked By:

Initials

WEC

WEC

JF

Date

16/02/2021

17/02/2021

22/02/2021

Sample Number:

TP014 / BULK

Sample Depth (m):

1.70 - 2.80m

Sample History:

dried / wetted / lime added / cement added / unknown / natural

Compaction Used:

NZ Standard / NZ Heavy

Proving Ring No:

1155-10-13232

Calibration Factor:

335.37

(dial divisions / kN: from calibration worksheet)

SOAKED CBR

Soil Sieved Over:	9.50	mm sieve
Surcharge Used:	4.00	kg
Mould Number:	B5	

BULK DENSITY

Mass Mould + Base + Soil	10,636.00	(g)
Mass Mould + Base	6,758.60	(g)
Volume Mould (from calibration)	2,308.00	(ml)
Bulk Density	1.68	(t/m³)

WATER CONTENT

	Before (trimmings)	After (under plunger)
Mass Wet Soil + Tin (g)	361.872	960.930
Mass Dry Soil + Tin (g)	265.824	849.460
Mass Tin (g)	79.519	636.520
Water Content (%)	51.6	52.3
Dry Density (t/m³)	1.10	

DETERMINATION OF BEARING VALUE

Plunger Penetration (mm)	Proving Ring Dial (divisions)	Force (kN)
0.0	0.0	0.00
0.5	51.0	0.15
1.0	115.0	0.34
1.5	183.0	0.55
2.0	249.0	0.74
2.5	302.0	0.90
3.0	343.0	1.02
3.5	377.0	1.12
4.0	407.0	1.21
4.5	437.0	1.30
5.0	461.0	1.37
5.5	481.0	1.43
6.0	495.0	1.48
6.5	507.0	1.51
7.0	505.0	1.51
7.5	508.0	1.51

DETERMINATION OF SWELL

Initial Reading (mm)	12.90
Final Reading (mm)	13.00
Change in Height (mm)	0.10
Initial Height (mm)	127.23
Swell (%)	0.0

2.5mm PENETRATION BEARING VALUE

uncorrected

6.8

with curve shape correction (if needed)

6.8

5.0mm PENETRATION BEARING VALUE

uncorrected

6.9

with curve shape correction (if needed)

6.9


FINAL CBR VALUE:

7

Air Voids:	1.8	%
Time of Soaking:	4	days
Plunger Penetration Rate:	1.0	mm / minute

Lime Added:	0.0	%
Cement Added:	0.0	%

CBR FORCE-PENETRATION CURVE



CALIFORNIA BEARING RATIO TEST:

REMOULDED SAMPLE, SOAKED

Test Method: NZS4402:1986:Test 6.1.1

NZS4402:1986:Test 2.1 Moisture Content

Tested By:

Compiled By:

Checked By:

Initials

Date

WEC

16/02/2021

WEC

17/02/2021

JF

22/02/2021

Sample Number:

TP025 / BULK

Sample Depth (m):

1.50 - 3.00m

Sample History:

dried / wetted / lime added / cement added / unknown / natural

Compaction Used:

NZ Standard / NZ Heavy

Proving Ring No:

1155-10-13232

Calibration Factor:

335.37

(dial divisions / kN: from calibration worksheet)

SOAKED CBR

Soil Sieved Over:	9.50	mm sieve
Surcharge Used:	4.00	kg
Mould Number:	B1	

BULK DENSITY

Mass Mould + Base + Soil	10,496.00	(g)
Mass Mould + Base	6,631.50	(g)
Volume Mould (from calibration)	2,309.00	(ml)
Bulk Density	1.67	(t/m³)

WATER CONTENT

	Before (trimmings)	After (under plunger)
Mass Wet Soil + Tin (g)	394.310	375.238
Mass Dry Soil + Tin (g)	283.158	278.825
Mass Tin (g)	79.471	107.011
Water Content (%)	54.6	56.1
Dry Density (t/m³)	1.08	

DETERMINATION OF BEARING VALUE

Plunger Penetration (mm)	Proving Ring Dial (divisions)	Force (kN)
0.0	0.0	0.00
0.5	15.0	0.04
1.0	36.0	0.11
1.5	62.0	0.18
2.0	89.0	0.27
2.5	118.0	0.35
3.0	147.0	0.44
3.5	174.0	0.52
4.0	200.0	0.60
4.5	229.0	0.68
5.0	254.0	0.76
5.5	279.0	0.83
6.0	304.0	0.91
6.5	329.0	0.98
7.0	351.0	1.05
7.5	367.0	1.09

DETERMINATION OF SWELL

Initial Reading (mm)	11.81
Final Reading (mm)	11.70
Change in Height (mm)	-0.11
Initial Height (mm)	127.00
Swell (%)	0.0

2.5mm PENETRATION BEARING VALUE

uncorrected

2.7

with curve shape correction (if needed)

3.3

5.0mm PENETRATION BEARING VALUE

uncorrected

3.8

with curve shape correction (if needed)

4.2

FINAL CBR VALUE: 4.0

Air Voids: 0.1 %


Time of Soaking: 4 days

Plunger Penetration Rate: 1.0 mm / minute

Lime Added: 0.0 %

Cement Added: 0.0 %

CBR FORCE-PENETRATION CURVE



DRURY CENTRE PROJECT

CALIFORNIA BEARING RATIO TEST:

REMOULDED SAMPLE, SOAKED

Test Method: NZS4402:1986:Test 6.1.1

NZS4402:1986:Test 2.1 Moisture Content

Initials	Date
Tested By: WEC	16/02/2021
Compiled By: WEC	17/02/2021
Checked By: JF	22/02/2021

Sample Number: **TP029 / BULK**

Sample Depth (m): **0.70 - 1.80m**

Sample History: dried / wetted / lime added / cement added / unknown / natural

Compaction Used: NZ Standard / NZ Heavy

Proving Ring No: 1155-10-13232

Calibration Factor: 335.37

(dial divisions / kN: from calibration worksheet)

SOAKED CBR

Soil Sieved Over:	9.50	mm sieve
Surcharge Used:	4.00	kg
Mould Number:	B6	

BULK DENSITY

Mass Mould + Base + Soil	10,362.40	(g)
Mass Mould + Base	6,623.00	(g)
Volume Mould (from calibration)	2,296.00	(ml)
Bulk Density	1.63	(t/m ³)

WATER CONTENT

	Before (trimmings)	After (under plunger)
Mass Wet Soil + Tin (g)		363.896
Mass Dry Soil + Tin (g)	not enough sample	254.853
Mass Tin (g)		78.384
Water Content (%)		61.8
Dry Density (t/m³)		1.22

DETERMINATION OF BEARING VALUE

Plunger Penetration (mm)	Proving Ring Dial (divisions)	Force (kN)
0.0	0.0	0.00
0.5	16.0	0.05
1.0	36.0	0.11
1.5	62.0	0.18
2.0	92.0	0.27
2.5	124.0	0.37
3.0	154.0	0.46
3.5	181.0	0.54
4.0	209.0	0.62
4.5	238.0	0.71
5.0	264.0	0.79
5.5	292.0	0.87
6.0	310.0	0.92
6.5	330.0	0.98
7.0	344.0	1.03
7.5	356.0	1.06

DETERMINATION OF SWELL

Initial Reading (mm)	9.92
Final Reading (mm)	10.02
Change in Height (mm)	0.10
Initial Height (mm)	126.88
Swell (%)	0.0

2.5mm PENETRATION BEARING VALUE

uncorrected

2.8

with curve shape correction (if needed)

3.5

5.0mm PENETRATION BEARING VALUE

uncorrected

3.9

with curve shape correction (if needed)


4.4

FINAL CBR VALUE: 4.5

Air Voids:	-	%
Time of Soaking:	4	days
Plunger Penetration Rate:	1.0	mm / minute

Lime Added:	0.0	%
Cement Added:	0.0	%

CBR FORCE-PENETRATION CURVE



Please reply to: W.E. Campton

Page 1 of 7

Aurecon New Zealand Limited
PO Box 9762
Newmarket
Auckland 1149

Job Number: 64121#L
BGL Registration Number: 2884
Checked by: WEC

Attention: **SAM MacKAY**

23rd February 2021

DRY DENSITY / WATER CONTENT RELATIONSHIP (COMPACTION CURVE) TESTING

Dear Sam,

Re: DRURY CENTRE PROJECT
Report Number: 64121#L/CC

The following report presents the results of compaction curve testing at BGL of bulk soil samples delivered to this laboratory on the 29th of January 2021. Test results are summarised below, with the following pages showing graphs and detailed results.

A single shear vane test was carried out on each compacted sample while it was still in the proctor mould, and these results are included on the results tables and water content / density graphs. The shear vane results are included for your information only, and are not included in the IANZ endorsement for this report.

Test standards used were:

Water Content:	NZS4402:1986:Test 2.1
NZ Standard Compaction:	NZS4402:1986:Test 4.1.1
Vane Shear Strength:	NZ Geotechnical Society Guideline 2001

Sample Details	Maximum Dry Density (t/m ³)	Optimum Water Content (%)	Natural Water Content (%)
TP005 / BULK / 2.10 – 2.40m	1.17	44	46.9
SILT, minor fine gravel, moderately plastic, mottled grey & reddish brown.			

Note that sample descriptions above are not part of BGL IANZ Accreditation.

Sample Details	Maximum Dry Density (t/m ³)	Optimum Water Content (%)	Natural Water Content (%)
TP008 / BULK / 2.30 – 2.70m	1.24	40	43.5
SILT, clayey, minor fine gravel, moderately plastic, brown with orangish red mottles, slightly moist.			
TP017 / BULK / 2.20 – 2.50m	1.21	44	45.1
SILT, moderately plastic, orange, slightly moist, very friable			
TP023 / BULK / 0.75 – 3.00m	1.14	43	59.0
SILT to COARSE GRAVEL (completely to highly weathered basalt scoria), slightly plastic, red, grey & brown.			
TP025 / BULK / 1.50 – 3.00m	1.17	44	55.3
SILT, clayey, gravelly, slightly plastic, reddish brown, moist.			

Note that sample descriptions above are not part of BGL IANZ Accreditation.

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. As per the reporting requirements of NZS4402: 1986: Test 4.1.1: New Zealand Standard Compaction Test, maximum dry density is reported to the nearest 0.01t/m³, optimum water content is reported to the nearest 0.2% for values below 5%, to the nearest 0.5% for values from 5 to 10%, and to the nearest whole number for values greater than 10%.

For calculating the air voids percentages a solid density of 2.65t/m³ was assumed for TP005, a solid density of 2.61t/m³ was assumed for TP008, a solid density of 2.72t/m³ was assumed for TP017, a solid density of 2.76t/m³ was assumed for TP023, and a solid density of 2.71t/m³ was assumed for TP025. Please note that these assumed values are not part of the IANZ endorsement for this report.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test. Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin
Signatory (Assistant Laboratory Manager)
Babbage Geotechnical Laboratory



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

Nº 126

Determination of the Dry Density / Water Content Relationship by Standard Compaction

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / JW	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

Sample No: TP005 / BULK

Sample Depth: 2.10 - 2.40m

Sample History: Air-dried and wetted from natural water content
Compaction Used: New Zealand Standard Compaction
Test Performed On: Whole Soil / Fraction Passing the 19mm Sieve
Solid Density of Soil Particles: 2.65 t/m³ (measured / assumed)


Natural Water Content (%): 46.9

TEST RESULTS

Water Content (%)	38.4	42.6	44.2	46.9	49.1
Bulk Density (t/m ³)	1.58	1.66	1.68	1.70	1.71
Dry Density (t/m ³)	1.14	1.17	1.16	1.16	1.15
Air Voids (%)	13.0	6.3	4.7	2.0	0.5
Shear Strength (kPa)	UTP*	UTP*	UTP*	>220	110

*UTP = unable to penetrate sample with the shear vane.

Maximum Dry Density: 1.17 t/m³ **Optimum Water Content:** 44 %



Determination of the Dry Density / Water Content Relationship by Standard Compaction

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / JW	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

Sample No: TP008 / BULK

Sample Depth: 2.30 - 2.70m

Sample History: Air-dried and wetted from natural water content
Compaction Used: New Zealand Standard Compaction
Test Performed On: Whole Soil / Fraction Passing the 19mm Sieve
Solid Density of Soil Particles: 2.61 t/m³ (measured / assumed)


Natural Water Content (%): 43.5

TEST RESULTS

Water Content (%)	33.1	36.1	40.2	41.4	43.5	46.1
Bulk Density (t/m ³)	1.57	1.66	1.73	1.76	1.75	1.72
Dry Density (t/m ³)	1.18	1.22	1.24	1.24	1.22	1.17
Air Voids (%)	15.7	9.2	2.9	0.8	0.3	0.8
Shear Strength (kPa)	UTP*	UTP*	UTP*	UTP*	212	123

*UTP = unable to penetrate sample with the shear vane.

Maximum Dry Density: 1.24 t/m³ **Optimum Water Content:** 40 %



Determination of the Dry Density / Water Content Relationship by Standard Compaction

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / CBH	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

Sample No: TP017 / BULK

Sample Depth: 2.20 - 2.50m

Sample History: Air-dried and wetted from natural water content
Compaction Used: New Zealand Standard Compaction
Test Performed On: Whole Soil / Fraction Passing the 19mm Sieve
Solid Density of Soil Particles: 2.72 t/m³ (measured / assumed)

Natural Water Content (%): 45.1

TEST RESULTS

Water Content (%)	40.8	43.3	45.1	47.9	50.4
Bulk Density (t/m ³)	1.66	1.73	1.75	1.73	1.71
Dry Density (t/m ³)	1.18	1.21	1.21	1.17	1.13
Air Voids (%)	8.4	3.4	1.0	1.1	1.1
Shear Strength (kPa)	UTP*	>220	>220	164	116


*UTP = unable to penetrate sample with the shear vane.

Maximum Dry Density:

1.21 t/m³

Optimum Water Content:

44 %



Determination of the Dry Density / Water Content Relationship by Standard Compaction

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / CBH	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

Sample No: TP023 / BULK

Sample Depth: 0.75 - 3.00m

Sample History: Air-dried from natural water content
Compaction Used: New Zealand Standard Compaction
Test Performed On: Whole Soil / Fraction Passing the 19mm Sieve
Solid Density of Soil Particles: 2.76 t/m³ (measured / assumed)


Natural Water Content (%): 59.0

TEST RESULTS

Water Content (%)	36.3	43.9	48.1	53.7	59.0
Bulk Density (t/m ³)	1.53	1.65	1.68	1.69	1.66
Dry Density (t/m ³)	1.13	1.15	1.13	1.10	1.05
Air Voids (%)	18.3	8.3	4.5	1.1	0.3
Shear Strength (kPa)	UTP*	UTP*	>220	113	53

*UTP = unable to penetrate sample with the shear vane.

Maximum Dry Density: 1.14 t/m³ **Optimum Water Content:** 43 %



Determination of the Dry Density / Water Content Relationship by Standard Compaction

Test Method: NZS4402: 1986: Test 4.1.1

Tested By:	WEC / JW	Feb 2021
Compiled By:	WEC	23/02/2021
Checked By:	JF	23/02/2021

Sample No: TP025 / BULK

Sample Depth: 1.50 - 3.00m

Sample History: Air-dried from natural water content
Compaction Used: New Zealand Standard Compaction
Test Performed On: Whole Soil / Fraction Passing the 19mm Sieve
Solid Density of Soil Particles: 2.71 t/m³ (measured / assumed)


Natural Water Content (%): 55.3

TEST RESULTS

Water Content (%)	38.3	42.6	45.1	51.9	55.3
Bulk Density (t/m ³)	1.58	1.66	1.69	1.70	1.67
Dry Density (t/m ³)	1.14	1.17	1.17	1.12	1.08
Air Voids (%)	14.0	7.3	4.2	0.7	0.9
Shear Strength (kPa)	UTP*	UTP*	>220	157	98

*UTP = unable to penetrate sample with the shear vane.

Maximum Dry Density: 1.17 t/m³
Optimum Water Content: 44 %



Please reply to: W.E. Campton

Page 1 of 9

Aurecon New Zealand Limited
PO Box 9762
Newmarket
Auckland 1149

Job Number: 64121#L
BGL Registration Number: 2884
Checked by: WEC

Attention: **SAM MacKAY**

22nd February 2021

HYDROMETER PARTICLE-SIZE DISTRIBUTION TESTING

Dear Sam,

Re: DRURY CENTRE PROJECT
Report Number: 64121#L/HYD

The following report presents the results of hydrometer particle-size distribution testing at BGL of soil samples delivered to this laboratory on the 29th of January 2021. Test results are summarised below, with the following pages showing graphs and detailed results. Test standards used were:

Water Content: NZS4402:1986:Test 2.1
Wet Sieve Test: NZS4402:1986:Test 2.8.1
Hydrometer Test: NZS4402:1986:Test 2.8.4

Test Pit / Borehole Number	Sample Number	Depth (m)	Hydrometer Grading (% of Dry Mass)			
			GRAVEL (2 – <9.50mm)	SAND (0.06 – 2mm)	SILT FRACTION (0.002 – 0.06mm)	CLAY FRACTION (< 0.002mm)
TP003	BULK	0.25 – 0.80	1	4	20	75
TP004	BULK	0.60 – 1.10	0	3	23	74
TP023	BULK	0.75 – 3.00	2	16	53	29
TP029	BULK	1.80 – 2.40	0	12	44	44
TP031	BULK	2.70 – 3.00	0	28	50	22
BH015	BAG	14.00 – 14.50	0	75	19	6
BH016	BAG	13.50 – 14.00	0	11	61	28

The whole soil was used for these hydrometer tests, except for sample TP023 0.75 – 3.00m, where the soil fraction passing a 9.50mm sieve was used. NZS4402:1986:Test 2.8.4 uses a 2.00mm sieve as the separation point for obtaining the hydrometer sample, therefore the use of the whole soil & the soil fraction passing a 9.50mm sieve represents a departure from the test standard.

As the organic content of the soils tested was very low, peroxide pretreatment was not carried out. A solid density of 2.65t/m³ was assumed for these hydrometer tests, and is not part of the IANZ endorsement for this report.

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. Test 2.8.1: wet sieve & Test 2.8.4: hydrometer, the 'percentages passing' and 'percentages finer than' are reported to nearest 1%.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test.

Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin
Signatory (Assistant Laboratory Manager)
Babbage Geotechnical Laboratory



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

PARTICLE-SIZE DISTRIBUTION BY HYDROMETER

Test Methods: NZS4402: 1986: Test 2.1, Test 2.8.1, Test 2.8.4

Tested By:	JW	12-Feb-21
Compiled By:	JW	13-Feb-21
Checked By:	JF	16-Feb-21

BH No: TP003

Sample No: BULK

Depth: 0.25 - 0.80m

Water Content (%): 53.3

Sample History: Natural / Air Dried / Oven Dried / Unknown

pH of sedimentation suspension: 8.5

Particle Size (mm)	% Finer Than
4.75	100
2.00	99
0.600	98
0.212	97
0.063	95
0.041	94
0.029	92
0.021	92
0.015	89
0.011	86
0.0078	84
0.0056	82
0.0040	81
0.0027	76
0.0021	75
0.0012	75

HYDROMETER ANALYSIS (% of dry mass)

TOTAL

GRAVEL:	(Medium)	< 9.5 - 6mm	0	1	%
	(Fine)	6 - 2mm	1		


SAND:	(Coarse)	2.0 - 0.6mm	1	4	%
	(Medium)	0.6 - 0.2mm	1		
	(Fine)	0.2 - 0.06mm	2		

SILT FRACTION:	(Coarse)	0.06 - 0.02mm	4	20	%
	(Medium)	0.02 - 0.006mm	9		
	(Fine)	0.006 - 0.002mm	7		

CLAY FRACTION:	< 0.002mm	
-----------------------	-----------	--

75 %
100%

HYDROMETER TEST WAS CARRIED OUT ON THE WHOLE SOIL / SOIL FRACTION PASSING A 9.50mm SIEVE



PARTICLE-SIZE DISTRIBUTION BY HYDROMETER

Test Methods: NZS4402: 1986: Test 2.1, Test 2.8.1, Test 2.8.4

Tested By:	JW	12-Feb-21
Compiled By:	JW	13-Feb-21
Checked By:	JF	16-Feb-21

BH No: TP004

Sample No: BULK

Depth: 0.60 - 1.10m

Water Content (%): 68.6

Sample History: Natural / Air Dried / Oven Dried / Unknown

pH of sedimentation suspension: 8.5

Particle Size (mm)	% Finer Than
0.600	100
0.212	99
0.063	97
0.044	96
0.031	95
0.022	92
0.016	88
0.012	86
0.0083	85
0.0059	81
0.0043	78
0.0030	75
0.0023	74
0.0013	73

HYDROMETER ANALYSIS (% of dry mass)

TOTAL

GRAVEL:	(Medium)	< 9.5 - 6mm	0	0	%
	(Fine)	6 - 2mm	0		


SAND:	(Coarse)	2.0 - 0.6mm	0	3	%
	(Medium)	0.6 - 0.2mm	1		
	(Fine)	0.2 - 0.06mm	2		

SILT FRACTION:	(Coarse)	0.06 - 0.02mm	6	23	%
	(Medium)	0.02 - 0.006mm	10		
	(Fine)	0.006 - 0.002mm	7		

CLAY FRACTION:	< 0.002mm	
-----------------------	-----------	--

74 %
100%

HYDROMETER TEST WAS CARRIED OUT ON THE WHOLE SOIL / SOIL FRACTION PASSING A 9.50mm SIEVE



PARTICLE-SIZE DISTRIBUTION BY HYDROMETER

Test Methods: NZS4402: 1986: Test 2.1, Test 2.8.1, Test 2.8.4

Tested By:	JW	17-Feb-21
Compiled By:	JW	18-Feb-21
Checked By:	JF	22-Feb-21

BH No: TP023

Sample No: BULK

Depth: 0.75 - 3.00m

Water Content (%): 58.4

Sample History: Natural / Air Dried / Oven Dried / Unknown

pH of sedimentation suspension: 8.0

Particle Size (mm)	% Finer Than
4.75	100
2.00	98
0.60	95
0.212	91
0.06	83
0.02	64
0.012	58
0.010	55
0.007	49
0.006	44
0.004	38
0.003	34
0.002	29
0.001	27
0.002	29
0.001	27
0.002	29
0.001	27

HYDROMETER ANALYSIS (% of dry mass)

TOTAL

GRAVEL:	(Medium)	< 9.5 - 6mm	0	2	%
	(Fine)	6 - 2mm	2		


SAND:	(Coarse)	2.0 - 0.6mm	3	16	%
	(Medium)	0.6 - 0.2mm	4		
	(Fine)	0.2 - 0.06mm	9		

SILT FRACTION:	(Coarse)	0.06 - 0.02mm	15	53	%
	(Medium)	0.02 - 0.006mm	21		
	(Fine)	0.006 - 0.002mm	17		

CLAY FRACTION:	< 0.002mm	
-----------------------	-----------	--

29 %
100%

HYDROMETER TEST WAS CARRIED OUT ON THE WHOLE SOIL / SOIL FRACTION PASSING A 9.50mm SIEVE



PARTICLE-SIZE DISTRIBUTION BY HYDROMETER

Test Methods: NZS4402: 1986: Test 2.1, Test 2.8.1, Test 2.8.4

Tested By:	JW	12-Feb-21
Compiled By:	JW	13-Feb-21
Checked By:	JF	16-Feb-21

BH No: TP029

Sample No: BULK

Depth: 1.80 - 2.40m

Water Content (%): 32.6

Sample History: Natural / Air-Dried / Oven-Dried / Unknown

pH of sedimentation suspension: 8.5

Particle Size (mm)	% Finer Than
0.600	100
0.212	99
0.063	89
0.043	83
0.030	80
0.022	79
0.016	73
0.012	67
0.0084	64
0.0060	59
0.0044	52
0.0030	47
0.0023	45
0.0013	43

HYDROMETER ANALYSIS (% of dry mass)

TOTAL

GRAVEL:	(Medium)	< 9.5 - 6mm	0	0 %
	(Fine)	6 - 2mm	0	


SAND:	(Coarse)	2.0 - 0.6mm	0	12 %
	(Medium)	0.6 - 0.2mm	2	
	(Fine)	0.2 - 0.06mm	10	

SILT FRACTION:	(Coarse)	0.06 - 0.02mm	11	44 %
	(Medium)	0.02 - 0.006mm	18	
	(Fine)	0.006 - 0.002mm	15	

CLAY FRACTION:	< 0.002mm	
-----------------------	-----------	--

44 %
100%

HYDROMETER TEST WAS CARRIED OUT ON THE WHOLE SOIL / SOIL FRACTION PASSING A 9.50mm SIEVE



PARTICLE-SIZE DISTRIBUTION BY HYDROMETER

Test Methods: NZS4402: 1986: Test 2.1, Test 2.8.1, Test 2.8.4

Tested By:	JW	17-Feb-21
Compiled By:	JW	18-Feb-21
Checked By:	JF	22-Feb-21

BH No: TP031

Sample No: BULK

Depth: 2.70 - 3.00m

Water Content (%): 47.3

Sample History: Natural / Air Dried / Oven Dried / Unknown

pH of sedimentation suspension: 8.5

Particle Size (mm)	% Finer Than
2.00	100
0.600	99
0.212	93
0.063	72
0.041	64
0.030	59
0.022	52
0.016	45
0.012	39
0.0090	34
0.0065	30
0.0046	28
0.0033	23
0.0023	22
0.0014	20

HYDROMETER ANALYSIS (% of dry mass)

TOTAL


GRAVEL:	(Medium)	< 9.5 - 6mm	0	0	%
	(Fine)	6 - 2mm	0		

SAND:	(Coarse)	2.0 - 0.6mm	2	28	%
	(Medium)	0.6 - 0.2mm	6		
	(Fine)	0.2 - 0.06mm	20		

SILT FRACTION:	(Coarse)	0.06 - 0.02mm	22	50	%
	(Medium)	0.02 - 0.006mm	20		
	(Fine)	0.006 - 0.002mm	8		

CLAY FRACTION:	< 0.002mm	22	100%
-----------------------	-----------	----	------

HYDROMETER TEST WAS CARRIED OUT ON THE WHOLE SOIL / SOIL FRACTION PASSING A 9.50mm SIEVE



PARTICLE-SIZE DISTRIBUTION BY HYDROMETER

Test Methods: NZS4402: 1986: Test 2.1, Test 2.8.1, Test 2.8.4

Tested By:	JW	17-Feb-21
Compiled By:	JW	22-Feb-21
Checked By:	JF	22-Feb-21

BH No: BH015

Sample No: BAG

Depth: 14.00 - 14.50m

Water Content (%): 25.1

Sample History: Natural / Air Dried / Oven Dried / Unknown

pH of sedimentation suspension: 8.5

Particle Size (mm)	% Finer Than
0.600	100
0.212	94
0.063	26
0.048	20
0.035	17
0.025	15
0.018	12
0.014	11
0.0096	10
0.0069	9
0.0049	8
0.0035	7
0.0024	7
0.0014	6

HYDROMETER ANALYSIS (% of dry mass)

TOTAL

GRAVEL:	(Medium)	< 9.5 - 6mm	0	0	%
	(Fine)	6 - 2mm	0		


SAND:	(Coarse)	2.0 - 0.6mm	0	75	%
	(Medium)	0.6 - 0.2mm	9		
	(Fine)	0.2 - 0.06mm	66		

SILT FRACTION:	(Coarse)	0.06 - 0.02mm	12	19	%
	(Medium)	0.02 - 0.006mm	5		
	(Fine)	0.006 - 0.002mm	2		

CLAY FRACTION:	< 0.002mm	
-----------------------	-----------	--

6 %
100%

HYDROMETER TEST WAS CARRIED OUT ON THE WHOLE SOIL / SOIL FRACTION PASSING A 9.50mm SIEVE



PARTICLE-SIZE DISTRIBUTION BY HYDROMETER

Test Methods: NZS4402: 1986: Test 2.1, Test 2.8.1, Test 2.8.4

Tested By:	JW	17-Feb-21
Compiled By:	JW	22-Feb-21
Checked By:	JF	22-Feb-21

BH No: BH016

Sample No: BAG

Depth: 13.50 - 14.00m

Water Content (%): 90.6

Sample History: Natural / Air Dried / Oven Dried / Unknown

pH of sedimentation suspension: 8.5

Particle Size (mm)	% Finer Than
0.600	100
0.212	98
0.063	89
0.047	86
0.033	82
0.024	77
0.017	71
0.013	61
0.0093	53
0.0067	47
0.0048	38
0.0034	31
0.0024	29
0.0014	26

HYDROMETER ANALYSIS (% of dry mass)

TOTAL

GRAVEL:	(Medium)	< 9.5 - 6mm	0	0	%
	(Fine)	6 - 2mm	0		


SAND:	(Coarse)	2.0 - 0.6mm	0	11	%
	(Medium)	0.6 - 0.2mm	3		
	(Fine)	0.2 - 0.06mm	8		

SILT FRACTION:	(Coarse)	0.06 - 0.02mm	16	61	%
	(Medium)	0.02 - 0.006mm	29		
	(Fine)	0.006 - 0.002mm	16		

CLAY FRACTION:	< 0.002mm	
-----------------------	-----------	--

28 %
100%

HYDROMETER TEST WAS CARRIED OUT ON THE WHOLE SOIL / SOIL FRACTION PASSING A 9.50mm SIEVE



Please reply to: W.E. Campton

Page 1 of 4

Aurecon New Zealand Limited
PO Box 9762
Newmarket
Auckland 1149

Job Number: 64121#L
BGL Registration Number: 2884
Checked by: WEC

Attention: **SAM MacKAY**

23rd February 2021

ATTERBERG LIMITS & LINEAR SHRINKAGE TESTING

Dear Sam,

Re: DRURY CENTRE PROJECT
Report Number: 64121#L/AL

The following report presents the results of Atterberg Limits & Linear Shrinkage testing at BGL of soil samples delivered to this laboratory on the 29th of January 2021. Test results are summarised below, with pages 3 & 4 showing where the samples plot on the Unified Soil Classification System (Casagrande) Chart. Test standards used were:

Water Content:	NZS4402:1986:Test 2.1
Liquid Limit:	NZS4402:1986:Test 2.2
Plastic Limit:	NZS4402:1986:Test 2.3
Plasticity Index:	NZS4402:1986:Test 2.4
Linear Shrinkage:	NZS4402:1986:Test 2.6

Test Pit / Borehole Number	Sample Number	Depth (m)	Water Content (%)	Liquid Limit	Plastic Limit	Plasticity Index	Linear Shrinkage (%)
TP003	BULK	0.25 – 0.80	53.3	104	42	62	22
TP004	BULK	2.00 – 2.50	47.3	83 ♦	51 ♦	32 ♦	21 ♦
TP005	BULK	2.10 – 2.40	46.9	75	50	25	18
TP006	BULK	1.80 – 2.10	39.3	68 ♦	44 ♦	24 ♦	16 ♦
TP008	BULK	2.30 – 2.70	43.5	74	36	38	18
TP010	BULK	1.50 – 1.80	43.0	74	33	41	19
TP014	BULK	1.70 – 2.80	51.6	97	46	51	21

♦ = The soil fraction passing a 425µm sieve was used for the liquid limit, plastic limit and linear shrinkage tests.

Test Pit / Borehole Number	Sample Number	Depth (m)	Water Content (%)	Liquid Limit	Plastic Limit	Plasticity Index	Linear Shrinkage (%)
TP017	BULK	2.20 – 2.50	45.1	77	48	29	16
TP019	BULK	0.25 – 0.75	33.3	79	34	45	20
TP025	BULK	0.70 – 1.50	40.2	83	37	46	20
TP029	BULK	1.80 – 2.40	32.6	82	27	55	23
TP031	BULK	0.60 – 1.80	49.3	66	33	33	14
TP032	BULK	0.70 – 2.00	53.6	109	33	76	26
BH007	BAG	2.00 – 2.50	74.3	100	42	58	not tested
BH008	BAG	8.00 – 8.50	92.6	131	42	89	not tested
BH015	BAG	8.50 – 9.00	58.9	85	25	60	not tested
BH016	BAG	11.00 – 11.50	83.8	108	33	75	not tested

The whole soil was used for all water content tests (the soils were in a natural state), and for the liquid limit, plastic limit and linear shrinkage tests without a diamond beside them. The soil fraction passing a 425µm sieve was used for the liquid limit, plastic limit and linear shrinkage tests with a diamond (◆) beside them. The soil was wet up and dried where required for the liquid limit, plastic limit and linear shrinkage tests.

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. Test 2.2: liquid limit, test 2.3: plastic limit, and test 2.6: linear shrinkage are reported to the nearest whole number.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test. Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin
Signatory (Assistant Laboratory Manager)
Babbage Geotechnical Laboratory



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

DETERMINATION OF THE LIQUID LIMIT, PLASTIC LIMIT & THE PLASTICITY INDEX

Tested By: JW/TH/CB/WC February 2021

Compiled By: JF 23/02/2021

Checked By: JF 23/02/2021

Test Methods: NZS4402: 1986: Test 2.2, Test 2.3 and Test 2.4

SUMMARY OF TESTING

Borehole Number	Sample Number	Depth (m)	Liquid Limit	Plastic Limit	Plasticity Index	Soil Classification Based on USCS Chart Below
TP003	BULK	0.25 - 0.80	104	42	62	CH
TP004	BULK	2.00 - 2.50	83	51	32	MH
TP005	BULK	2.10 - 2.40	75	50	25	MH
TP006	BULK	1.80 - 2.10	68	44	24	MH
TP008	BULK	2.30 - 2.70	74	36	38	MH
TP010	BULK	1.50 - 1.80	74	33	41	CH
TP014	BULK	1.70 - 2.80	97	46	51	MH
TP017	BULK	2.20 - 2.50	77	48	29	MH
TP019	BULK	0.25 - 0.75	79	34	45	CH
TP025	BULK	0.70 - 1.50	83	37	46	CH / MH

The chart below & soil classification terminology is taken from ASTM D2487-17 "Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)", January 2018, & is based on the classification scheme developed by A. Casagrande in the 1940's (Casagrande, A., 1948: Classification and identification of soil. Transactions of the American Society of Civil Engineers, v. 113, p. 901-930). The chart below & the soil classification given in the table above are included for your information only, and are not included in the IANZ endorsement for this report.

UNIFIED SOIL CLASSIFICATION SYSTEM (USCS) PLASTICITY (CASAGRANDE) CHART




CHART LEGEND

CL = CLAY, low plasticity ('lean' clay)

OL = ORGANIC CLAY or ORGANIC SILT, low liquid limit

ML = SILT, low liquid limit

CL - ML = SILTY CLAY

CH = CLAY, high plasticity ('fat' clay)

OH = ORGANIC CLAY or ORGANIC SILT, high liquid limit

MH = SILT, high liquid limit ('elastic silt')

DETERMINATION OF THE LIQUID LIMIT, PLASTIC LIMIT & THE PLASTICITY INDEX

Test Methods: NZS4402: 1986: Test 2.2, Test 2.3 and Test 2.4

Tested By: JW/TH/CB/WC February 2021

Compiled By: JF 23/02/2021


Checked By: JF 23/02/2021

SUMMARY OF TESTING

Borehole Number	Sample Number	Depth (m)	Liquid Limit	Plastic Limit	Plasticity Index	Soil Classification Based on USCS Chart Below
TP029	BULK	1.80 - 2.40	82	27	55	CH
TP031	BULK	0.60 - 1.80	66	33	33	CH / MH
TP032	BULK	0.70 - 2.00	109	33	76	CH
BH007	BAG	2.00 - 2.50	100	42	58	CH / MH
BH008	BAG	8.00 - 8.50	131	42	89	CH
BH015	BAG	8.50 - 9.00	85	25	60	CH
BH016	BAG	11.00 - 11.50	108	33	75	CH

The chart below & soil classification terminology is taken from ASTM D2487-17 "Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)", January 2018, & is based on the classification scheme developed by A. Casagrande in the 1940's (Casagrande, A., 1948: Classification and identification of soil. Transactions of the American Society of Civil Engineers, v. 113, p. 901-930). The chart below & the soil classification given in the table above are included for your information only, and are not included in the IANZ endorsement for this report.

UNIFIED SOIL CLASSIFICATION SYSTEM (USCS) PLASTICITY (CASAGRANDE) CHART



Please reply to: W.E. Campton

Page 1 of 3

Aurecon New Zealand Limited
PO Box 9762
Newmarket
Auckland 1149

Job Number: 64121#L
BGL Registration Number: 2884
Checked by: WEC

Attention: **SAM MacKAY**

1st March 2021

ATTERBERG LIMITS & WATER CONTENT TESTING

Dear Sam,

Re: DRURY CENTRE PROJECT
Report Number: 64121#L/AL2

The following report presents the results of Atterberg Limits & water content testing at BGL of soil samples delivered to this laboratory on the 23rd February 2021. Test results are summarised below, with page 3 showing where the samples plot on the Unified Soil Classification System (Casagrande) Chart. Test standards used were:

Water Content:	NZS4402:1986:Test 2.1
Liquid Limit:	NZS4402:1986:Test 2.2
Plastic Limit:	NZS4402:1986:Test 2.3
Plasticity Index:	NZS4402:1986:Test 2.4

Borehole Number	Sample Number	Depth (m)	Water Content (%)	Liquid Limit	Plastic Limit	Plasticity Index
BH014	BAG	18.00 – 18.50	96.3	130	38	92
BH014	BAG	33.00	52.0	limits not carried out		
BH016*	BAG	24.00 – 24.50	113	173 ♦	60 ♦	113 ♦
BH014	BAG	34.50	136	limits not carried out		

♦ = The soil fraction passing a 425µm sieve was used for the liquid limit, plastic limit and linear shrinkage tests.

***Organic soil**

The whole soil was used for all water content tests (the soils were in a natural state), and for the liquid limit and plastic limit tests for BH014 18.00 – 18.50m. The soil fraction passing a 0.425mm sieve was used for the liquid limit and plastic limit tests for sample BH016 24.00 – 24.50m. The soil was wet up and dried where required for the liquid limit and plastic limit tests.

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater. Test 2.2: liquid limit and test 2.3: plastic limit are reported to the nearest whole number.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test.

Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin
Signatory (Assistant Laboratory Manager)
Babbage Geotechnical Laboratory



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

DETERMINATION OF THE LIQUID LIMIT, PLASTIC LIMIT & THE PLASTICITY INDEX

Tested By: JW / CBH February 2021

Compiled By: JF 1/03/2021

Checked By: JF 1/03/2021


Test Methods: NZS4402: 1986: Test 2.2, Test 2.3 and Test 2.4

SUMMARY OF TESTING

Borehole Number	Sample Number	Depth (m)	Liquid Limit	Plastic Limit	Plasticity Index	Soil Classification Based on USCS Chart Below
BH014	BAG	18.00 - 18.50	130	38	92	CH
BH016	BAG	24.00 - 24.50	173	60	113	OH - ORGANIC CLAY

The chart below & soil classification terminology is taken from ASTM D2487-17 "Standard Practice for Classification of Soils for Engineering Purposes (Unified Soil Classification System)", January 2018, & is based on the classification scheme developed by A. Casagrande in the 1940's (Casagrande, A., 1948: Classification and identification of soil. Transactions of the American Society of Civil Engineers, v. 113, p. 901-930). The chart below & the soil classification given in the table above are included for your information only, and are not included in the IANZ endorsement for this report.

UNIFIED SOIL CLASSIFICATION SYSTEM (USCS) PLASTICITY (CASAGRANDE) CHART



■ BH014 / BAG / 18.00 - 18.50m ● BH016 / 24.00 - 24.50m

CHART LEGEND

CL = CLAY, low plasticity ('lean' clay)

OL = ORGANIC CLAY or ORGANIC SILT, low liquid limit

ML = SILT, low liquid limit

CL - ML = SILTY CLAY

CH = CLAY, high plasticity ('fat' clay)

OH = ORGANIC CLAY or ORGANIC SILT, high liquid limit

MH = SILT, high liquid limit ('elastic silt')

Please reply to: W.E. Campton

Page 1 of 2

Aurecon New Zealand Limited
PO Box 9762
Newmarket
Auckland 1149

Job Number: 64121#L
BGL Registration Number: 2884
Checked by: WEC

Attention: **SAM MacKAY**

16th February 2021

SOIL WATER CONTENT TESTING

Dear Sam,

Re: DRURY CENTRE PROJECT
Report Number: 64121#LWC

The following page presents the results of water content testing at BGL of soil samples delivered to this laboratory on the 29th of January 2021. These samples were tested in accordance with the following standard:

Water Content: NZS4402:1986:Test 2.1

As per the reporting requirements of NZS4402: 1986: Test 2.1: water content is reported to two significant figures for values below 10%, and to three significant figures for values of 10% or greater.

Please note that the test results relate only to the samples as-received, and relate only to the samples under test.

Thank you for the opportunity to carry out this testing. If you have any queries regarding the content of this report please contact the person authorising this report below at your convenience.

Yours faithfully,

Justin Franklin
Signatory (Assistant Laboratory Manager)
Babbage Geotechnical Laboratory



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation. This report may not be reproduced except in full & with written approval from BGL.

Appendix L – Indicative Earthworks Plans



AREA SCHEDULE

LFR AREAS - Phase 1

M09	10200m ²
M10	6400m ²
M11	5000m ²
M13a	1650m ²
M13b	375m ²
M13c	375m ²
Total	24000m ²


LFR AREAS - Phase 2

M10	3910m ²
M12a	1310m ²
M12b	2500m ²
M13d	280m ²
Total	8000m ²

9400m²

DRURY CENTRE - LFR - FAST TRACK - REVISED SCOPE

SK-01a- 220906




CUT AND FILL LEGEND		
FROM	TO	COLOUR
≤-20	-9.0	0
-9.0	-8.5	0.5
-8.5	-8.0	1.0
-8.0	-7.5	1.5
-7.5	-7.0	2.0
-7.0	-6.5	2.5
-6.5	-6.0	3.0
-6.0	-5.5	3.5
-5.5	-5.0	4.0
-5.0	-4.5	4.5
-4.5	-4.0	5.0
-4.0	-3.5	5.5
-3.5	-3.0	6.0
-3.0	-2.5	6.5
-2.5	-2.0	7.0
-2.0	-1.5	7.5
-1.5	-1.0	8.0
-1.0	-0.5	8.5
-0.5	0	≥20

TABLE 1: STAGE 1 OVERALL CUT AND FILL VOLUMES (m³)	
CUT	
FILL	
BALANCE	

TABLE 2: STAGE 1 TOPSOIL VOLUME, 250mm STRIPPED (m³)	


TABLE 3: EARTHWORKS AREA	
TOTAL AREA OF EARTHWORKS	31.3 ha
PORTION EXCLUDED FROM BUN6039024	2.2 ha

LEGEND	
PROJECT AREA BOUNDARY	
7.0 EXISTING CONTOURS	
EXISTING HINGAIA STREAM	
100 YEAR FLOOD LINE	



REV	DATE	REVISION DETAILS	APPROVED	SCALE	SIZE	CONSENT	PROJECT
A	2022-11-07	ISSUED FOR FAST TRACK CONSENT	W.NEL	1:1500	A1	NOT FOR CONSTRUCTION	DRURY CENTRE PROJECT
						APPROVED	
						DATE	
						2022-11-07	
						W.NEL	
						W.NEL	

DRAWN	DESIGNED	REVIEWED	PROJECT No.	AREA	TYPE	DISC	NUMBER	REV
R.FORBES	Z.TANG	J.VORSTER	510611	0100	DRG	CC	3201	A






REV	DATE	REVISION DETAILS	APPROVED	SCALE	SIZE	CONSENT	PROJECT
A	2022-11-07	ISSUED FOR FAST TRACK CONSENT	W.NEL	1:1500	A1	NOT FOR CONSTRUCTION	DRURY CENTRE PROJECT
						APPROVED	
						DATE 2022-11-07	
						W.NEL	
						W.NEL	


DRAWN		DESIGNED		REVIEWED	
K HORGAN	J MUIRSON	J MUIRSON	J VORSTER		

PROJECT	TITLE	DRAWING No.	PROJECT No.	AREA	TYPE	DISC	NUMBER	REV
DRURY CENTRE PROJECT	GEOTECHNICAL PROPOSED RETAINING WALL LAYOUT PLAN SHEET 1	510611	510611	0100	DRG	GG	0101	A


WALL 1, 2 AND 6 TYPICAL DETAIL - GEOGRID REINFORCED MSE WALL



WALL 3 TYPICAL DETAIL - GEOGRID REINFORCED SLOPE



WALL 4 AND 5 TYPICAL DETAIL - SEGMENTAL BLOCK WALL




Appendix M – Liquefaction Assessment Results

CPT no.	CPT Depth (m)	GWT (mbgl)	ULS			SLS		
			Total Settlement	Index	LSN	Total Settlement	Index	LSN
CPT001	9.33	19.3	N/A	N/A	N/A	N/A	N/A	N/A
CPT002	12.1	9.8	0	0	0	0	0	0
CPT003	19.42	10.6	0	0	0	0	0	0
CPT004	15.04	12.4	0	0	0	0	0	0
CPT005	21.21	14.5	0	0	0	0	0	0
CPT006	21.21	10	0	0	0	0	0	0
CPT007	21.21	10	0	0	0	0	0	0
CPT008	7.96	14.8	N/A	N/A	N/A	N/A	N/A	N/A
CPT009	13.02	7.2	0	0	0	0	0	0
CPT010	11.48	5.3	0	0	0	0	0	0
CPT011	6.98	5.5	0	0	0	0	0	0
CPT012	12.63	7.8	0	0	0	0	0	0
CPT013	19.7	12.4	0	0	0	0	0	0
CPT014	17.89	8	0	0	0	0	0	0
CPT015	17.34	8.3	0	0	0	0	0	0
CPT016	11.27	8	0	0	0	0	0	0
CPT017	13.73	4.7	0	0	0	0	0	0
CPT018	17.52	6.9	0	0	0	0	0	0
CPT019	11.49	10.6	0	0	0	0	0	0
CPT020	14.55	6.1	0	0	0	0	0	0
CPT021	10.16	8.1	0	0	0	0	0	0
CPT022	17.12	10	0	0	0	0	0	0
CPT023	19.43	13.2	0	0	0	0	0	0
CPT024	14.4	8	0	0	0	0	0	0
CPT025	24.9	13.4	0	0	0	0	0	0
CPT026	11.5	4.7	2	2	1	0	0	0
CPT027	16.04	5.5	9	5	1	0	0	0
CPT028	16.35	8.5	0	0	0	0	0	0
CPT029	2.28	9.6	N/A	N/A	N/A	N/A	N/A	N/A
CPT030	24.9	14	0	0	0	0	0	0
CPT031	5.49	7	N/A	N/A	N/A	N/A	N/A	N/A
CPT032	11.56	4	3	0	0	0	0	0
CPT033	20.42	4.1	0	0	0	0	0	0
CPT034	24.9	11.8	0	0	0	0	0	0
CPT035	19.52	13.5	0	0	0	0	0	0
CPT036	24.9	13.3	0	0	0	0	0	0
CPT037	24.9	9	0	0	0	0	0	0
CPT038	9.98	3.9	0	0	0	0	0	0
CPT039	13.3	5.1	1	0	1	0	0	0
CPT040	18.03	2.5	4	0	1	0	0	0
CPT041	24.9	9.2	0	0	0	0	0	0
CPT042	24.9	10	0	0	0	0	0	0
CPT043	9.7	3.4	2	2	0	0	0	0
CPT044	7.88	2.5	6	6	2	0	0	0
CPT045	21.5	4.6	0	0	1	0	0	0
CPT046	24.9	8.2	0	0	0	0	0	0
CPT047	24.91	9.4	0	0	0	0	0	0
CPT048a	24.9	5.4	0	0	0	0	0	0
CPT049	8.81	5.1	0	0	0	0	0	0
CPT050	12.53	6.8	0	0	0	0	0	0
CPT051	24.91	7.6	0	0	0	0	0	0
CPT052	24.9	6	1	0	0	0	0	0
CPT053	24.9	6.5	3	0	1	0	0	0
CPT054	24.91	6.5	1	0	0	0	0	0
CPT055	7.46	7.6	N/A	N/A	N/A	N/A	N/A	N/A

N/A - Groundwater deeper than CPT investigation depth

Plasticity Index Vs IC




Appendix N – Slope Stability Results

Slope/W Section XS1 existing slope - Static
Condition with Global Rotational Failure

XS1
Global Rotational Failure
Static Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_ -_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_ -_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_ -_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS1 existing slope - Static
Condition with Global Translational Failure

XS1
Global Translational Failure
Static Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_ -_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_ -_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_ -_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS1 existing slope - Static
Condition with Toe Failure

XS1
Toe Failure
Static Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_ -_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_ -_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_ -_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS1 existing slope
- High Groundwater Condition with
Global Rotational Failure

XS1
Global Rotational Failure
High GW Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
■	SAVF - _CW_to_Residual	Mohr-Coulomb	17	2	26	1
■	SAVF - _MW_to_HW	Mohr-Coulomb	23	10	33	1
■	SAVF - _UW_to_SW	Mohr-Coulomb	24	10	35	1
■	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




XS1
Global Translational Failure
High GW Case

Slope/W Section XS1 existing slope
- High Groundwater Condition with
Global Translational Failure

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF _ _CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF _ _MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF _ _UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS1 existing slope
- High Groundwater Condition with
Toe Failure

XS1
Toe Failure
High GW Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_ -_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_ -_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_ -_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




XS1
Global Rotational Failure
Seismic Case

Slope/W Section XS1 existing slope - Seismic Condition with Global Rotational Failure

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1

Horz Seismic Coef.: 0.12




Slope/W Section XS1 existing slope - Seismic Condition with Global Translational Failure

XS1
Global Translational Failure
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1

Horz Seismic Coef.: 0.12




Slope/W Section XS1 existing slope -
Seismic Condition with Toe Failure

XS1
Toe Failure
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1

Horz Seismic Coef.: 0.12




Slope/W Section XS2 existing slope - Static
Condition with Global Rotational Failure

XS2
Global Rotational
Static Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.:

2.84




Slope/W Section XS2 existing slope - Static
Condition with Global Translational Failure

XS2
Global Translational
Static Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS2 existing slope - Static Condition with Toe Failure

XS2
Toe stability
Static Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS2 existing slope - Static Condition with Scarp Failure

XS2
Scarp Stability
Static Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 2.21

●




Slope/W Section XS2 existing slope
- High Groundwater Condition with
Global Rotational Failure

XS2
Global Rotational
High GW Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.:

2.68




Slope/W Section XS2 existing slope
- High Groundwater Condition with
Global Translational Failure

XS2
Global Translational
High GW Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS2 existing slope
 - High Groundwater Condition with
 Toe Failure

XS2
 Toe stability
 High GW Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1

Horz Seismic Coef.: 0




Slope/W Section XS2 existing slope - Seismic Condition with Global Rotational Failure

XS2
Global Rotational
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1

Horz Seismic Coef.: 0.12

3.35




Slope/W Section XS2 existing slope -
Seismic Condition with Global Translational
Failure

XS2
Global Translational
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1

Horz Seismic Coef.: 0.12

6.31




Slope/W Section XS2 existing slope - Seismic Condition with Scarp Failure

XS2
Scarp Stability
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1

Horz Seismic Coef.: 0.12

3.44




Slope/W Section XS2 existing slope - Seismic Condition with Toe Failure

XS2
Toe stability
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1


Horz Seismic Coef.: 0.12



Slope/W Section XS2 with earthworks slope
- Static Condition

XS2 - Fill
Static Case


Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	Engineered Fill	Mohr-Coulomb	18.5	5	32	1
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1



Slope/W Section XS2 with earthworks slope
- High Groundwater Condition

XS2 - Fill
High Groundwater Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Piezometric Line
	Engineered Fill	Mohr-Coulomb	18.5	5	32	1
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33	1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	1




Slope/W Section XS2 with earthworks slope
- Seismic Condition

XS2 - Fill
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Cohesion (kPa)	Piezometric Line
	Engineered Fill	Undrained (Phi=0)	18.5			100	1
	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17			75	1
	SAVF_-_MW_to_HW	Mohr-Coulomb	23	10	33		1
	SAVF_-_UW_to_SW	Mohr-Coulomb	24	10	35		1
	Tauranga_Group	Undrained (Phi=0)	17			40	1


Horz Seismic Coef.: 0.12



Slope/W Section XS3 with earthworks slope
- Static Condition

XS3 Fill
Static Case


Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Phi-B (°)	Piezometric Line
	Engineered Fill	Mohr-Coulomb	18.5	5	32	0	1
	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	0	1
	Tauranga_Group	Mohr-Coulomb	17	2	26	0	1



Slope/W Section XS3 with earthworks slope
- High Groundwater Condition

XS3 Fill
High Groundwater Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion' (kPa)	Phi' (°)	Phi-B (°)	Piezometric Line
■	Engineered Fill	Mohr-Coulomb	18.5	5	32	0	1
■	SAVF_-_CW_to_Residual	Mohr-Coulomb	17	2	26	0	1
■	Tauranga_Group	Mohr-Coulomb	17	2	26	0	1




Global
Fill_XS3_HGW Case_16.03.21.gsz
03/22/2021 1:777.85714

Slope/W Section XS3 with earthworks slope
- Seismic Condition

XS3 Fill
Seismic Case

Color	Name	Model	Unit Weight (kN/m³)	Cohesion (kPa)	Piezometric Line
■	Engineered Fill	Undrained (Phi=0)	18.5	100	1
■	SAVF_-_CW_to_Residual	Undrained (Phi=0)	17	75	1
■	Tauranga_Group	Undrained (Phi=0)	17	40	1

Horz Seismic Coef.: 0.12



Global
Fill_XS3_Seismic Case_16.03.21.gsz
03/29/2021 1:777.85714

Appendix O – Boundary Slope Stability

2022-09-09

Emma McDonald
c/o Kiwi Property Group
Level 2 Vulcan Building
118 Queen Street
Auckland 1010

Dear Emma

Drury Centre Development – Boundary Slope Stability Assessment

1 Introduction

Site works have commenced at the Drury Centre development, located south of Drury, Auckland. The initial works will include bulk earthworks, which will result in cut and engineered fill area across the site, some of which will be adjacent to neighbouring properties. Detailed civil design is still required for the development, which will include detailed design of retaining wall elements and final earthworks level adjacent to boundaries, however in the meantime cuts and engineered fills will be undertaken as part of the bulk earthworks.

Where these earthworks are less than 3.0m, maximum slope angles for permanent and temporary slopes have been provided. For slopes greater than 3.0m in height a specific assessment is required to confirm stability. Based on the current landform model, bulk earthworks will result in slopes 3m or greater in height in four locations around the site boundary, and a slope stability analysis for each slope has been completed.

This letter report has been produced to satisfy the Condition 30 of the Earthworks Resource Consent (BUN60390224), for the Drury Centre Development. These conditions relate to ensuring the stability of earthworks, 3.0m in height or greater, around the site's boundary is maintained throughout the civil works stage of the development.

1.1 Previous Investigations

The Drury Centre Development has been previously investigated as part of the Aurecon 2021 Geotechnical Investigation Report (GIR)¹ and information contained within the GIR has been used to undertake this boundary slope stability assessment.

2 Slope Stability Analysis

2.1 Slope Model Design

The future site development will include boundary slopes with earthfill up to 7.0m thick, and temporary cut slopes up to 7.0m high. Representative cross sections have been constructed to assess whether the proposed earthfill or cut slopes will have a detrimental effect on slope stability at the site's boundary.

¹ *Drury Centre Geotechnical Investigation Report (GIR)*, prepared for Kiwi Property Holdings No.2 Ltd. Dated: 11 November 2021. Report Ref: 510611-002-REP-GG-001[4].

The cut and fill slopes will be constructed according to the Auckland Council (2013) *Code of Practice for Land Development and Subdivision: Section 2: Earthworks and Geotechnical Requirements*. The geotechnical investigation report recommends cut and fill design slopes to be a 3H:1V, however we have also assessed potential steeper design slopes at 2.5H:1V. Therefore, stability analysis has been undertaken for both finished slope geometries. We note that this is a preliminary analysis based on the current earthworks design and further assessment of the earthfill slope stability may be required should the earthworks design change.

The analysis is based on the following:

- Four slope profiles have been assessed (at the two slope grades) and are based on the highest proposed sections of cut or fill, in the respective areas as outlined below:
 - 3.5m Cut Slope – Cut slopes along the eastern boundary, with the greatest slope height occurring at the corner of Brookfield and Fitzgerald Roads.
 - 7.0m Fill Slope – Fill slopes along the western boundary, where existing shallow gullies are proposed to be filled. Some of these areas may require retaining walls to limit the extent of fill downslope. These have not been included in this analysis as the design of any retaining walls will be part of the detailed civil design.
 - 6.0m Fill Slope – Fill slopes bordering the northern boundary.
 - 7.0m Cut Slope – A large temporary cut slope along the western side of the northern boundary. It is noted that this is not an external boundary and the land to the north is part of the same development (for future stages). However, as the cut slope is relatively high, we have included it in the analysis.
- Slope geometries have been derived from the proposed earthworks design (shown in *Drawing 510611-0100-DRG-CC-0003-B*, Attachment 1) and the existing surface topography (shown in *Drawing 510611-0100-DRG-CC-0002-B*, Attachment 1). To simplify the modelling of the slope geometries, the slopes have been modelled with horizontal material contacts. This simplification is considered generally representative of these boundary slopes as the current topography is relatively horizontal, and the finished earthworks design aims to achieve a near horizontal surface for construction of the development's buildings and infrastructure.
- The engineered fill has been modelled as a layer immediately overlying the insitu soil. It is expected that where the underlying insitu soil is not horizontal, the slope will be benched to allow placement of earthfill during construction.
- A geological model for the site was produced as part of the GIR and indicates that the surficial geology within the earthworks area is exclusively comprised of completely weathered basalt or residual soils, derived from the South Auckland Volcanic Field. For modelling purposes, this unit alone has been used to define the underlying insitu material properties for each of the four slope geometries. While less weathered materials may be encountered on excavation of the larger cut slopes, we consider that using the weakest identified material in the models is an appropriately conservative measure.
- Groundwater data has been measured for the existing site topography, but as the proposed earthworks will greatly alter the surface geometry and the hydrogeologic structure of the site, we have not used any existing groundwater surface models to determine the groundwater conditions in the slope models. Instead, we have adopted an assumed depth to groundwater of 2.0m bgl (below ground level) for normal conditions, with a piezometric gradient across the slope equivalent to 6V:1H (double the gradient of the 3H:1V design slope surface). Based on the current depths to groundwater which range from 4.0m to 11.0m bgl across the site, we consider the above assumed depth to groundwater to be appropriately conservative.

2.2 Model Parameters

In accordance with Auckland Council (2013) *Code of Practice for Land Development and Subdivision: Section 2: Earthworks and Geotechnical Requirements*, we have carried out modelling for three cases, which include normal groundwater conditions, extreme (high) groundwater conditions and seismic conditions (150-year event).

For the extreme groundwater condition, we have taken the modelled static groundwater levels and raised them by 2.0m to represent a worst-case scenario, where the soils above and below the slope are completely saturated. Given the elevated nature of the site, we consider that this is an unlikely occurrence, but appropriate for conservative modelling purposes. It is also noted once the site is developed there will be low surface water infiltration as the majority of the site will be buildings or hardstand areas with stormwater runoff controlled, so in the future surface recharge is likely to be minimal.

The original stability assessment undertaken as part of the GIR used a peak ground acceleration (PGA) for the seismic assessment of 0.12g. However, since the issue of this report the guidance *Earthquake geotechnical engineering practice: Module 1*, dated November 2021, has provided updated PGAs. The guidance provides PGAs for 100 year and 250-year return period. To obtain a 150-year return, as required by *Code of Practice for Land Development and Subdivision: Section 2: Earthworks and Geotechnical Requirements*, we have extrapolated between 100 year and 250-year return period. Based on this a PGA of 0.11g can be used, however, to maintain consistency with previous assessments we will continue to use a higher and more conservative value of 0.12g. No topographic amplification factors have been applied to the slope due to the low terrain.

For the normal and extreme groundwater conditions effective (drained) soil parameters have been used, while for the seismic case undrained shear strength parameters have been used. All analyses were completed using the limit equilibrium software SLOPE/W from GeoStudio (version 10.0.2.18035).

The effective and undrained shear strength soil parameters provided in Table 1 have been used to define the model material properties. These parameters are based on the investigations and laboratory testing completed as part of the GIR, experience with similar materials and applied engineering judgement.

Table 1 Preliminary Geotechnical Design Parameters

Layer Description	Unit Weight (γ , kN/m ³)	Effective Cohesion (c' , kPa)	Effective Friction Angle (ϕ' , °)	Undrained Shear Strength (S_u , kPa)
Topsoil*	14-16	-	-	-
Completely Weathered Volcanics to Residual Soil [SAVF]	17	2	26	75
Engineered Fill (Site-won Silts/Clays)	18.5	5	32	100

*Not modelled – assumed to be stripped prior to earthworks commencing.

2.3 Assessment criteria

To assess the sensitivity of the slope analysis to the failure surface location on the slope we have reviewed the following failure cases:

- Global Failure – Modelled a global failure through the main part of the slope using an entry and exit slip surface.
- Scarp Failure – Modelled a failure through upper part of the slope, with an exit through the slope face itself. For this an entry and exit slip surface has been used.

Note that for the global failure mode in the seismic case, and the scarp failure assessment in general, the modelled failure is constrained by the slip entry and exit limits. While typically the limits should be increased to assess whether a lower FoS may be predicted, in these cases the limits are being used to constrain the failure to a particular section of the slope (scarp failure) or to prevent excessively large and unrealistic rotational failures from occurring (as for the global seismic case).

The target factors of safety (FoS) for each case are as follows:

- Normal (static) conditions FoS = 1.5
- Extreme (high) groundwater condition FoS = 1.3
- Seismic condition FoS = 1.2

2.4 Stability Modelling Results

A summary of the slope stability analysis results is presented in Table 2 and Table 3 below, with the outputs of the analysis provided in Attachment 2. It is noted that the seismic cases tend to have higher FoS as the undrained shear strengths are used in the analysis.

Table 2 Slope Stability Analysis Results (3H:1V slopes)

Cross Section	Case	Global Failure	Scarp Failure
3.5m Cut Slope	Static	2.03	2.02
	High Groundwater	1.54	1.56
	Seismic	4.15	5.95
6.0m Fill Slope	Static	2.09	2.14
	High Groundwater	1.53	1.60
	Seismic	2.65	3.64
7.0m Cut Slope	Static	1.81	1.80
	High Groundwater	1.37	1.40
	Seismic	2.35	3.04
7.0m Fill Slope	Static	1.98	2.05
	High Groundwater	1.50	3.01
	Seismic	2.51	1.57

Table 3 Slope Stability Analysis Results (2.5H:1V slopes)

Cross Section	Case	Global Failure	Scarp Failure
3.5m Cut Slope	Static	1.76	1.75
	High Groundwater	1.44	1.47
	Seismic	4.10	6.08
6.0m Fill Slope	Static	1.94	1.94
	High Groundwater	1.46	1.52
	Seismic	2.56	3.60
7.0m Cut Slope	Static	1.55	1.57
	High Groundwater	1.28	1.31
	Seismic	2.47	3.03
7.0m Fill Slope	Static	1.86	1.90
	High Groundwater	1.42	1.50
	Seismic	2.39	3.04

Note: FoS have been rounded to 2 decimal places

3 Summary and Recommendations

The results of the stability analysis indicate an adequate factor of safety can be achieved for all proposed boundary slope geometries in all assessed cases, with only one exception in the 7.0m Cut Slope. This slope represents a temporary internal slope which will, be removed as future stages of the development are completed. Therefore, we consider that conservatively the 7.0m Cut Slope could be graded at 3H:1V. If graded steeper than 3H:1V, the risk that the slope may fail in extreme groundwater conditions will need to be accepted, or internal drainage installed (sub-horizontal drains). All other boundary slopes may be graded at up to 2.5H:1V. With these slope grades the proposed bulk earthworks design is unlikely to pose a risk of slope failure to neighbouring properties.

In addition, Aurecon recommends the following:

- Should the earthworks design change, or additional retaining walls are proposed along any of the site's boundaries, further slope stability assessment will be required for those areas.
- If on construction of the boundary earthworks the ground conditions encountered are found to be different to those used in the above models (changing stratigraphy, groundwater conditions, uncontrolled fill etc.), a reassessment of the slope stability model will be required to confirm an adequate FoS can still be achieved.

4 Limitations

We have prepared this letter report in accordance with, and to satisfy the conditions associated with Resource Consent BUN60390224. The contents of the letter report are for the sole use of the Client and Auckland Council, and no responsibility or liability will be accepted to any third party. Data or opinions contained within the letter report may not be used in other contexts or for any other purposes without our prior review and agreement.

The recommendations in this letter report are based on data collected at specific locations and by using appropriate investigation methods with limited site coverage. Only a finite amount of information has been collected to meet the specific financial and technical requirements of the Client's brief and this letter report does not purport to completely describe all the site characteristics and properties. The nature and continuity of the ground between test locations has been inferred using experience and judgment and it must be appreciated that actual conditions could vary from the assumed model.

Subsurface conditions relevant to construction works should be assessed by contractors who can make their own interpretation of the factual data provided. They should perform any additional tests as necessary for their own purposes.

Subsurface conditions, such as groundwater levels, can change over time. This should be borne in mind, particularly if the letter report is used after a protracted delay.

This report is not to be reproduced either wholly or in part without our prior written permission.

Yours sincerely



Prepared by
Fraser Monteith
Engineering Geologist



Reviewed by
James Muirson
Lead Engineering Geologist



Approved by
Jan Kupec *PhD MSc candling FEngNZ CPEng IntPE APEC Engineer*
Principal – Ground Engineering
Auckland Council Producer Statement author 123320
CPEng 1008597

Enc: Attachment 1 – Drawings
Attachment 2 – Slope Stability Analysis Results

Copies:

Attachment 1 – Drawings

LEGEND

CADASTRAL BOUNDARIES


PROPOSED DEVELOPMENT BOUNDARY

PROPOSED MAJOR CONTOUR 5m INTERVALS

PROPOSED MINOR CONTOUR 1m INTERVALS


EXTENT OF WORKS

100 YEAR FLOOD LEVEL EXTENT



NOTES

1. PROPOSED CONTOURS ARE DRAFT ONLY.



REV	DATE	REVISION DETAILS
A	21.05.21	ISSUED FOR CONSENT
B	29.10.21	ISSUED FOR CONSENT

APPROVED
W.NEL
W.NEL


SCALE	SIZE
1:1500	A1
DRAWN	
M.KAUR	
DESIGNED	
J.WARLICH-KOOLE	
REVIEWED	
J.A.VORSTER	

FOR CONSENT	NOT FOR CONSTRUCTION
APPROVED	DATE
	29.10.2021
W.NEL	

PROJECT	KIWI PROPERTY - DRURY										
TITLE	DESIGN CONTOUR LAYOUT PLAN										
DRAWING No.	510611	WBS	0100	TYPE	DRG	DISC <td>CC</td> <th>NUMBER</th> <td>0003</td> <th>REV</th> <td>B</td>	CC	NUMBER	0003	REV	B


Attachment 2 – Slope Stability Analysis Results

3.5m Cut Slope (3H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


3.5m Cut Slope (3H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

3.5m Cut Slope (3H:1V)
Global Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

3.5m Cut Slope (3H:1V)
Scarp Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


3.5m Cut Slope (3H:1V)
Scarp Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m ³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

3.5m Cut Slope (3H:1V)
Scarp Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

6.0m Fill Slope (3H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


6.0m Fill Slope (3H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m ³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1


Horizontal Seismic Coefficient: 0.12

6.0m Fill Slope (3H:1V)
Global Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

6.0m Fill Slope (3H:1V)
 Scarp Failure
 Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m ³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
■	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
■	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


6.0m Fill Slope (3H:1V)
 Scarp Failure
 Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m ³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1


Horizontal Seismic Coefficient: 0.12

6.0m Fill Slope (3H:1V)
Scarp Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

7.0m Cut Slope (3H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


7.0m Cut Slope (3H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

7.0m Cut Slope (3H:1V)
Global Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

7.0m Cut Slope (3H:1V)
Scarp Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


7.0m Cut Slope (3H:1V)
Scarp Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

7.0m Cut Slope (3H:1V)
Scarp Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

7.0m Fill Slope (3H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


7.0m Fill Slope (3H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1


Horizontal Seismic Coefficient: 0.12

7.0m Fill Slope (3H:1V)
Global Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

7.0m Fill Slope (3H:1V)
Scarp Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


7.0m Fill Slope (3H:1V)
Scarp Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1

Horizontal Seismic Coefficient: 0.12

7.0m Fill Slope (3H:1V)
Scarp Failure
High Groundwater Case




-60 -55 -50 -45 -40 -35 -30 -25 -20 -15 -10 -5 0 5 10 15 20 25 30 35 40 45 50 55 60 65 70

Distance


Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

3.5m Cut Slope (2.5H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


3.5m Cut Slope (2.5H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

3.5m Cut Slope (2.5H:1V)
Global Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

3.5m Cut Slope (2.5H:1V)
Scarp Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


3.5m Cut Slope (2.5H:1V)
Scarp Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

3.5m Cut Slope (2.5H:1V)
Scarp Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

6.0m Fill Slope (2.5H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


6.0m Fill Slope (2.5H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1


Horizontal Seismic Coefficient: 0.12

6.0m Fill Slope (2.5H:1V)
Global Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

6.0m Fill Slope (2.5H:1V)
Scarp Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


6.0m Fill Slope (2.5H:1V)
Scarp Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1


Horizontal Seismic Coefficient: 0.12

6.0m Fill Slope (2.5H:1V)
Scarp Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

7.0m Cut Slope (2.5H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


7.0m Cut Slope (2.5H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

7.0m Cut Slope (2.5H:1V)
Global Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

7.0m Cut Slope (2.5H:1V)
Scarp Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1


7.0m Cut Slope (2.5H:1V)
Scarp Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1


Horizontal Seismic Coefficient: 0.12

7.0m Cut Slope (2.5H:1V)
Scarp Failure
High Groundwater Case




Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1

7.0m Fill Slope (2.5H:1V)
Global Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


7.0m Fill Slope (2.5H:1V)
Global Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1

Horizontal Seismic Coefficient: 0.12

7.0m Fill Slope (2.5H:1V)
Global Failure
High Groundwater Case




-60 -55 -50 -45 -40 -35 -30 -25 -20 -15 -10 -5 0 5 10 15 20 25 30 35 40 45 50 55 60 65 70

Distance


Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

7.0m Fill Slope (2.5H:1V)
Scarp Failure
Static Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1


7.0m Fill Slope (2.5H:1V)
Scarp Failure
Seismic Case



Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Total Cohesion (kPa)	Piezometric Line
	CW to Residual SAVF (EQ Undrained)	Undrained (Phi=0)	17	75	1
	Engineered Fill (EQ Undrained)	Undrained (Phi=0)	18.5	100	1

Horizontal Seismic Coefficient: 0.12

7.0m Fill Slope (2.5H:1V)
Scarp Failure
High Groundwater Case



-60 -55 -50 -45 -40 -35 -30 -25 -20 -15 -10 -5 0 5 10 15 20 25 30 35 40 45 50 55 60 65 70

Distance

Color	Name	Slope Stability Material Model	Unit Weight (kN/m³)	Effective Cohesion (kPa)	Effective Friction Angle (°)	Phi-B (°)	Piezometric Line
	CW to Residual SAVF (Drained)	Mohr-Coulomb	17	2	26	0	1
	Engineered Fill (Drained)	Mohr-Coulomb	18.5	5	32	0	1

Appendix P – Soil Reactivity

Soil Reactivity Classification - AS 2870-2011
Following methodology in BRANZ 2008 Study SR120A

Soil suction change - SURFACE	Δu	1.2	pF	(as per recommendations in BRANZ)
Depth of soil suction change	Hs	1.5	m	(as per recommendations in BRANZ)
Depth of cracked zone	Hcr	0.75	m	(0.5 Hs, as per recommendations in BRANZ)
Soil suction change - Hcr depth	Δu,Hcr	0.6	pF	(using linear between surface and Hcr)
Alpha factor	α	1.78		(within uncracked zone)
Shrinkage Index	Ips	2.73	%	
Surface movement cracked zone	ys1	18	mm	
Surface movement uncracked zone	ys2	11	mm	
Total surface movement	ys	29	mm	Class: M
	ys/Ips:	10.7		

TABLE 2.3
CLASSIFICATION BY CHARACTERISTIC
SURFACE MOVEMENT (y_s)

Characteristic surface movement (y _s) mm	Site classification in accordance with Table 2.1
0 < y _s ≤ 20	S
20 < y _s ≤ 40	M
40 < y _s ≤ 60	H1
60 < y _s ≤ 75	H2
y _s > 75	E

Test:	TP03 0.25m	TP04 2m	TP05 2.1m	TP06 1.8m	TP08 2.3m	TP10 1.5m	TP14 1.7m	TP17 2.2m	TP19 0.25m	TP25 0.7m	TP29 1.8m	TP31 0.6m	TP32 0.7m
LL %	104	83	75	68	74	74	97	77	79	83	82	66	109
PI %	62	32	25	24	38	41	51	29	45	46	55	33	76
LS %	22	21	18	16	18	19	21	16	20	20	23	14	26
Estimated Shrinkage Index (%)													
Is,LL	3.34	2.82	2.62	2.45	2.60	2.60	3.17	2.67	2.72	2.82	2.79	2.40	3.46
Is,PI	3.16	2.29	2.09	2.06	2.47	2.55	2.84	2.20	2.67	2.70	2.96	2.32	3.57
Is,LS	3.02	2.93	2.64	2.44	2.64	2.73	2.93	2.44	2.83	2.83	3.12	2.25	3.41
Range of ys values													
	36	30	28	26	28	28	34	29	29	30	30	26	37
	34	25	22	22	26	27	31	24	29	29	32	25	38
	32	31	28	26	28	29	31	26	30	30	34	24	37

Min	22	mm: M
LQ	26	mm: M
Mean	29	mm: M
Median	29	mm: M
UQ	31	mm: M
Max	38	mm: M

Limits	Class S	Class M
Max LL	44	119
Max PI	17	81
Max LS	9.8	29

Document prepared by

Aurecon New Zealand Limited

Level 2, Iwikau Building
93 Cambridge Terrace
Christchurch 8013
New Zealand

T +64 3 366 0821

F +64 3 379 6955

E christchurch@aurecongroup.com

W aurecongroup.com

The Aurecon logo consists of a small green square with a white dot inside, followed by the word "aurecon" in a bold, black, sans-serif font.

*Bringing ideas
to life*





South Auckland

16/930 Great South Road
Penrose
Auckland 1061
New Zealand

Ph: +64 9 3939 590

www.cmwgeosciences.com