

Attachment 5 – Fast Track Timeline

2025		2026		2027		2028		2029		2030		2031	
Q1 & Q2	Q3 & Q4	Q1 & Q2	Q3 & Q4	Q1 & Q2	Q3 & Q4	Q1 & Q2	Q3 & Q4	Q1 & Q2	Q3 & Q4	Q1 & Q2	Q3 & Q4	Q1 & Q2	Q3 & Q4
Standard Process													
B&L Design / Application													
NOR and OPW (including notification, hearing and recommendation)													
					Appointment of consortium / Concept design and approval of Outline Plan								
								Onsite construction Courthouse ready for use 2032					
Fast Track Process													
B&L Design / Application													
Fast track referral and substantive application													
		Appointment of consortium / Concept design and approval of Outline Plan											
					Onsite construction Courthouse ready for use 2030								